

May 01, 2023

DISTRICT 4 MONTHLY PROJECT STATUS UPDATE

Projects Under Construction

- Pavement Preservation
 - o 2023 Program
 - Asphalt Overlay (Kansas Paving, contractor developing schedule)
 - Southwest Blvd, May to Harry
 - McLean Blvd, Pawnee to Harry
 - CCLIP (Connecting Link) will bid in June
 - Asphalt overlay and concrete repair
 - o Kellogg, 119th to 111th Street
 - Micro-surface (Vance Brothers)
 - Pavement Repairs in progress
 - o Micro-surface September
 - Crack Seal (Kansas Paving)
 - o Residential Streets see map
 - Preservative Seal 2nd/3rd Qtr start (Pro-Seal)
 - Meridian, Kellogg to Douglas
 - Douglas, Seneca to McLean Blvd
 - Southwest Blvd, Harry to Kellogg
 - o 31st Street, Meridian to Seneca
 - Residential Streets see map
 - Brick Crosswalk Repair will bid in May
 - o Maple & Maize
 - Concrete Street Repair
 - Residential Streets
 - Localized Repairs (isolated pavement issues)
 - Douglas, McLean Blvd to Waco
 - Lewis, Maple to Waterman
 - o Gow, 32nd to 31st Street
 - o Laclede, Sycamore to 46th Street
 - Dayton, Osage to Walnut

CITY OF WICHITA-2

Projects In Design

- South Lakes Pickle-Plex (PEC)
 - Scope
 - 24 pickle ball courts and clubhouse
 - Funding
 - City Council approved \$6M funding on April 18, 2023
 - Current Activities
 - Design to completed Spring 2023, construction to start Fall 2023
- **Douglas, Seneca to Meridian** (WSP)
 - Scope
 - Concept development will include lane configurations, bike/ped/transit facilities and aesthetic enhancements
 - Funding
 - CIP includes \$4,900,000 construction funding in 2024, includes Federal funds
 - Current Activities
 - Present to the Bicycle and Pedestrian Board May 8, 2023
 - Present to DAB IV and DAB VI in June
- West Street, I-235 to 47th Street South (WSP/PEC)
 - Scope
 - Widen to 3/4 lanes, improve MacArthur intersection, path/sidewalk
 - Funding
 - CIP/TIP includes \$10 million for construction in 2024/25
 - Current Activities
 - Final design and right-of-way acquisition in progress
- West St./Pawnee/K-42 (TranSystems)
 - Scope
 - West St. will be widened to 5 lanes; Pawnee/K-42/West intersection to be reconfigured
 - Funding
 - CIP/TIP includes \$18.75 million in 2023/24/25
 - Current Activities
 - Final design and right-of-way acquisition in progress
 - Projected construction start late 2023

Prairie Sunset Trail/Chisolm Trail and Delano Path (TranSystems)

- Scope
 - Delano path construction, north side of Douglas, from Sycamore to Exposition to begin spring 2023 (Phase 1) – Open bids June 2023
 - Path construction from Douglas/Exposition to I-235/Hoover to begin fall 2023 (Phase 2)
- Funding
 - CIP includes \$4.7 million in 2021 and 2023
- Current Activities
 - Phase 1 design completed, Phase 2 design underway

Keeler Lake/Brightwater Bay - K-42 Access

- Scope
 - Turn lane, ramp, and signalization improvements at K-42 and I-235
- Funding

COW \$100,000Lange \$250,000KDOT \$550,000

- Current Activities
 - Completing design, construction to begin fall 2023

• West Kellogg, 111th St. to 135th St.

- Scope
 - Six-lane freeway expansion, interchanges at 119th and 135th
- Funding
 - CIP includes \$2.5 million in 2024 to complete design
- Current Activities
 - Design to be completed in 2024 to make project shovel-ready
 - Project has been added back to Federal Legislative Agenda
 - Next KDOT Local Consult September 2023 need to develop regional partnerships in support of this project

• Kellogg & Ridge Interchange Improvements

- Scope
 - Interchange improvements; transit facilities; bike/ped connections; infrastructure improvements aimed at airport eco-devo
- Funding

CITY OF WICHITA-4

- Submitted RAISE grant application for planning/design funding February 28, 2023 - \$3 million
- Current Activities
 - Award expected summer 2023

MONTHLY PROJECT STATUS UPDATE – ALL DISTRICT UPDATES

Project in Design

• Multimodal Facility (TranSystems)

- 60% plans and estimate have been received. Value Engineering items to be within budget. No items VE'ed affect Transit Operations
- CIP includes \$19,232,000 (\$14,232,000 FTA \$5,000,000 GO) plus \$350,000 art
- City Council approved design concept and final budget November 1, 2022
- Design has been modified to accommodate unisex/family bathroom
- Construction anticipated to begin Summer 2023

Dirt Streets Program

- City Council approved the dirt street paving program on October 18, 2022
- First priority is to pave dirt streets in close proximity to schools that currently receive treatment for dust control – these are prioritized using block level US Census Bureau poverty data; blocks with the highest percentage of individuals below the income poverty level will be prioritized first.
- Once the first priority streets are completed (first four years), paving will be prioritized using block level US Census Bureau poverty data; blocks with the highest percentage of individuals below the income poverty level will be prioritized first
- Council approved \$1 million funding for 2023 the following streets will be designed and begin construction in 2023, as funding allows:
 - 15th Street, Wabash to Washington (District 1)
 - Washington, 16th Street to 15th Street (District 6)
 - Washington, 15th Street to 14th Street (District 6)
 - Poplar, End of pvmt to 19th Street (District 1)
 - Funston, Pattie to Laura (District 3)
 - Pattie, Skinner to Funston (District 3)
 - Skinner, Pattie to Laura (District 3)
 - Clark, Laura to Ida (District 3)

K-96, I-135 to 21st Street (WSP)

- Expand to 6-lane freeway and interchange improvements
- Estimated total project cost is \$225 million

CITY OF WICHITA-5

- Construction proposed to begin 2026
- Public Open House Feb 2, 2023 NIAR
- Kellogg, K-96 to ½ Mile East of 159th Street (TranSystems)
 - Project included in IKE for design and construction
 - Construction budget is \$300 million; Wichita share is \$13 million
 - Scope of work includes 143rd and 159th interchanges
 - Construction proposed to begin Fall 2025

Construction

- IKE Transportation Plan
 - KDOT North Junction
 - "Accelerated" Gold Phase 2A (Dondlinger Construction)
 - Construction began April 2021
 - NB I-135 to SB I-235 bridge construction in progress
 - Estimated completion is 2nd Qtr 2023
 - Gold Phase 2B (Bergkamp/King Construction)
 - Construction began February 2023
 - Grading work in progress
 - Estimated completion is 3rd Qtr 2026
 - Traffic Impacts
 - SB I-135 exit ramp to 29th Street is closed
 - Hydraulic entrance ramp to EB K-96 is closed
 - Project website at <u>www.135Gold.com</u>
 - Dedication Ceremony May 31, 2023 NB to WB Flyover