



CONSTRUCTION AND MAINTENANCE PROJECTS

Week of September 2 to September 9, 2016

This report is available online at <http://www.wichita.gov> (under the “Streets” link, then “Construction Bulletin”) Report malfunctioning streetlights to traffic@wichita.gov; please include an address and pole number, if possible.

As with any construction project, closures & detours may vary both in duration and location.

Timeframes are tentative and subject to change. Please plan accordingly.

If a Project Engineer is unavailable, please contact Construction Division Manager:
Steve Degenhardt, (316) 268-4043.

I. STREET, HIGHWAY, BRIDGE and OTHER PROJECTS WITH MAJOR TRAFFIC IMPACTS

District 1 (Williams)

- **13th Street north and Edgemoor:** The project will replace the 13th Street north and Edgemoor intersection with new traffic signals and sidewalk. Other improvements include replacing the water mains in the intersection.
Intermittent flagging of traffic may occur during work hours for landscaping.
Contractor: *Pearson Construction* City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)
Estimated completion: Summer 2016

- **Plaza Water Main Replacement:** The project will replace the outdated water mains and services in the area from Oliver to Edgemoor and Central to Waterman.
Traffic Impact: Oliver between Central and Douglas is now open to two lanes in both directions. Access to local businesses will be maintained during construction. Intermittent flagging of traffic may occur during work hours.
Contractor: *Mies Construction* City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)
Estimated completion: Late 2016

District 2 (Meitzner)

- **Pawnee Turn Lanes west of 127th for new USD 259 School:** The project will add east and west turn lanes with flashing warning beacons on Pawnee for the new USD 259 school. The existing roadway will be milled and overlaid within the project limits.
Traffic Impact: Pawnee is now open to one lane of traffic each direction with with turn lanes to the school. Flagging of traffic may occur during work hours for landscaping.
Contractor: *Cornejo & Sons* City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)
Estimated completion: Summer 2016
- **127th Paving, from Pawnee to the south for ½ mile to serve the new USD 259 School:** The project will pave 127th from Pawnee to the south for ½ mile to serve the new USD 259 school. The existing sand roadway will be replaced with asphalt pavement and add turn lanes into the school.
Traffic Impact: 127th is open to through traffic. Flagging of traffic may occur during work hours for ditchwork and landscaping.
Contractor: *Flint Hills Materials* City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)
Estimated completion: Summer 2016

Week of September 2 to September 9, 2016

- **Kellogg and Webb Interchange:** Kellogg will be improved to a six-lane freeway with an interchange at Webb Road. The project includes one-way frontage roads on the north and south sides of Kellogg, Webb Road Bridge over Kellogg, new traffic signals at Webb and at Corporate Hills, six-foot sidewalks, aesthetic elements, and waterline, sanitary sewer, and stormwater improvements; landscaping will follow construction. KTA exit 50 will remain open but with modified access from the frontage road and not directly from Kellogg. Direct connections to the KTA will be constructed with the Greenwich Project. Please go to www.eastkelloggimprovements.com for additional project information.

The Webb & Kellogg project is nearing the end of the first phase of construction, utility work. Crews are preparing to transition to construction of the south frontage road and the east side of Webb Road this spring.

Traffic Impact:

- Orme is closed during construction of the east half of Webb Rd. Wildcat Lane is open. At no time will Wildcat Lane and Orme both be closed.
- The signal at Cypress is tentatively set to be permanently removed this fall. The existing south frontage road between Eastern and Cypress will subsequently be switched from one-way to two-way.
- Webb lane closures will occur periodically for utility work, including overnight work at Corporate Hills intersection.
- Left turns are prohibited at Kellogg and Webb intersection except for eastbound Kellogg, which will remain open at this time until necessary to close at a later date. Proper notification will be provided prior to its closure.
- Speed limits are reduced to 40 mph on Kellogg and 30 mph on Webb throughout the construction zone.

Contractor: *Wildcat Construction*

City Contact: *Mike Armour* (268-4598 / marmour@wichita.gov)

Estimate completion: Late 2019

- **Douglas Avenue Bridge Reconstruction @ Linden:** The project will replace the bridge at Linden on the East Branch of Gypsum Creek and replace sidewalk along the north side of the bridge.

Traffic Impact: Douglas Avenue is restricted to one lane in each direction at Linden. Linden is closed to through traffic at Douglas.

Contractor: *Wildcat Construction*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Fall 2016

District 4 (Blubaugh)

- **Meridian, Pawnee to McCormick:** Meridian will be reconstructed between Pawnee and McCormick to a five-lane roadway with two lanes in each direction and a center two-way left-turn lane. The project will also include storm sewer improvements and construct a five foot wide sidewalk on both sides of Meridian. The intersection at Harry Street will be reconstructed.

Traffic Impact: Meridian is restricted to one lane in each direction between McCormick and Pawnee. Left turns are prohibited from Meridian onto Harry. Harry is one-way eastbound west of Meridian while intersection is reconstructed.

Contractor: *Kansas Paving*

City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)

Estimated Completion: Summer 2017

- **West Street, Macarthur to Bolin Drive:** This project will perform street repairs along West Street, south of I-235 in preparation for a surface treatment that will be placed later this summer.

Traffic Impact: Temporary lane closures with flagmen will be encountered during the street repairs.

Contractor: *Kansas Paving*

City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)

Estimated completion: Fall 2016

Week of September 2 to September 9, 2016

- **55th Street South, Seneca to Charles Street:** This project will perform street repairs along 55th Street South, west of Seneca in preparation for a surface treatment that will be placed later this summer.
Traffic Impact: Temporary lane closures with flagmen will be encountered during the street repairs.
Contractor: *Kansas Paving* City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)
Estimated completion: Fall 2016

District 3 (Clendenin) & District 4 (Blubaugh)

- **Pawnee Bridge over Arkansas River.** The existing bridge will undergo structural repairs. The project will also include bike path improvements along the west side of the Arkansas River.
Traffic Impact: **Pawnee is closed at the Arkansas River.** Traffic is detoured to 31st St. at Broadway and McLean.
Contractor: *Wildcat Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated Completion: Late 2016

District 5 (Frye)

- **Maize Road Traffic signal at Silver Fox:** Maize Road pavement markings will be reconfigured from 31st Street North to 37th Street North to provide center left turn lanes and a new traffic signal will be installed at Silver Fox Street (34th Street North).
Traffic Impact: Intermittent flagging of traffic may occur during work hours for landscaping.
Contractor: *Sims Electric* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated Completion: Summer 2016

District 6 (Miller)

- **Amidon, 21st Street North to 29th Street North:** The project will reconstruct Amidon to a five-lane roadway with two lanes in each direction and a center two-way left-turn lane. Additional improvements include storm sewer, water line, and sanitary sewer. The available right-of-way will be landscaped and six feet wide sidewalks will be installed on both side of the street.
Traffic Impact: Intermittent flagging of traffic may occur during work hours for landscaping.
Contractor: *Cornejo & Sons* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated Completion: Summer 2016
- **River Vista Development:** Project includes construction of apartments and commercial retail on the west bank of the Arkansas River between Douglas and 1st Street.
Traffic Impact: The path along the west bank of the Arkansas River is closed between 1st Street and Douglas. The sidewalk on the south side of First Street is closed between McLean and Waco. Pedestrians will be detoured south to Douglas.
Contractor: *Key Construction* City Contact: *Paul Gunzelman* (268-4393 / pgunzelman@wichita.gov)
Estimated completion: Summer 2016
- **Improvements to 21st Street Bridge between Mosley and I-135:** The project will replace an existing bridge and include sidewalk along both sides of the bridge.
Traffic Impact: Outside lane closures may occur during work hours for landscaping and project completion.
Contractor: *King Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Fall 2016

Week of September 2 to September 9, 2016

- **Mosley & Rock Island Paving:** This project will upgrade the area to current Old Town standards which will include brick streets and sidewalks, streetlights, trash receptacles, and landscaping planters. The project will also construct storm water improvements and include water main replacement.
Traffic Impact: Rock Island is closed to through traffic between 2nd & 3rd Street. Mosley is one lane of traffic in each direction, the west side of the street is blocked off for water line installation.
 Contractor: *Pearson Construction* City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)
 Estimated completion: Fall 2016
- **Pedestrian Crosswalk Improvements, 1st St. N. and Wichita St.:** The project will relocate a pedestrian crosswalk north of the existing crosswalk. New signs and pavement markings will also be added.
Traffic Impact: Wichita St. traffic will be detoured to Waco during construction..
 Contractor: *PP&J Construction* City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)
 Estimated completion: Summer 2016

Kansas Department of Transportation (KDOT)

See other KDOT info at www.WichitaKDOT.org and ITS at www.WICHway.org

K-15, south of 31st St. S. to 71st St. S.: Day and night work with single lane closures for pavement patching. Expected start date is August 15.
Traffic Impact: Single lane closures on K-15 should begin Aug. 15.
 Contractor: *R.A. Knapp Construction* KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)
 Estimated completion: Summer 2016

Five Bridge replacements on I-235: Project will create four crossovers between Zoo Blvd. and the I-235/Meridian area. The SB I-235 bridges over the Floodway and Arkansas River (near 21st St. N.) are being reconstructed in 2016.
Traffic Impact: SB and NB I-235, Zoo to Meridian, are reduced to one lane of traffic for each direction. Speed is reduced to 50 mph (until mid-November).
 Contractor: *Dondlinger Construction* KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)
 Estimated completion: Summer 2016

Repairs on Northbound I-135 Bridges: Bridge repairs plus overlay.
Traffic Impact: NB I-135, 21st Street to 29th Street is reduced to two lanes. Concrete barrier wall is installed to protect the work site and the speed limit is reduced to 45 mph. Access to EB K-96 is maintained.
 Contractor: *Wildcat Concrete Services* KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)
 Estimated completion: Summer 2016

I-235/U.S. 54 Interchange – The Red Project: The first phase of the Kellogg/I-235 Interchange rebuild (dubbed the Red Project) began on November 10. Improvements include a one-lane flyover ramp for NB I-235 to WB US 54, A two lane flyover ramp for SB I-235 to EB U.S. 54, Removal of loop ramps in the SW & NE quadrants, loop ramp for EB US 54 to NB I-235 (SE quadrant) will be reconstructed, US 54 bridge over West St. will be widened to accommodate new auxiliary lanes from I-235. Auxiliary lanes on I-235 constructed from US 54 to Central Ave. NB I-235 ramp to EB US 54 braided with the new ramp lanes from SB I-235 to EB US 54.
Traffic Impact: Concrete barrier wall has been installed on EB & WB US-54 between I-235 and West St. reducing lanes to 10' wide and speed limit to 50 mph. The West St. Entrance Ramps to US 54 are closed until September. West St. traffic from Irving to Taft is single lane each direction. No left turns are allowed on SB West St. to McCormick. Bridge widening on I-235 above Maple St. continues and traffic on Maple is reduced to one lane in each direction. Elder St. at Maple is closed for three months for reconstruction of a short section of Elder. Bridge work at US 54 & Hoover continues and Hoover is closed under US 54.
 Contractor: *Dondlinger Construction* KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)
 Estimated completion: Summer 2019

Week of September 2 to September 9, 2016

II. STREET MAINTENANCE PROJECTS *(partial closures or temporary repairs)*

| Street Maintenance Projects | |
|--------------------------------------|--------------------------------------------------------|
| Curb Repairs | |
| 32 nd St., 1904 S. | Bonn, 3216 S. |
| Oakwood, 130 S. | 21 st St., 6025 E. |
| Peppertree, 9128 E. | Faulkner Ave., 1000 N. |
| Hayden, 10621 W. | Glenn, 148 N. |
| Lorraine 1421 N. | 2 nd St. 1200 W. |
| Farmstead, 1118 N. | 1 st St., 1222 W. |
| Alamo Ct., 10342 W. | Glenn, 148 N. |
| Permanent Concrete Repairs | |
| Goerge Washington Blvd, 2300 S. | Westlink, 1338 N |
| Enoch, 900 S. | |
| Permanent Asphalt Repairs | |
| 13 th St., 12600 W. | Reece Cir., 507 W. |
| Boston, 10700 E | Shiloh St, 1400 S |
| Zimmerly, 10700 E | Shiloh Ct, 1400 S |
| Long Lake, 10920 E. | Athenian, 100 |
| Millwood, 2251 S. | Pawnee Ave., 119 th to 135 th W. |
| Glendale, 320 E. | |
| | |
| Ditch Cleaning and Culvert Resetting | |
| Sundance, 14878 E. | Lynndale St.,12100 W. |
| Sabin, 149 N. | Salina, 3600 N. |
| Howe, 300 S. | Robin Rd., 200 S. |
| University, 14430 W. | University, 6700 W. |
| Aspen @ Central Parkway | Linden, 4320 N. |
| Bella Rd. 6100, 6200 & 6300 W. | 55 th St., 816 W. |
| Miscellaneous | |
| | |

Contractor: *City Maintenance*

City Contacts: *Donald Craddock* (268-4091 / dcraddock@wichita.gov)

Estimated completion: Ongoing

| Pavement Cut Repairs | |
|-------------------------------------------------------------------------------------------|-------------------------------------|
| <i>(lane closures or temporary/partial street closures mainly due to utility repairs)</i> | |
| 3420 E. Douglas | George Washington Blvd. & Brentwood |
| S. Meridian & Macarthur | Douglas & Rock Rd. |
| W. 18 th St. N. & Heiserman | 1925 W. Maple |
| 1261 N. Maize Rd. | 2922 W. 2 nd St. N. |
| N. Westlink & Harvest | 1261 N. Maize Rd. |
| | 3683 W. 13 th St. N. |

Contractor: *Cornejo & Sons*

City Contact: *Brian Coon* (268-4448 / bcoon@wichita.gov)

Estimated completion: Ongoing

Week of September 2 to September 9, 2016

III. SUBDIVISION PROJECTS

| Subdivision Projects <i>(Few Traffic Effects unless Otherwise Noted)</i> | | |
|------------------------------------------------------------------------------------|-----------------------|--------------|
| Subdivision | Contractor | City Contact |
| East Side | | |
| WL – Rockwood South 3 rd | Dutton Construction | James Wagner |
| PAV/SWS – Krug South | Kansas Paving | Joe Brand |
| WL – Falcon Falls 6 th | Nowak | Joe Brand |
| Pav – Falcon Falls 6 th | Kansas Paving | Joe Brand |
| Pav – Pawnee turn Lanes at 127 th - USD 259 | Cornejo & Sons | James Wagner |
| WL – 127 th at Pawnee | Nowak | James Wagner |
| Pav – 127 th , Pawnee south ½ mile – USD 259 | Flint Hills Materials | James Wagner |
| PAV – Woods North | Kansas Paving | Joe Brand |
| SS, WL – Vassar Addition | Nowak | James Wagner |
| SWS – Vassar Addition | Dondlinger | James Wagner |
| PAV – Vassar Addition | Pearson | James Wagner |
| SS, WL – Clear Creek | Esfeld | James Wagner |
| PAV – Clear Creek | Cornejo & Sons | James Wagner |
| West Side | | |
| Traffic Signals - Maize Road & Silver Fox | Sims Electric | Greg Baalman |
| Pav – Elder from Central to Murdock & Flora to 150' | Kansas Paving | Greg Baalman |
| SWS / WL Nahola Addition | Dutton Const & Plmb | Joe Brand |
| Stormwater Improvements in Chadsworth 2nd Addition | Dondlinger | Greg Baalman |
| Pav - Turkey Creek 3rd Addition | Kansas Paving | Joe Brand |
| Pav - Tyler's Landing 4th Addition | Kansas Paving | Joe Brand |
| Pav - Newmarket Office 2nd Addition | Kansas Paving | Greg Baalman |
| Pav - Estancia Addition | Cornejo & Sons | Joe Brand |
| Pav - Dora from Sedgwick to Saint Clair | Kansas Paving | Greg Baalman |
| SS - The Woods Addition | Dutton Const & Plmb | Joe Brand |
| SS - Moscelyn Meadows Addition | Dutton Const & Plmb | Joe Brand |
| SS/ WL - Copper Gate (tied to WL) | Nowak | Joe Brand |
| SWD - Cadillac Lake Addition | Pearson | Greg Baalman |
| WDS - The Woods Addition | McCullough | Joe Brand |
| WDS – Blue Lake Addition | Wilks Underground | Joe Brand |
| SS – Blue Lake Addition | Duling | Joe Brand |
| SS, WL & Pav – Sheridian Avenue | Mies | Joe Brand |
| SS – Pearl Beach Addition | Mies | Joe Brand |
| WDS to serve Copper Gate 3rd Addition (tied to Lat 21) | Nowak | Joe Brand |

City Contacts: *Greg Baalman* (268-4048/ gbaalman@wichita.gov)
 Joe Brand (268-4022 / jbrand@wichita.gov)
 James Wagner (268-4047/ jwagner@wichita.gov)

Week of September 2 to September 9, 2016

IV. WATER and SEWER IMPROVEMENTS

| Water / Sewer Projects (Temporary/Partial Closures) | | | |
|---------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|-----------------------|-------------------|
| Project | In various locations... | Contractor | Est. Comp. |
| '16 Recon Ph. 1 | North of 13th St. N., west of Hillside | Danco Enterprises | Summer '16 |
| '16 Recon Ph. 3 | North of Pawnee, east of Seneca | Dutton Construction | Summer '16 |
| '16 Recon Ph. 4 | North of 31 st St. S., east of West St. | Visual Systems | Summer '16 |
| '16 Recon Ph. 6 | North of Harry, east of Seneca | Wildcat Construction | Fall '16 |
| '16 Recon Ph. 9 | North of Lincoln, east of I-135. | Stannard Construction | Fall '16 |
| '16 Rehab Ph. A | North of Pawnee, east of West St. | Insituform | Summer '16 |
| '16 Rehab Ph. B | North of Pawnee, east of Hoover | Insituform | Summer '16 |
| '16 Rehab Ph. C | North of 31 st St. S., east of Hillside. | Layne Inliner | Fall '16 |
| Water Rehab Tower* | WSU, Woodlawn & 21 st St. N. | American Suncraft Co | Summer '17 |
| Wastewater Treatment UV Upgrades* | Sanitary Sewer Treatment Plant #2 | Dondlinger & Sons | Early '16 |
| Plaza Area Water Main Replacement* | Between Oliver & Edgemoor and Waterman & Central | Mies Construction | Winter '16 |
| Ethel Area Water Main Replacement # | Between I-135 & Oliver and 21 st St. N. & 29 th St. N | Duling Construction | Fall '16 |
| Country Acres Area Water Main Replacement Phase 1A # | Between Tyler & Ridge and Central & 13 th St. N. | Duling Construction | Summer '17 |
| Wasterwater Treatment Re-use WaterPump Station # | Sanitary Sewer Treatment Plant #2 | Wildcat Construcion | Winter 16 |
| Re-use WL to serve Spirit Aerosystems # | From Sanitary Sewer Treatment Plant #2 to Spirit Aerosystems (Clifton Street from 55 th S. to MacAuthor) | McCullough Excavation | Winter 16 |

City Contacts: *Jeff Terhune* (268-4046/ jterhune@wichita.gov)

*James Wagner(268-4047/ jwagner@wichita.gov)

#Greg Baalman([268-4048/ gbaalman@wichita.gov](mailto:gbaalman@wichita.gov))

V. BUILDING PROJECTS (little traffic impact)

1. **Chisholm Creek ADA Boardwalk:** To bid spring 2015.
2. **Cowtown Museum Boardwalks and Storm Water Drainage upgrades:** Redesign underway.
3. **Cowtown Foundation Repairs:** On hold until funding sources are identified.
4. **Demolitions and Asbestos Abatement at multiple City locations:** On-going.
5. **O. J. Watson Park ADA Upgrades:** On-going.
6. **O.J. Watson Park Bridge and ADA Fishing dock :**On-going, Dondlinger & Sons is the General Contractor.
7. **Lynette Woodard Recreation Center ADA lift:** On-going
8. **Central Library Re-roofing:** Temporarily on hold.
9. **Cowtown Security Upgrades:** On-going.
10. **City Arts Security Upgrades:** Awaitin confirmation of funding.

Week of September 2 to September 9, 2016

11. **Park Armory Building Remodel, 1205 S. McLean Blvd** – On-going. Van Asdale Construction is the General Contractor.
12. **Cheney Reservoir Reroofing:** On-going. AP Roofing and Specialty Coatings are Roofing Contractors.
13. **Botanica Interior Upgrades:** Bid process underway.
14. **Keeper of the Plains refurbishment:** Pre-bid 08/11/2016. Bids due 08/19/2016.
15. **McAdams Recreation Center Security upgrades** – On-going.
16. **Cheney Pump House Remodel** – drawings and specifications under preparation.
17. **CMF Materials Laboratory Upgrades** – Bid process underway.
18. **CMF Shops 5 & 6 Repairs and Paving** – On-going

City Contact: Migwi Karugu (268-4492 / mkarugu@wichita.gov)

VI. OTHER PROJECTS:

1. **Evergreen Recreation Center HVAC Replacement:** Design complete; project on hold due to funding.
2. **CII Storefront at Expo Hall Replacement:** Project Complete
3. **Century II Terrazzo Floor Repair/Refinish:** On temporary hold pending CII study and schematic design.
4. **CII Kennedy Plaza Design/Renovation:** On hold per City Manager.
5. **Century II Kitchen Design/Renovation:** On hold per City Manager.
6. **Century II Security Study at Basement Level:** Planning stage. WPD has completed their analysis. Preliminary plans and funding options being developed.
7. **Century II Complex Modification/Expansion Study/Design:** Study is complete and assessment report generated and under review.
8. **Fire Training Maintenance Facility Design Consultant Selection:** On hold per City Manager.
9. **Century II Restroom Partition Replacement:** On hold.
10. **Market Street Garage Repair/Refurbish:** Structural, electrical, and elevator projects complete. Skybridges and lease spaces currently under renovation/construction. Vogts Construction, general contractor, project to be completed early October, 2016.
11. **Gander Mountain Garage Repair:** On hold for funding.
12. **Central Library Relocation:** Project bid and awarded to Dondlinger Construction. Earthwork is complete, as well as piling. Concrete pile caps and footings will continue for the next several weeks.
13. **City Council Chambers Lighting:** Fixtures and equipment are 100% complete, waiting on opportunity and final work to make the switch over to the new dimming system once a window of time opens up without activity in the chambers.
14. **Tennis and Futsal Court at Fairmount Park:** Post-tensioned re-enforced slab will be installed for a new tennis court and futsal court with Musco Lights at Fairmount Park in Wichita. Project has been delayed due to weather, but is progressing. Post-tensioned slab is poured, and the tensioning will begin soon. Additional site work and sidewalk to begin, as well as bleacher installation. Scheduled completion is end of August.

City Contact: Jeff Myers (268-4406 / jmyers@wichita.gov)

Week of September 2 to September 9, 2016