



CONSTRUCTION AND MAINTENANCE PROJECTS

Week of July 21 to July 28, 2017

This report is available online at http://www.wichita.gov (under the "Streets" link, then "Construction Bulletin") Report malfunctioning streetlights to traffic@wichita.gov; please include an address and pole number, if possible.

As with any construction project, closures & detours may vary both in duration and location.

Timeframes are tentative and subject to change. Please plan accordingly.

If a Project Engineer is unavailable, please contact Construction Division Manager: Steve Degenhardt, (316) 268-4043.

I. STREET, HIGHWAY, BRIDGE and OTHER PROJECTS WITH MAJOR TRAFFIC IMPACTS

District 1 (Williams)

- 21st and Oliver Intersection: The project will add dual left turn lanes and dedicated right turn lanes in all directions with improved drainage at the intersection. New signals, brick pedestrian crosswalks, sidewalks and 10' multi-purpose path will be constructed. Traffic Impact: Traffic on both 21st St. and Oliver is reduced to one lane in each direction with no left turns allowed at the intersection. Access to local businesses will be maintained during construction. Intermittent flagging of traffic may occur during work hours. Contractor: Cornejo & Sons City Contact: James Wagner (268-4047 / jwagner@wichita.gov) Estimated completion: Fall 2017
37th, Oliver to Woodlawn: The project will widen 37th Street from a two-lane to a three-lane roadway with curb and gutter, and an underground storm sewer. The project also includes on-street bike lanes and sidewalk along both sides of the street. Traffic Impact: 37th is open to one lane of traffic in each direction. Access to local businesses will be maintained during construction. Intermittent flagging of traffic may occur during work hours. Contractor: Flint Hills Materials City Contact: James Wagner (268-4047 / jwagner@wichita.gov) Estimated completion: Summer 2017
Madison Water Main Replacement Central to 3rd: The project will replace the water main on Madison between Central and 3rd Street. Traffic Impact: Access to local businesses will be maintained during construction. Intermittent flagging of traffic may occur during work hours for site restoration. Contractor: Dutton Construction City Contact: James Wagner (268-4047 / jwagner@wichita.gov) Estimated completion: Summer 2017
Green Street Bikeway: The project will add shared bicycle lanes from 1st and Grove to 18th and Hillside at Wichita State. Traffic Impact: Intermittent lane closures will be necessary on Central, Grove, and Hillside for installation of pavement markings. Access to local businesses will be maintained during construction. Intermittent flagging of traffic may occur during work hours. Contractor: Barkley Construction City Contact: James Wagner (268-4047 / jwagner@wichita.gov) Estimated completion: Summer 2017

Week of July 21 to July 28, 2017

- **Commerce Railway Parking Lot and 2-Way conversion of St Francis:** The project will add a parking and a stage area between the railroad and the businesses on Commerce south of Waterman. St. Francis will be converted from one way southbound to allow two-way traffic between Waterman and Lincoln.

Traffic Impact: St. Francis is open to two way traffic. Minimal traffic impact on the parking lot area adjacent to the railroad tracks.

Contractor: *Kansas Paving*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated Completion: Summer 2017

- **St Francis Sewer Main Replacement:** The project will replace the sewer main on St Francis between Central and Pine Street.

Traffic Impact: Central will be closed to one lane each direction at St. Francis. Intermittent flagging of traffic may occur during work hours for site restoration.

Contractor: *Dondlinger Construction*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Fall 2017

District 2 (Meitzner)

- **Kellogg and Webb Interchange:** Kellogg will be improved to a six-lane freeway with an interchange at Webb Road. The project improvements include the following: one-way frontage roads on the north and south sides of Kellogg; Webb Road Bridge over Kellogg; new traffic signals at Webb and at Corporate Hills; six-foot sidewalks; aesthetic enhancements; waterline, sanitary sewer, and stormwater improvements; and landscaping following construction. KTA exit 50 will remain open but with modified access from the frontage road and not directly from Kellogg. Direct connections to the KTA will be constructed with the Greenwich Project. Please go to www.eastkelloggimprovements.com for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- Speed limits are reduced to 40 mph on Kellogg and 30 mph on Webb throughout the construction zone.
- The existing south frontage road between Eastern and Cypress is now two-way traffic. Cypress no longer has access to Kellogg.
- Trig is closed until early August. Access can be made from Gilbert.
- Eastbound Kellogg is shifted to the new south frontage road.
- Westbound Kellogg is shifted to the new north frontage road.
- No left turns at Webb for any direction.
 - o For eastbound traffic wanting to go north on Webb, proceed to the u-turn traffic light ½ mile east of Webb.
- Access to and from the KTA
 - o Eastbound Kellogg: to access the KTA, proceed to K-96 (2 miles east of Webb) and then use the exit for I-35/127th. The toll plaza near Webb is still open with access only from the south frontage road; there is no longer direct access from Kellogg.
 - o Westbound Kellogg: to access the KTA, proceed to Rock Rd and make a u-turn and stay on the south frontage road.
 - o KTA traffic exiting at Exit 50: to go westbound on Kellogg, proceed east after exiting the turnpike and use the u-turn ½ mile east of Webb.

Contractor: *Wildcat Construction*

City Contact: *Mike Armour* (268-4598 / marmour@wichita.gov)

Estimate completion: Late 2019

Week of July 21 to July 28, 2017

- **Kellogg, Greenwich and I-35 Interchanges:** Kellogg will be improved to a six-lane freeway with an interchange at Greenwich Road and new interchange connections to I-35 (KTA). The connections to I-35 will allow access for EB Kellogg to NB & SB I-35, and for SB I-35 to WB Kellogg. The project improvements include the following: Kellogg bridges over Greenwich, Zelta, and I-35; interchange ramps to I-35; one-way frontage roads on the north and south sides of Kellogg; connection of 127th (south of Kellogg) to Zelta with a bridge over I-35; new traffic signals to replace existing signals at Greenwich, Zelta and the entrance to One Kellogg Place on Greenwich; ten-foot shared-use-path along Greenwich for pedestrians and bicyclists; aesthetic enhancements; waterline, sanitary sewer, and stormwater improvements; and landscaping following construction. Please go to <http://www.eastkelloggimprovements.com> for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- Speed limit is reduced to 40 mph on Kellogg.
- Zelta is one-way northbound, north of Kellogg.
- Ellson is closed starting the week of July 24.
- Westbound is reduced to one-lane from K-96 to Zelta.
- Utility work may affect traffic on Greenwich, side streets, and existing frontage roads.
- SB K-96 ramp to WB Kellogg is closed for the duration of the project (until 2021).
- 127th St E, from Kellogg to Lincoln/Gilbert is permanently closed. Upon completion of the project, 127th will curve to the west and connect to Zelta.

Contractor: *Wildcat Construction*

Contact: *Glen Scott* (652-2672 / gscott@ksturnpike.com)

Estimate completion: Late 2021

- **Harry & 127th Signalization:** The project will add new traffic signals with updated traffic signage at the Harry & 127th Intersection. The sidewalks and wheelchair ramps will also be upgraded to meet ADA requirements.

Traffic Impact: Intermittent lane closures may be necessary on Harry and 127th for installation of signals, pavement markings and signs. Intermittent flagging of traffic may occur during work hours.

Contractor: *Phillips Southern Electric*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Fall 2017

District 3 (Clendenin)

- **Pawnee from Hydraulic to Grove:** This project will widen Pawnee and Hydraulic to a five lane roadway with two lanes in each direction and a center two-way turn lane. The project will also construct drainage improvements along with sidewalk on both sides of Pawnee. The intersection at Hydraulic will be reconstructed to include left turn lanes on Hydraulic

Traffic Impact: Pawnee, Hydraulic, and SE Boulevard are restricted to one lane in each direction. Left turns are prohibited at Pawnee & Hydraulic, Pawnee & Southeast Boulevard, and WB Pawnee to SB I-135.

Contractor: *Pearson Construction*

City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)

Estimated Completion: Fall 2017

District 4 (Blubaugh)

- **Meridian, Pawnee to McCormick:** Meridian will be reconstructed between Pawnee and McCormick to a five-lane roadway with two lanes in each direction and a center two-way left-turn lane. The project will also include storm sewer improvements and construct a five foot wide sidewalk on both sides of Meridian. The intersection at Harry Street will be reconstructed.

Traffic Impact: Temporary lane closures and intermittent flagging of traffic may occur during work hours for site restoration.

Contractor: *Kansas Paving*

City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)

Estimated Completion: Summer 2017

Week of July 21 to July 28, 2017

District 5 (Frye)

No Projects at this time.

District 6 (Miller)

- **River Vista Development:** Project includes construction of apartments and commercial retail on the west bank of the Arkansas River between Douglas and 1st Street.
Traffic Impact: The path along the west bank of the Arkansas River is closed between 1st Street and Douglas. The sidewalk on the south side of First Street is closed between McLean and Waco. Pedestrians will be detoured south to Douglas.
Contractor: *Key Construction* City Contact: *Paul Gunzelman* (268-4393 / pgunzelman@wichita.gov)
Estimated completion: Summer 2017

- **Waco Street Water Main Replacement from Murdock to 13th Street:** Project will replace the water main on Waco between Murdock and 13th St.
Traffic Impact: Intermittent lane closures will be necessary on Waco Access to local business will be maintained during construction. Intermittent flagging of traffic may occur during work hours.
Contractor: *Dondlinger Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Fall 2017

Multiple Districts

District 1 (Williams) and District 6 (Miller)

- **Douglas Streetscapes between Main and Washington:** This project will construct curb extensions at Market, Topeka, Emporia, Mosley, and Washington. The project also includes landscaping amenities and enhancements to existing light trellises.
Traffic Impact: Douglas will be limited to one lane in each direction with intermittent traffic flagging during work hours.
Contractor: *Pearson Construcion* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Fall 2017

- **Central and Wichita Water Line Replacment:** This project reconstructs large water mains along Central Avenue between Veterans Parkway and Main Street.
Traffic Impact: **Eastbound Central Avenue is CLOSED between Veternans Parkway and Waco.** Traffic is detoured to 2nd St., Waco, and Central. Eastbound Central east of Waco is restricted to one lane of traffic.
Contractor: *Wildcat Construcion* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Fall 2017

Week of July 21 to July 28, 2017

District 3 (Clendenin) & District 4 (Blubaugh)

- **Pawnee Bridge over Arkansas River.** The existing bridge will undergo structural repairs. The project will also include bike path improvements along the west side of the Arkansas River.

Traffic Impact: **Pawnee is closed at the Arkansas River.** Traffic is detoured to 31st St. at Broadway and McLean.. Northbound McLean is reduced to one lane at Pawnee.

Contractor: *Wildcat Construction*

City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)

Estimated Completion: Summer 2017

Kansas Department of Transportation (KDOT)

See other KDOT info at www.WichitaKDOT.org and ITS at www.WICHway.org

Five Bridge replacements on I-235: Project will create two crossovers between Zoo Blvd. and the I-235/Meridian area.

Traffic Impact: SB and NB I-235 from south of the big ditch to north of the Wichita/Valley Center floodway is single lane, head to head on the west side of I-235. Access to and from 25th St. is **CLOSED**. Speed is reduced to 50 mph.

Contractor: *Dondlinger Construction*

KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Late 2017

Repairs on two southbound I-135 Bridges: Project will repair the bridge decks on two southbound I-135 bridges over railroad tracks south of 29th St.

Traffic Impact: Traffic on southbound I-135 will be reduced to two 10' lanes with speed reduced to 50 mph. 29th Street entrance ramp to southbound I-135 is **CLOSED**.

Contractor: *Wildcat Construction*

KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Late 2017

I-235/U.S. 54 Interchange – The Red Project: The first phase of the Kellogg/I-235 Interchange rebuild (dubbed the Red Project) began on November 10. Improvements include a one-lane flyover ramp for NB I-235 to WB US 54, A two lane flyover ramp for SB I-235 to EB U.S. 54, Removal of loop ramps in the SW & NE quadrants, loop ramp for EB US 54 to NB I-235 (SE quadrant) will be reconstructed, US 54 bridge over West St. will be widened to accommodate new auxiliary lanes from I-235. Auxiliary lanes on I-235 constructed from US 54 to Central Ave. NB I-235 ramp to EB US 54 braided with the new ramp lanes from SB I-235 to EB US 54.

Traffic Impact: July 24th, the left lanes of NB & SB I-235 over US-54 will be **CLOSED** for 75 days. The Intersection of Hoover and Douglas is **CLOSED** until late 2017. US 54 from Hoover to West St. (under I-235), is reduced to two lanes in each direction (until October). Southbound I-235 ramp to WB US 54 is **CLOSED** until late summer 2017. July 19th, the new NB I-235 ramp to EB US-54 is scheduled to open. EB US-54 Exit Ramp to West Street is still **CLOSED**. An official signed detour uses SB I-235 to K-42, then NB on I-235 to WB US 54 ramp. The West St. Entrance Ramp to EB US 54 is open. Elder St. at Maple is closed.

Contractor: *Dondlinger Construction*

KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Summer 2019

Week of July 21 to July 28, 2017

STREET MAINTENANCE PROJECTS (*partial closures or temporary repairs*)

Street Maintenance Projects	
Curb Repairs	
Yellowstone Ct., 2739 S.	Hayden, 10621 W.
Oakwood, 130 S.	2 nd St. 1200 W.
Longford, 1951 S.	Shadybrook, 2100 E.
Permanent Concrete Repairs	
Glacier, 2533 S.	Hydraulic, 3865 S.
Estelle, 2443 N.	Glendale, 2015 S.
Ellen, 2805 E	Seneca St., 4100 N.
Permanent Asphalt Repairs	
Long Lake, 10920 E.	Tony Ln., 1700 N.
Mt. Carmel Ave., 3300 S.	Cheryl, 1880 N.
Pawnee, 13400 W.	Chase Ave., 3200 S.
	Maple St., 1500 W.
Ditch Cleaning and Culvert Resetting	
Esthner Ave., 3900 W.	St. Clair, 5300 N.
Bella Rd. 6100, 6200 & 6300 W.	Charles, 5400 N.
Jackson, 3200 N	Keith St. 400 S.
Juno & 36 th Area.	Bittersweet, 7300 W.
Callahan Ave. S. – Belview to Maybelle	Winterset Ct., 6500 W.
Beech & Sequoia	Winterset Ln., 300 S.
127 th St., 827 N.	
Miscellaneous	

Contractor: *City Maintenance*

City Contacts: *Donald Craddock* (268-4091 / dcraddock@wichita.gov)

Estimated completion: Ongoing

Pavement Cut Repairs	
<i>(lane closures or temporary/partial street closures mainly due to utility repairs)</i>	

Contractor: *PP & J Construction*

City Contact: *Lee Carmichael* (268-4428 / lcarmichael@wichita.gov)

Estimated completion: Ongoing

Week of July 21 to July 28, 2017

III. SUBDIVISION PROJECTS

Subdivision Projects <i>(Few Traffic Effects unless Otherwise Noted)</i>		
Subdivision	Contractor	City Contact
East Side		
SWS - Firefly	Mies	Joe Brand
WL, SS - Firefly	McCullough	Joe Brand
WL & SS Casa Bella	Utility Solutions	Joe Brand
WL & SS Waterfront	Utility Solutions	Joe Brand
PAV Waterfront	KS Paving	Joe Brand
SS - Bellechase	Nowak	Joe Brand
WL - Bellechase	Utility Solutions	Joe Brand
PAV – Vassar Addition	Kansas Paving	James Wagner
SS – Brookfield	Utility Solutions	James Wagner
SS FM – Brookfield	McCullough	James Wagner
SWS - #711 Dopps Parking	Danco	James Wagner
SS, SWS, WL – Paddock at 127 th	Mies	James Wagner
PAV – Casa Bella	KS Paving	Joe Brand
PAV – Bellechase	KS Paving	Joe Brand
West Side		
PAV - Fawnwood - Auburn Hills 16th Addition	Cornejo & Sons	Joe Brand
Northgate - WL	Mies	Joe Brand
Northgate – SWS	Mies	Joe Brand
Cadillac Lake – Turn Lanes	Kansas Paving	Joe Brand
Estancia – WL & SS	Mies	Joe Brand
PAV – Meridian Avenue, 29 th N.	Kansas Paving	Joe Brand
SS, SWS, SWD, WL – Tyler Pointe	Occidental Management	Greg Baalman

City Contacts: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Joe Brand (268-4022 / jbrand@wichita.gov)
James Wagner (268-4047 / jwagner@wichita.gov)

Week of July 21 to July 28, 2017

V. WATER and SEWER IMPROVEMENTS

Water / Sewer Projects <i>(Temporary/Partial Closures)</i>			
Project	In various locations...	Contractor	Est. Comp.
'17 Recon Ph. 3	North of Pawnee, east of Broadway	Danco Enterprises	Summer '17
'17 Recon Ph. 5	North of Pawnee, east of Meridian	Visual Systems	Summer '17
'17 Recon Ph. 6	North of Kellogg, east of Seneca	Dutton Construction	Summer '17
Lat 19, Dist D, SS #12	Intersection at 9 th & Roosevelt	Dondlinger & Sons	Summer '17
'17 Rehab Ph. A	North of Central, east of Maize	Layne Inliner	Summer '17
Water Rehab Tower*	WSU, Woodlawn & 21 st St. N.	American Suncraft Co	Fall '17
WWTP #4 Expansion*	143 rd & Harry WWTP #4	Utility Contractors	2019
143 rd & Pawnee WM*	143 rd St (N of Pawnee) and Pawnee (W of 143 rd)	Nowak Construction	Summer '17
WWTP #2 Force Main*	Between WWTP #1 & #2, through Chapin Park	Wildcat Comstruction	Spring '18
WL/SS Fairmont	12 th St., Hillside to 13 th with intermittent closures	Dutton Construction	Fall '17

City Contacts: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)
**James Wagner* (268-4047 / jwagner@wichita.gov)
#Greg Baalman (268-4048 / gbaalman@wichita.gov)

V. BUILDING PROJECTS (little traffic impact)

- Cowtown Museum Boardwalks, Storm Water Drainage and Street Lighting upgrades:** Multicon, Inc. is the General Contractor. Contract awarded. On-going.
- Demolitions and Asbestos Abatement at multiple City locations:** On-going.
- City Arts Security Upgrades:** Awaiting confirmation of funding.
- Cheney Pump House Remodel** – Vogts Construction Company is the General Contractor.
- CMF Materials Laboratory Upgrades** – Bid process underway.
- Water Distribution Brick Façade Repairs and Upgrades** – Documentation and Analysis underway.
- Water Treatment Plant and Hess Pump Station Security Upgrades** – On-going.
- Keeper Minor Upgrades II** – On-going.
- Delano District ADA Parking stalls (10)** – PPJ Construction the General Contractor.
- City Manager’s office entry upgrade** – Sky Contracting the General Contractor.
- Finance offices reorganization** – On-going. Sky Contracting the General Contractor.
- Fire Training Center Pod Demolition.** On-going – Bradburn Wrecking Company the demolition contractor.
- Fire Training Center Security Upgrades** – Documentation underway.

City Contact: Migwi Karugu (268-4492 / mkarugu@wichita.gov)

Week of July 21 to July 28, 2017

1. **Evergreen Recreation Center HVAC Replacement:** Design complete; project on hold due to funding.
2. **Century II Terrazzo Floor Repair/Refinish:** On temporary hold pending CII study and schematic design.
3. **CII Kennedy Plaza Design/Renovation:** On hold per City Manager.
4. **Century II Kitchen Design/Renovation:** On hold per City Manager.
5. **Century II Security Study at Basement Level:** Planning stage. WPD has completed their analysis. Preliminary plans and funding options being developed.
6. **Century II Complex Modification/Expansion Study/Design:** Study is complete and assessment report generated and under review.
7. **Fire Training Maintenance Facility Design Consultant Selection:** On hold per City Manager.
8. **Century II Restroom Partition Replacement:** On hold.
9. **Gander Mountain Garage Repair:** On hold for funding.
10. **Central Library Relocation:** : Project bid and awarded to Dondlinger Construction. Pre-cast concrete panels are 100% complete. Roofing is 99% complete with only minor detailing and curbing remaining. Exterior framing and sheeting is 99% complete, with metal panels arriving on site within the next two weeks for installation. Aluminum stor-front is being installed, and glazing following up closely. Buidling should be 100% dried in by end of April. Rooftop units are set, and mechanical HVAC work continues. Interior framing on the first floor is complete, and about 70% complete on the second floor, with drywall following. Security and access control work is beginning, as well as data cabeling and finishing up of structural steel detail work. Project still on schedule for mid February '18 completion.

City Contact: Jeff Myers (268-4406 / jmyers@wichita.gov)

Week of July 21 to July 28, 2017