



CONSTRUCTION AND MAINTENANCE PROJECTS

Week of April 13 to April 20, 2018

This report is available online at <http://www.wichita.gov> (under the “Streets” link, then “Construction Bulletin”) Report malfunctioning streetlights to traffic@wichita.gov; please include an address and pole number, if possible.

As with any construction project, closures & detours may vary both in duration and location.

Timeframes are tentative and subject to change. Please plan accordingly.

If a Project Engineer is unavailable, please contact Construction Division Manager:
Steve Degenhardt, (316) 268-4043.

I. STREET, HIGHWAY, BRIDGE and OTHER PROJECTS WITH MAJOR TRAFFIC IMPACTS

District 1 (Johnson)

- **Eastborough North Water Main Replacement:** This project will replace water mains in neighborhoods generally located between Douglas, Edgemoor, 2nd Street and Armour.
Traffic Impact: Douglas is one lane in each direction between Lynwood and Woodlawn.
Contractor: *Nowak Construction* City Contact: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)
Estimated completion: Spring 2019
- **Central & Vassar Intersection:** The project will add a left turn lane on westbound Central at Vassar, including signal modifications, median reconstruction and new pedestrian crosswalks.
Traffic Impact: Intermittent flagging of traffic and temporary lane closures may occur during work hours.
Contractor: *Cornejo & Sons* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Summer 2018
- **Douglas and Hydraulic Intersection:** The project will add left turn lanes and convert Hydraulic to a three-lane roadway. New signals, brick pedestrian crosswalks, sidewalks, landscaping amenities and enhancements will be provided for pedestrian safety.
Traffic Impact: Intermittent flagging of traffic may occur during work hours.
Contractor: *Cornejo & Sons* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Spring 2018
- **Oliver, 17th to 19th Street North:** This project will widen Oliver to a five-lane roadway with two through lanes in each direction and a center two-way left turn lane. The intersection at 17th and Oliver will be reconstructed to include a dedicated right turn lane for sound bound Oliver onto 17th Street and left turn lanes in all directions. New signals, brick pedestrian crosswalks, 10’ sidewalks, landscaping amenities and enhancements will be constructed.
Traffic Impact: Traffic is restricted to one lane in each direction on Oliver from Crestview to 19th Street North. Left turns are restricted for north bound Oliver traffic onto 17th Street.
Contractor: *Kansas Paving* City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)
Estimated completion: Fall 2018

Week of April 13 to April 20, 2018

District 2 (Meitzner)

- **Kellogg and Webb Interchange:** Kellogg will be improved to a six-lane freeway with an interchange at Webb Road. The project improvements include the following: one-way frontage roads on the north and south sides of Kellogg; Webb Road Bridge over Kellogg; new traffic signals at Webb and at Corporate Hills; six-foot sidewalks; aesthetic enhancements; waterline, sanitary sewer, and storm water improvements; and landscaping following construction. KTA exit 50 will remain open but with modified access from the frontage road and not directly from Kellogg. Direct connections to the KTA will be constructed with the Greenwich Project. Please go to www.eastkelloggimprovements.com for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- Speed limits are reduced to 40 mph on Kellogg and 30 mph on Webb throughout the construction zone.
- Left turns are restricted at Webb and Corporate Hills intersection from any direction to allow for construction of the center of Webb Rd. Corporate Hills is right-in/right-out only.
- The new south frontage road east of Cypress is open to traffic.
- **THE SOUTH FRONTAGE ROAD EAST OF CYPRESS IS EASTBOUND ONLY.**
- Kellogg traffic is shifted to the frontage roads
- No left turns at Webb for any direction.
 - o For eastbound traffic wanting to go north on Webb, proceed to the U-turn traffic light ½ mile east of Webb.
- Access to and from the KTA
 - o Eastbound Kellogg: to access the KTA, proceed to K-96 (2 miles east of Webb) and then use the exit for I-35/127th. The toll plaza near Webb is still open with access only from the south frontage road; there is no longer direct access from Kellogg.
 - o Westbound Kellogg: to access the KTA, proceed to Rock Rd and make a U-turn and stay on the south frontage road.
 - o KTA traffic exiting at Exit 50: to go westbound on Kellogg, proceed east after exiting the turnpike and use the U-turn ½ mile east of Webb.

Contractor: *Wildcat Construction*

City Contact: *Mike Armour* (268-4598 / marmour@wichita.gov)

Estimate completion: Late 2019

- **Kellogg, Greenwich and I-35 Interchanges:** Kellogg will be improved to a six-lane freeway with an interchange at Greenwich Road and new interchange connections to I-35 (KTA). The connections to I-35 will allow access for EB Kellogg to NB & SB I-35, and for SB I-35 to WB Kellogg. The project improvements include the following: Kellogg bridges over Greenwich, Zelta, and I-35; interchange ramps to I-35; one-way frontage roads on the north and south sides of Kellogg; connection of 127th (south of Kellogg) to Zelta with a bridge over I-35; new traffic signals to replace existing signals at Greenwich, Zelta and the entrance to One Kellogg Place on Greenwich; ten-foot shared-use-path along Greenwich for pedestrians and bicyclists; aesthetic enhancements; waterline, sanitary sewer, and storm water improvements; and landscaping following construction. Please go to <http://www.eastkelloggimprovements.com> for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- Kellogg traffic is shifted to the frontage roads.
- Speed limit is reduced to 40 mph on Kellogg.
- Westbound is reduced to one-lane at K-96.
- SB K-96 ramp to WB Kellogg is closed for the duration of the project (until 2021).
- The direct connection between 127th Street East and Kellogg is permanently closed. Upon completion of the project, 127th will curve to the west and connect to Zelta.

Contractor: *Wildcat Construction*

Contact: *Glen Scott* (652-2672 / gscott@ksturnpike.com)

Estimate completion: Late 2021

Week of April 13 to April 20, 2018

- **Kellogg & 111th Street Signal Removal:** This project will extend the north frontage road west of 111th Street and include pavement improvements that will accommodate westbound to eastbound U-turns at 119th Street. Following pavement improvements, the signal at 111th Street will shut down for approximately six months as a trial period to monitor traffic patterns.

Traffic Impact: The speed limit on westbound Kellogg is reduced to 50 MPH during construction.

Contractor: *Cornejo & Sons*

City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)

Estimated completion: Summer 2018

District 5 (Frye)

- **Tyler from Maple to Central:** The project will add signalization to the Tyler and 2nd Street intersection. Tyler will be widened to add a center two-way left turn lane. The project also includes drainage, water line improvements, new sidewalk and wheelchair ramps.

Traffic Impact: North bound Tyler is reduced to one lane.

Contractor: *Kansas Paving*

City Contact: *Joe Brand* (268-4022 / jbrand@wichita.gov)

Estimated completion: Spring 2018

District 6 (Claycomb)

- **River Vista Development:** Project includes construction of apartments and commercial retail on the west bank of the Arkansas River between Douglas and 1st Street.

Traffic Impact: The sidewalk on the south side of 1st Street is closed between McLean and Waco. Pedestrians will be detoured south to Douglas.

Contractor: *Key Construction*

City Contact: *Paul Gunzelman* (268-4393 / pgunzelman@wichita.gov)

Estimated completion: Spring 2018

Multiple Districts

District 1 (Johnson) and District 3 (Clendenin)

- **Washington south of Lincoln:** This project will install a new waterline & storm sewer for a new development south of Lincoln and west of Washington.

Traffic Impact: Southbound Washington is CLOSED south of Lincoln. Traffic is detoured to Hydraulic at Lincoln.

Contractor: *Wilks Underground*

City Contact: *Brian Coon* (268-4448 / bcoon@wichita.gov)

Estimated completion: Spring 2018

Week of April 13 to April 20, 2018

STREET MAINTENANCE PROJECTS (*partial closures or temporary repairs*)

Street Maintenance Projects	
Curb Repairs	
Yellowstone Ct., 2739 S.	Hayden, 10621 W.
Oak, 124 S.	15 th St. N., 8207 W.
	Vine St., 2118 S.
Permanent Concrete Repairs	
Glacier, 2533 S.	Oak, 124 N.
Vine St., 2118 S.	Glendale, 2015 S.
Elm, 5401 E.	Kansas, 1240 S.
11 th & Mt. Carmel	Ash, 2100 N.
Permanent Asphalt Repairs	
Maple St. – Sheridan to Seneca	Hydraulic, 3800 N.
Athenian Ave., 149 S.	Cheryl, 1880 N.
West St., 300 S.	Athenian Ave., 100 S.
Jamesburg St., 9100 & 9200	
Ditch Cleaning and Culvert Resetting	
Market, 3300 N.	Winterset Ct., 6500 W.
Irving St., 12300-12400 W.	Winterset Ln., 300 S.
	Robin St., 200 S.
Miscellaneous	
Hidden Lake Rd. W. 10801	10800 Ringer W.
West Shore Ln., 566 S.	Winterset Ln., 566 S.
Lindale St., Seville Ave.	Schouller & University
Valley Hi, 11303 W.	Valley View St., 3720 S.

Contractor: *City Maintenance*

City Contacts: *Aaron Henning* (268-4087 / ahenning@wichita.gov)

Estimated completion: Ongoing

Pavement Cut Repairs	
<i>(lane closures or temporary/partial street closures mainly due to utility repairs)</i>	
507 S. Byron on Tyler	5759 N. Meridian
	S. West St. & Harry Intersection

Contractor: *PP & J Construction*

City Contact: *Lee Carmichael* (268-4428 / lcarmichael@wichita.gov)

Estimated completion: Ongoing

Week of April 13 to April 20, 2018

III. SUBDIVISION PROJECTS

Subdivision Projects <i>(Few Traffic Effects unless Otherwise Noted)</i>		
Subdivision	Contractor	City Contact
East Side		
SS FM – Brookfield	McCullough	James Wagner
WL, SWS, PAV Brookfield	McCullough	Joe Brand
SS – Rocky Ford	Mies	Joe Brand
WL – RockyFord	Mies	Joe Brand
Paving & SWD-Rocky Ford	Mies	Joe Brand
SS - Falcon Falls	Nowak	Joe Brand
West Side		
PAV-Edgewater	Kansas Paving	Joe Brand
SWS – Ridge Port North Addition	Mayer Specialty	Joe Brand
SS & WL – Cheryl’s Hollow 2 nd Addition	McCullough	Joe Brand
WL, SS, PAV – Sandcrest	Kansas Paving	Joe Brand
PAV – Legacy Park	Pearson	Joe Brand
PAV-Trinity Point	APAC	Joe Brand
SWS & Paving – Siena Lakes	Pearson	Joe Brand

City Contacts: Greg Baalman (268-4048 / gbaalman@wichita.gov)
 Joe Brand (268-4022 / jbrand@wichita.gov)
 James Wagner (268-4047 / jwagner@wichita.gov)

IV. WATER and SEWER IMPROVEMENTS

Water / Sewer Projects <i>(Temporary/Partial Closures)</i>			
Project	In various locations...	Contractor	Est. Comp.
'18 Recon Ph. 1	North of Kellogg, east of Meridian	Dondlinger Construction	Spring '18
'17 Recon Ph. 10	North of 31 st St. S, east of Hillside	Dutton Construction	Spring '18
'17 Recon Ph. 11	North of Harry, east of Meridian	Visual Systems	Spring '18
'17 Recon Ph. 12	North of 31 st St. S, east of Hillside	Dutton Construction	Spring '18
'17 Rehab Ph. E	North of Harry, east of Ridge	InsituformTechnologies	Spring '18
Water Rehab Tower *	WSU, Woodlawn & 21 st St. N.	American Suncraft Co	Spring '18
WWTP No. 4 Expansion =	143 rd & Harry WWTP #4	Utility Contractors	2019
WWTP No. 2 Force Main #	Between WWTP #1 & #2, through Chapin Park	Wildcat Construction	Spring '18
WL/SS Fairmont *	12 th St., Hillside to 13 th with intermittent closures	Dutton Construction	Spring '18
Cheney Transmission Line Improvements+	East of 391 st W. & North of 21 st W.	Dondlinger Construction	Spring '18
WVCFP Protection Project +	Lower Levee “D” Toe Drain Installation	Visual Systems Inc. Brad Dody Construction	Summer '18

City Contacts: Jeff Terhune (268-4046 / jterhune@wichita.gov)
 *James Wagner (268-4047 / jwagner@wichita.gov)
 #Greg Baalman (268-4048 / gbaalman@wichita.gov)
 +Joe Brand (268-4022 / joebrand@wichita.gov)
 =Steve Degenhardt (268-4043 / stevedegenhardt@wichita.gov)

Week of April 13 to April 20, 2018

V. BUILDING PROJECTS (little traffic impact)

1. **Demolitions and Asbestos Abatement at multiple City locations:** On-going.
2. **Cheney Pump House Remodel** – Vogts Construction Company is the General Contractor.
3. **CMF Materials Laboratory Upgrades** – Documentation underway.
4. **Water Treatment Plant Brick Façade Repairs and Upgrades** – On-going. Conco, Inc is the General Contractor.
5. **Water Treatment Plant and Hess Pump Station Security Upgrades** – On-going.
6. **Fire Training Center Security Upgrades** – Documentation underway.
7. **City Hall Elevator Lobbies Finish Remodels** – On-going. Bauer & Son Construction is the General Contractor
8. **Linwood Recreation Center Floor Upgrades** – On-going. Thrash, Inc are the General Contractors
9. **Edgemoor Recreation Center floor Upgrades** – On-going. Thrash, Inc are the General Contractors
10. **City Hall, 7th Floor offices remodel** – documentation underway

City Contact: Migwi Karugu (268-4492 / mkarugu@wichita.gov)

1. **Evergreen Recreation Center HVAC Replacement:** Design complete; project on hold.
2. **Century II Terrazzo Floor Repair/Refinish:** On temporary hold pending CII study and schematic design.
3. **CII Kennedy Plaza Design/Renovation:** On hold.
4. **Century II Kitchen Design/Renovation:** On hold.
5. **Century II Security Study at Basement Level:** Planning stage. WPD has completed their analysis. Preliminary plans and funding options being developed.
6. **Century II Complex Modification/Expansion Study/Design:** Study is complete and assessment report generated and under review.
7. **Fire Training Maintenance Facility Design Consultant Selection:** On hold.
8. **Century II Restroom Partition Replacement:** On hold.
9. **Gander Mountain Garage Repair:** On hold.
10. **Central Library Relocation:** Project bid and awarded to Dondlinger Construction. Pre-cast concrete panels are 100% complete. Roofing is 99% complete with only minor detailing and curbing remaining. Exterior framing and sheeting is 99% complete, with metal panels arriving on site within the next two weeks for installation. Aluminum store-front is being installed, and glazing following up closely. Rooftop units are set, and mechanical HVAC work continues. Interior framing on the first floor is complete, and about 70% complete on the second floor, with drywall following. Security and access control work is beginning, as well as data cabling and finishing up of structural steel detail work.

City Contact: Jeff Myers (268-4406 / jmyers@wichita.gov)

Week of April 13 to April 20, 2018