



CONSTRUCTION AND MAINTENANCE PROJECTS

Week of June 15 to June 22, 2018

This report is available online at <http://www.wichita.gov> (under the “Streets” link, then “Construction Bulletin”) Report malfunctioning streetlights to traffic@wichita.gov; please include an address and pole number, if possible.

As with any construction project, closures & detours may vary both in duration and location.

Timeframes are tentative and subject to change. Please plan accordingly.

If a Project Engineer is unavailable, please contact Construction Division Manager:

Steve Degenhardt, (316) 268-4043.

I. STREET, HIGHWAY, BRIDGE and OTHER PROJECTS WITH MAJOR TRAFFIC IMPACTS

District 1 (Johnson)

- **Eastborough North Water Main Replacement:** This project will replace water mains in neighborhoods generally located between Douglas, Edgemoor, 2nd Street and Armour.
Traffic Impact: 2nd street CLOSED at Brookside. Eastbound traffic detoured at Park Hollow, westbound at Brookside.
Contractor: *Nowak Construction* City Contact: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)
Estimated completion: Spring 2019
- **Central & Vassar Intersection:** The project will add a left turn lane on westbound Central at Vassar, including signal modifications, median reconstruction and new pedestrian crosswalks.
Traffic Impact: Central is one lane in each direction between Rutan and Clifton during construction.
Contractor: *Kansas Paving* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Summer 2018
- **Oliver, 17th to 19th Street North:** This project will widen Oliver to a five-lane roadway with two through lanes in each direction and a center two-way left turn lane. The intersection at 17th and Oliver will be reconstructed to include a dedicated right turn lane for sound bound Oliver onto 17th Street and left turn lanes in all directions. New signals, brick pedestrian crosswalks, 10’ sidewalks, landscaping amenities and enhancements will be constructed.
Traffic Impact: Oliver is one lane in each direction from 17th Street to 19th Street North. Left turns are restricted for north bound Oliver at 17th Street. Southbound Oliver is CLOSED at 17th.
Contractor: *Kansas Paving* City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)
Estimated completion: Fall 2018
- **9th Street, I-135 to Hillside:** This project will reconstruct 9th Street to a three-lane roadway with one lane in each direction and a center two-way left turn lane. The intersection at Grove will be reconstructed to include left turn lanes in all directions, new traffic signals, and brick crosswalks. The project will construct sidewalk, including a 10-foot wide multi-use path on the south side of 9th Street. The project also includes drainage improvements, water main replacement, and aesthetic improvements.
Traffic Impact: 9th Street is eastbound only between Grove and Hillside. Speed limit on 9th St. is reduced to 25 MPH during construction.
Contractor: *Cornejo & Sons* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Fall 2018

Week of June 15 to June 22, 2018

- **45th St. N. and Hillside Intersection:** The project will widen the intersection to provide left and right turn lanes for all directions, and include installation of a new traffic signal.
Traffic Impact: The intersection of 45th & Hillside is CLOSED for the duration of the project. The eastbound K-254 off-ramp to 45th Street/Hillside is CLOSED.
Contractor: *Pearson Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Fall 2018

District 2 (Meitzner)

- **Kellogg and Webb Interchange:** Kellogg will be improved to a six-lane freeway with an interchange at Webb Road. The project improvements include the following: one-way frontage roads on the north and south sides of Kellogg; Webb Road Bridge over Kellogg; new traffic signals at Webb and at Corporate Hills; six-foot sidewalks; aesthetic enhancements; waterline, sanitary sewer, and storm water improvements; and landscaping following construction. KTA exit 50 will remain open but with modified access from the frontage road and not directly from Kellogg. Direct connections to the KTA will be constructed with the Greenwich Project. Please go to www.eastkelloggimprovements.com for additional project information. Regular project updates can be found on Twitter @E54ICT.
Traffic Impact:
- Speed limits are reduced to 40 mph on Kellogg and 30 mph on Webb throughout the construction zone.
 - Kellogg traffic is shifted to the frontage roads
 - No left turns at Webb for any direction.
 - o For eastbound traffic wanting to go north on Webb, proceed to the U-turn traffic light ½ mile east of Webb.
 - Access to and from the KTA
 - o Eastbound Kellogg: to access the KTA, proceed to K-96 (2 miles east of Webb) and then use the exit for I-35/127th. The toll plaza near Webb is still open with access only from the south frontage road; there is no longer direct access from Kellogg.
 - o Westbound Kellogg: to access the KTA, proceed to Rock Rd and make a U-turn and stay on the south frontage road.
 - o KTA traffic exiting at Exit 50: to go westbound on Kellogg, proceed east after exiting the turnpike and use the U-turn ½ mile east of Webb.
- Contractor: *Wildcat Construction* City Contact: *Mike Armour* (268-4598 / marmour@wichita.gov)
Estimate completion: Late 2019

Week of June 15 to June 22, 2018

- **Kellogg, Greenwich and I-35 Interchanges:** Kellogg will be improved to a six-lane freeway with an interchange at Greenwich Road and new interchange connections to I-35 (KTA). The connections to I-35 will allow access for EB Kellogg to NB & SB I-35, and for SB I-35 to WB Kellogg. The project improvements include the following: Kellogg bridges over Greenwich, Zelta, and I-35; interchange ramps to I-35; one-way frontage roads on the north and south sides of Kellogg; connection of 127th (south of Kellogg) to Zelta with a bridge over I-35; new traffic signals to replace existing signals at Greenwich, Zelta and the entrance to One Kellogg Place on Greenwich; ten-foot shared-use-path along Greenwich for pedestrians and bicyclists; aesthetic enhancements; waterline, sanitary sewer, and storm water improvements; and landscaping following construction. Please go to <http://www.eastkelloggimprovements.com> for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- **Greenwich is reduced to one lane each direction. Expect delays.**
- **Lefts turns are prohibited from southbound Greenwich into Walmart Drive.** Lefts are allowed leaving Walmart Drive to go south on Greenwich.
- Kellogg traffic is shifted to the frontage roads.
- Speed limit is reduced to 40 mph on Kellogg.
- Westbound Kellogg is reduced to one-lane at K-96.
- Southbound K-96 ramp to westbound Kellogg is closed for the duration of the project (until 2021).
- The direct connection between 127th Street East and Kellogg is permanently closed. Upon completion of the project, 127th will curve to the west and connect to Zelta.

Contractor: *Wildcat Construction*

Contact: *Glen Scott* (652-2672 / gscott@ksturnpike.com)

Estimate completion: Late 2021

- **143rd St. east, from Kellogg to Central:** This project will widen 143rd Street to a five-lane roadway with two through lanes in each direction and a center two-way left turn lane. Additional turn lanes south of Kellogg are included, along with drainage and water line improvements. Sidewalk will be constructed, including a 10-foot wide multi-use path on the west side of 143rd Street and a pedestrian crossing signal at the north end of the project between Siefkes Street and the Kansas Turnpike Authority Bridge.

Traffic Impact: 143rd is one lane in each direction. Intermittent flagging of traffic may occur during work hours for utility installation.

Contractor: *Pearson Construction*

City Contact: *Steve Degenhardt* (268-4043 / sdegenhardt@wichita.gov)

Estimated Completion: Summer 2018

- **29th Street and 127th Street Intersection:** This project will construct Paving & Storm water Improvements to serve 29th Street from Boulder Drive to 127th Street & 127th Street from 29th Street to 27th Street.

Traffic Impact: The intersection of 29th & 127th is OPEN to Traffic.

Contractor: *Kansas Paving*

City Contact: *Joe Brand* (268-4022 / jbrand@wichita.gov)

Estimated completion: Summer 2018

- **127th St. east, from 13th St. N. to 21st ST. N.:** This project will widen 127th Street to a three-lane roadway with one through lane in each direction and a center two-way left turn lane. Six foot sidewalk will be constructed on the west side of 127th between 13th St. N. to Rocky Creek Parkway, and both sides of 127th Street north of Rocky Creek Parkway. The project also includes on-street bicycle lanes, a pedestrian crossing at the Red Bud Trail, and drainage improvements.

Traffic Impact: 127th Street is northbound only for the duration of the project.

Contractor: *Pearson Construction*

City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)

Estimated Completion: Late 2018

Week of June 15 to June 22, 2018

- **Webb Road, Central to 13th Street North:** This project will perform asphalt street repairs along Webb, between Central and 13th Street..
Traffic Impact: Webb will be one lane in each direction throughout the area of construction.
Contractor: *Barkley Construction* City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)
Estimated completion: Summer 2018

District 3 (Clendenin)

- **MacArthur, between Hydraulic and K-15:** This project will install a new force main from Sewer Treatment Plant #1 to Plant #2.
Traffic Impact: Eastbound MacArthur is reduced to one lane at Chapin Park.
Contractor: *Wildcat Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Spring 2018

District 4 (Blubaugh)

- **31st & Glenn Lift Station Reconstruction:** This project will reconstruct the sanitary sewer lift station near the intersection.
Traffic Impact: Intermittent lane closures for site restoration work.
Contractor: *Wildcat Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Spring 2018

- **Kellogg & 111th Street Signal Removal:** This project will extend the north frontage road west of 111th Street and include pavement improvements that will accommodate westbound to eastbound U-turns at 119th Street. Following pavement improvements, the signal at 111th Street will shut down for approximately six months as a trial period to monitor traffic patterns.
Traffic Impact: **Direct access to and from Kellogg at 111th Street is CLOSED.** Businesses near 111th Street can be accessed from frontage roads via the Maize Road and 119th Street Intersections. Signs are posted along Kellogg and in advance of the intersections to advise drivers of the changes to access. Intermittent day time lane closures during non-peak traffic volumes for concrete placement. The speed limit on westbound Kellogg is reduced to 50 MPH during construction.
Contractor: *Cornejo & Sons* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Summer 2018

District 5 (Frye)

- **Tyler from Maple to Central:** The project will add signalization to the Tyler and 2nd Street intersection. Tyler will be widened to add a center two-way left turn lane. The project also includes drainage, water line improvements, new sidewalk and wheelchair ramps.
Traffic Impact: Intermittent lane closures for site restoration work.
Contractor: *Kansas Paving* City Contact: *Joe Brand* (268-4022 / jbrand@wichita.gov)
Estimated completion: Summer 2018

Week of June 15 to June 22, 2018

- **21st Street North, Tyler to Ridge Road:** This project will perform asphalt street repairs in preparation of a surface treatment along 21st Street North, between Tyler and Ridge Road.
Traffic Impact: 21st is one lane in each direction throughout the area of construction.
Contractor: *PPJ Construction* City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)
Estimated completion: Summer 2018

District 6 (Claycomb)

- **River Vista Development:** Project includes construction of apartments and commercial retail on the west bank of the Arkansas River between Douglas and 1st Street.
Traffic Impact: The sidewalk on the south side of 1st Street is OPEN between McLean and Waco.
Contractor: *Key Construction* City Contact: *Paul Gunzelman* (268-4393 / pgunzelman@wichita.gov)
Estimated completion: Summer 2018

Multiple Districts

District 1 (Johnson) and District 6 (Claycomb)

- **Douglas Ave. BNSF RR Underpass:** This project will provide aesthetic improvements under the BNSF bridge, including decorative pedestrian hand rails, painting, and new lighting,
Traffic Impact: Intermittent lane closures may occur during construction.
Contractor: *Pearson Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Summer 2018

Kansas Department of Transportation (KDOT)

See other KDOT info at www.WichitaKDOT.org and ITS at www.WICHway.org

I-235/U.S. 54 Interchange – The Red Project: The first phase of the Kellogg/I-235 Interchange rebuild (dubbed the Red Project) began on November 15, 2015. Improvements include a one-lane flyover ramp for NB I-235 to WB US 54, A two lane flyover ramp for SB I-235 to EB U.S. 54, Removal of loop ramps in the SW & NE quadrants, loop ramp for EB US 54 to NB I-235 (SE quadrant) will be reconstructed, US 54 bridge over West St. will be widened to accommodate new auxiliary lanes from I-235. Auxiliary lanes on I-235 constructed from US 54 to Central Ave. NB I-235 ramp to EB US 54 braided with the new ramp lanes from SB I-235 to EB US 54.

Traffic Impact: Eastbound US 54 is reduced to two lanes from Dugan to West Street. The westbound US 54 exit ramp to northbound I-235 is CLOSED to construct a new ramp. The Northbound I-235 ramp to WB US-54 is CLOSED. The south clover leaf ramps are CLOSED. Elder St. at Maple is CLOSED.

Contractor: *Dondlinger Construction* KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)
Estimated completion: Summer 2019

Week of June 15 to June 22, 2018

STREET MAINTENANCE PROJECTS (*partial closures or temporary repairs*)

Street Maintenance Projects	
Curb Repairs	
Yellowstone Ct., 2739 S.	Vine St., 2118 S.
Oak, 124 S.	School St., 7500
Ash, 2000 N.	Pepper Ridge, 3410 N. @ Lang
Spring Meadow St., 2700 N.	River Blvd., 800 W.
May St., 2300 W.	Decker St., 1500 N.
Permanent Concrete Repairs	
Glacier, 2533 S.	Oak, 124 N.
Vine St., 2118 S.	Glendale, 2015 S.
Elm, 5401 E.	Jump, 1209 E.
11 th & Mt. Carmel	MacArthur, 1300 E.
Permanent Asphalt Repairs	
Maple St. – Sheridan to Seneca	Hydraulic, 3800 N.
Athenian Ave., 149 S.	Cheryl, 1880 N.
West St., 300 S.	Hidden Valley Rd.
Jamesburg St., 9100 & 9200	
Ditch Cleaning and Culvert Resetting	
Market, 3300 N.	Hydraulic, 3000 N.
Robin St., 200 S.	55 th St., Seneca to Gold
Miscellaneous	
Valley View St., 3720 S	Schouller & University
Lindale St., Seville Ave.	Kennedy & Maple

Contractor: *City Maintenance*

City Contacts: *Aaron Henning* (268-4087 / ahenning@wichita.gov)

Estimated completion: Ongoing

Pavement Cut Repairs	
<i>(lane closures or temporary/partial street closures mainly due to utility repairs)</i>	
507 S. Byron on Tyler	5759 N. Meridian
Douglas & Clifton	S. West St. & Harry Intersection
	Central & Webb

Contractor: *PP & J Construction*

City Contact: *Lee Carmichael* (268-4428 / lcarmichael@wichita.gov)

Estimated completion: Ongoing

Week of June 15 to June 22, 2018

III. SUBDIVISION PROJECTS

Subdivision Projects (Few Traffic Effects unless Otherwise Noted)		
Subdivision	Contractor	City Contact
East Side		
WL, SWS, Brookfield	McCullough	Joe Brand
SS – Rocky Ford	Mies	Joe Brand
PAV – Falcon Falls	Kansas Paving	Joe Brand
SS & WL – Rocky Ford	Apex	Joe Brand
West Side		
SS, Lift Station – Emerald Bay	Nowak	Joe Brand
SS & SWS - Racetrack	Wilks	Joe Brand
SWS – Cheryl’s Hollow	McCullough	Joe Brand
WL, SS, PAV – Sandcrest	Kansas Paving	Joe Brand
SWS & Paving – Siena Lakes	Pearson	Joe Brand
SWD – Cheryl’s Hollow	Mies	Joe Brand
SS – Northwest Village	Dutton	Joe Brand
PAV – Skyway West	Cornejo	Joe Brand

City Contacts: Greg Baalman (268-4048 / gbaalman@wichita.gov)
 Joe Brand (268-4022 / jbrand@wichita.gov)
 James Wagner (268-4047 / jwagner@wichita.gov)

IV. WATER and SEWER IMPROVEMENTS

Water / Sewer Projects (Temporary/Partial Closures)			
Project	In various locations...	Contractor	Est. Comp.
'18 Rehab Ph. A	North of Harry, east of 119 th St. W.	Insituform Technologies	Summer '18
'17 Recon Ph. 12	North of 31 st St. S, east of Hillside	Dutton Construction	Summer '18
'18 SS Recon Ph. 2	North of 47 th St. S., east of Seneca	Dutton Construction	Summer '18
'18 SS Recon Ph. 3	North of Pawnee, east of Broadway	Wichita Excavation	Summer '18
'18 SS Recon Ph. 4	North of Kellogg, East of Meridian	Dondlinger Construction	Summer '18
SWS #727 – Cement	North of Kellogg, East of Seneca	Utility Maintenance	Summer 18'
WWTP No. 4 Expansion =	143 rd & Harry WWTP #4	Utility Contractors	2019
WWTP No. 2 Force Main #	Between WWTP #1 & #2, through Chapin Park	Wildcat Construction	Spring '18
WL/SS Fairmont *	12 th St., Hillside to 13 th with intermittent closures	Dutton Construction	Spring '18
Country Acers Water Main Replacement Phase 2B #	South of Central between Maize and Tyler	Mies Construction	Fall 2018
Cheney Transmission Line Improvements+	East of 391 st W. & North of 21 st W.	Dondlinger Construction	Spring '18
WVCFP Protection Project +	Lower Levee “D” Toe Drain Installation	Visual Systems Inc. Brad Dody Construction	Summer '18

City Contacts: Jeff Terhune (268-4046 / jterhune@wichita.gov)
 *James Wagner (268-4047 / jwagner@wichita.gov)
 #Greg Baalman (268-4048 / gbaalman@wichita.gov)
 +Joe Brand (268-4022 / joebrand@wichita.gov)
 =Steve Degenhardt (268-4043 / stevedegenhardt@wichita.gov)

Week of June 15 to June 22, 2018

V. BUILDING PROJECTS (little traffic impact)

1. **Demolitions and Asbestos Abatement at multiple City locations:** On-going.
2. **CMF Materials Laboratory Upgrades** – On-going. Bauer & Son Construction are the General Contractor
3. **Water Treatment Plant and Hess Pump Station Security Upgrades** – On-going.
4. **Fire Training Center Security Upgrades** – Documentation underway.
5. **City Hall Elevator Lobbies Finish Remodels** – On-going. Bauer & Son Construction is the General Contractor
6. **Linwood Recreation Center Floor Upgrades** – On-going. Thrash, Inc. are the General Contractors
7. **Edgemoor Recreation Center floor Upgrades** – On-going. Thrash, Inc. are the General Contractors
8. **City Hall, 7th Floor offices remodel** – On-going
9. **Housing Department (Greenway Manor; McLean; W 25th St; and Wellington Place)** – ongoing
10. **City Hall 10th Floor Training Room Upgrades** – On-going
11. **City Hall 5th Floor Police Upgrades** – On-going
12. **Fairmount (Former Housing Dept.) Traffic Police Renovation** – Documentation underway

City Contact: Migwi Karugu (268-4492 / mkarugu@wichita.gov)

1. **Evergreen Recreation Center HVAC Replacement:** Design complete; project on hold.
2. **Century II Terrazzo Floor Repair/Refinish:** On temporary hold pending CII study and schematic design.
3. **CII Kennedy Plaza Design/Renovation:** On hold.
4. **Century II Kitchen Design/Renovation:** On hold.
5. **Century II Security Study at Basement Level:** Planning stage. WPD has completed their analysis. Preliminary plans and funding options being developed.
6. **Century II Complex Modification/Expansion Study/Design:** Study is complete and assessment report generated and under review.
7. **Fire Training Maintenance Facility Design Consultant Selection:** On hold.
8. **Century II Restroom Partition Replacement:** On hold.
9. **Gander Mountain Garage Repair:** On hold.
10. **Central Library Relocation:** Project bid and awarded to Dondlinger Construction. Pre-cast concrete panels are 100% complete. Roofing is 99% complete with only minor detailing and curbing remaining. Exterior framing and sheeting is 99% complete, with metal panels arriving on site within the next two weeks for installation. Aluminum store-front is being installed, and glazing following up closely. Rooftop units are set, and mechanical HVAC work continues. Interior framing on the first floor is complete, and about 70% complete on the second floor, with drywall following. Security and access control work is beginning, as well as data cabling and finishing up of structural steel detail work.

City Contact: Jeff Myers (268-4406 / jmyers@wichita.gov)

Week of June 15 to June 22, 2018