



CONSTRUCTION AND MAINTENANCE PROJECTS

Week of November 17 to November 24, 2017

This report is available online at <http://www.wichita.gov> (under the "Streets" link, then "Construction Bulletin") Report malfunctioning streetlights to traffic@wichita.gov; please include an address and pole number, if possible.

As with any construction project, closures & detours may vary both in duration and location.

Timeframes are tentative and subject to change. Please plan accordingly.

If a Project Engineer is unavailable, please contact Construction Division Manager: Steve Degenhardt, (316) 268-4043.

I. STREET, HIGHWAY, BRIDGE and OTHER PROJECTS WITH MAJOR TRAFFIC IMPACTS

District 1 (Williams)

- **21st and Oliver Intersection:** The project will add dual left turn lanes and dedicated right turn lanes in all directions with improved drainage at the intersection. New signals, brick pedestrian crosswalks, sidewalks and 10' multi-purpose path will be constructed. Traffic Impact: Temporary traffic lane closures and intermittent flagging of traffic may occur during work hours for site restoration. Contractor: Cornejo & Sons City Contact: James Wagner (268-4047 / jwagner@wichita.gov) Estimated completion: Fall 2017
- **35th & Oliver Signalization:** The project will add signalization to the 35th and Oliver intersection. Oliver Street will be widened to add a southbound left turn lane to 35th Street. The project also includes new sidewalk and wheelchair ramps at the intersection. Traffic Impact: Oliver is reduced to one lane of traffic in each direction. Left turns are restricted for southbound Oliver at 35th. Contractor: Cornejo & Sons City Contact: James Wagner (268-4047 / jwagner@wichita.gov) Estimated completion: Late 2017
- **37th, Oliver to Woodlawn:** The project will widen 37th Street from a two-lane to a three-lane roadway with curb and gutter, and an underground storm sewer. The project also includes on-street bike lanes and sidewalk along both sides of the street. Traffic Impact: 37th is open to one lane of traffic in each direction. Intermittent flagging of traffic may occur during work hours. Contractor: Flint Hills Materials City Contact: James Wagner (268-4047 / jwagner@wichita.gov) Estimated completion: Fall 2017

Week of November 17 to November 24, 2017

- **17th Street North, Hillside to Oliver:** This project will add additional water and storm sewer lines along 17th Street. 17th will also receive pavement patching and an asphalt overlay. New pavement markings will be placed, converting 17th from a 4 lane to 3 lane with bike lanes.

Traffic Impact: 17th Street is reduced to one lane in each direction between Hillside and Oliver.

Contractor: *Kansas Paving*

City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)

Estimated completion: Fall 2017

- **Douglas and Hydraulic Intersection:** The project will add left turn lanes and reduce Hydraulic to one lane in each direction. New signals, brick pedestrian crosswalks, sidewalks, and landscaping amenities and enhancements will be provided for pedestrian safety.

Traffic Impact: **Hydraulic is northbound only between First Street and English.** Southbound Hydraulic will detour at Second Street to Washington to Waterman and back to Hydraulic. Access to local businesses will be maintained. Douglas is one lane each direction. Left turns are restricted at the intersection.

Contractor: *Cornejo & Sons*

City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)

Estimated completion: Spring 2018

- **21st and Roosevelt 30" Valve replacement:** The project will will replace a 30" valve in 21st Street near Roosevelt.

Traffic Impact: 21st St. at Roosevelt is reduced to one lane of traffic in each direction.

Contractor: *Dondlinger & Sons*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Fall 2017

District 2 (Meitzner)

- **Kellogg and Webb Interchange:** Kellogg will be improved to a six-lane freeway with an interchange at Webb Road. The project improvements include the following: one-way frontage roads on the north and south sides of Kellogg; Webb Road Bridge over Kellogg; new traffic signals at Webb and at Corporate Hills; six-foot sidewalks; aesthetic enhancements; waterline, sanitary sewer, and storm water improvements; and landscaping following construction. KTA exit 50 will remain open but with modified access from the frontage road and not directly from Kellogg. Direct connections to the KTA will be constructed with the Greenwich Project. Please go to www.eastkelloggimprovements.com for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- Speed limits are reduced to 40 mph on Kellogg and 30 mph on Webb throughout the construction zone.
- The existing south frontage road between Eastern and Cypress is now two-way traffic.
- Eastbound Kellogg is shifted to the new south frontage road.
- Westbound Kellogg is shifted to the new north frontage road.
- No left turns at Webb for any direction.
 - o For eastbound traffic wanting to go north on Webb, proceed to the U-turn traffic light ½ mile east of Webb.
- Access to and from the KTA
 - o Eastbound Kellogg: to access the KTA, proceed to K-96 (2 miles east of Webb) and then use the exit for I-35/127th. The toll plaza near Webb is still open with access only from the south frontage road; there is no longer direct access from Kellogg.
 - o Westbound Kellogg: to access the KTA, proceed to Rock Rd and make a U-turn and stay on the south frontage road.
 - o KTA traffic exiting at Exit 50: to go westbound on Kellogg, proceed east after exiting the turnpike and use the U-turn ½ mile east of Webb.

Contractor: *Wildcat Construction*

City Contact: *Mike Armour* (268-4598 / marmour@wichita.gov)

Estimate completion: Late 2019

Week of November 17 to November 24, 2017

- **Kellogg, Greenwich and I-35 Interchanges:** Kellogg will be improved to a six-lane freeway with an interchange at Greenwich Road and new interchange connections to I-35 (KTA). The connections to I-35 will allow access for EB Kellogg to NB & SB I-35, and for SB I-35 to WB Kellogg. The project improvements include the following: Kellogg bridges over Greenwich, Zelta, and I-35; interchange ramps to I-35; one-way frontage roads on the north and south sides of Kellogg; connection of 127th (south of Kellogg) to Zelta with a bridge over I-35; new traffic signals to replace existing signals at Greenwich, Zelta and the entrance to One Kellogg Place on Greenwich; ten-foot shared-use-path along Greenwich for pedestrians and bicyclists; aesthetic enhancements; waterline, sanitary sewer, and storm water improvements; and landscaping following construction. Please go to <http://www.eastkelloggimprovements.com> for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- **Kellogg traffic is shifted to the frontage roads starting November 18.**
- Speed limit is reduced to 40 mph on Kellogg.
- Ellson is now open north and south of Kellogg.
- Westbound is reduced to one-lane from K-96 to Zelta.
- SB K-96 ramp to WB Kellogg is closed for the duration of the project (until 2021).
- The direct connection between 127th Street East and Kellogg is permanently closed. Upon completion of the project, 127th will curve to the west and connect to Zelta.

Contractor: *Wildcat Construction*

Contact: *Glen Scott* (652-2672 / gscott@ksturnpike.com)

Estimate completion: Late 2021

- **Harry & 127th Signalization:** The project will add new traffic signals at the Harry & 127th Intersection. The sidewalks and wheelchair ramps will also be upgraded to meet ADA requirements.

Traffic Impact: Intermittent flagging of traffic may occur during work hours for restoration work.

Contractor: *Phillips Southern Electric*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Fall 2017

- **143rd St. East, from Kellogg to Central:** This project will widen 143rd Street to a five-lane roadway with two through lanes in each direction and a center two-way left turn lane. Additional turn lanes south of Kellogg are included, along with drainage and water line improvements. Sidewalk will be constructed, including a 10-foot wide multi-use path on the west side of 143rd Street and a pedestrian crossing signal at the north end of the project between Siefkes Street and the Kansas Turnpike Authority Bridge.

Traffic Impact: 143rd is one lane in each direction. Intermittent flagging of traffic may occur during work hours for utility installation.

Contractor: *Pearson Construction*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated Completion: Summer 2018

- **Pawnee, Herrington to 143rd Street East:** This project will perform joint and crack sealing on Pawnee, between Herrington and the City limits, just west of 143rd Street East.

Traffic Impact: Temporary lane closures will be necessary during placement of crack seal material. Flagging of traffic will occur during work hours. Pawnee to be fully open to traffic at the end of each day.

Contractor: *Circle C Construction*

City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)

Estimated completion: Fall 2017

- **Webb, 13th to 21st Street North:** This project will perform asphalt street repairs along Webb, between 13th and 21st Street North.

Traffic Impact: Webb will be reduced to one lane throughout the area of construction.

Contractor: *Kansas Paving*

City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)

Estimated completion: Fall 2017

Week of November 17 to November 24, 2017

District 3 (Clendenin)

- **Pawnee from Hydraulic to Grove:** This project will widen Pawnee and Hydraulic to a five lane roadway with two lanes in each direction and a center two-way turn lane. The project will also construct drainage improvements along with sidewalk on both sides of Pawnee. The intersection at Hydraulic will be reconstructed to include left turn lanes on Hydraulic.
Traffic Impact: Hydraulic is reduced to one lane in each direction between Hydraulic and SE Boulevard.
Contractor: *Pearson Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated Completion: Fall 2017

- **31st Street South, Bluff to Oliver:** This project will perform asphalt street repairs along 31st Street South, between Bluff and Oliver.
Traffic Impact: 31st Street South will be reduced to one lane throughout the area of construction.
Contractor: *Kansas Paving* City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)
Estimated completion: Fall 2017

District 4 (Blubaugh)

No projects at this time

District 5 (Frye)

- **Tyler from Maple to Central:** The project will add signalization to the Tyler and 2nd Street intersection. Tyler will be widened to add a northbound lane. The project also includes drainage, water line improvements, new sidewalk and wheelchair ramps.
Traffic Impact: Tyler is reduced to one lane north bound.
Contractor: *Kansas Paving* City Contact: *Joe Brand* (268-4022 / jbrand@wichita.gov)
Estimated completion: Spring 2018

- **Tyler Road, 13th to 21st Street North:** This project will perform asphalt street repairs along Tyler Road, between 13th and 29th Street North.
Traffic Impact: Tyler Road will be reduced to one lane throughout the area of construction.
Contractor: *PPJ Construction* City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)
Estimated completion: Late 2017

District 6 (Miller)

- **River Vista Development:** Project includes construction of apartments and commercial retail on the west bank of the Arkansas River between Douglas and 1st Street.
Traffic Impact: The path along the west bank of the Arkansas River is closed between 1st Street and Douglas. The sidewalk on the south side of First Street is closed between McLean and Waco. Pedestrians will be detoured south to Douglas.
Contractor: *Key Construction* City Contact: *Paul Gunzelman* (268-4393 / pgunzelman@wichita.gov)
Estimated completion: Fall 2017

Week of November 17 to November 24, 2017

- **Waco Street Water Main Replacement from Murdock to 13th Street:** Project will replace the water main on Waco between Murdock and 13th St.
Traffic Impact: Intermittent flagging of traffic may occur during work hours for restoration work.
 Contractor: *Dondlinger Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
 Estimated completion: Fall 2017

- **Central and Nims Intersection:** This project will add traffic signals to the Central & Nims intersection.
Traffic Impact: Central and Nims are one lane each direction for the duration of the project.
 Contractor: *Kansas Paving* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
 Estimated completion: Late 2017

Multiple Districts

District 1 (Williams) and District 6 (Miller)

- **Douglas Streetscapes between Main and Washington:** This project will construct curb extensions at Market, Topeka, Emporia, Mosley, and Washington. The project also includes landscaping amenities and enhancements to existing light trellises.
Traffic Impact: Intermittent flagging of traffic may occur during work hours.
 Contractor: *Pearson Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
 Estimated completion: Fall 2017

- **1st Street from St. Francis to Washington:** This project will construct curb extensions at Mead, Rock Island, Mosley, and Washington, and construct landscaping amenities and enhancements for pedestrian safety. A new water main will also be constructed on the south side of 1st Street during pavement reconstruction.
Traffic Impact: 1st Street is reduced to one lane from St. Francis to Washington throughout construction
 Contractor: *Pearson Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
 Estimated completion: Spring 2018

Week of November 17 to November 24, 2017

Kansas Department of Transportation (KDOT)

See other KDOT info at www.WichitaKDOT.org and ITS at www.WICHway.org

Five Bridge replacements on I-235: PROJECT COMPLETED

Traffic Impact: 25th St. access to and from I-235 is **OPEN**.

Contractor: *Dondlinger Construction*

KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Late 2017

Repairs on two southbound I-135 Bridges: Project will repair the bridge decks on two southbound I-135 bridges over railroad tracks south of 29th St.

Traffic Impact: 29th Street entrance ramp to southbound I-135 is **CLOSED**. The left lane of SB I-135 is **CLOSED**. Work zone speed limit has been reduced to 50 mph.

Contractor: *Wildcat Construction*

KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Late 2017

I-235/U.S. 54 Interchange – The Red Project: The first phase of the Kellogg/I-235 Interchange rebuild (dubbed the Red Project) began on November 10. Improvements include a one-lane flyover ramp for NB I-235 to WB US 54, A two lane flyover ramp for SB I-235 to EB U.S. 54, Removal of loop ramps in the SW & NE quadrants, loop ramp for EB US 54 to NB I-235 (SE quadrant) will be reconstructed, US 54 bridge over West St. will be widened to accommodate new auxiliary lanes from I-235. Auxiliary lanes on I-235 constructed from US 54 to Central Ave. NB I-235 ramp to EB US 54 braided with the new ramp lanes from SB I-235 to EB US 54.

Traffic Impact: Tuesday, 11/21/17 EB US-54 Exit Ramp to West Street is planned to **OPEN**. Maple traffic under I-235 is reduced to one lane in both directions. The outside lanes of NB & SB I-235 over US-54, along with all four clover leaf ramps are **CLOSED** until winter. The Intersection of Hoover and Douglas is **CLOSED** until late 2017. The West St. Entrance Ramp to EB US 54 is open. Elder St. at Maple is closed.

Contractor: *Dondlinger Construction*

KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Summer 2019

Week of November 17 to November 24, 2017

STREET MAINTENANCE PROJECTS (*partial closures or temporary repairs*)

| Street Maintenance Projects | |
|---|-----------------------------|
| Curb Repairs | |
| Yellowstone Ct., 2739 S. | Hayden, 10621 W. |
| Oakwood, 130 S. | Park Pl., 2400 N. |
| Lewis, 4900 E. | Doreen, 700 N. |
| Market, 1500 S. | 13 th St. 610 E. |
| Chautauqua & English | Vine St., 2118 S. |
| Millwood Ave., 3050 S. | Bullinger, 2339 N. |
| Permanent Concrete Repairs | |
| Glacier, 2533 S. | Pershing, 2301 S. |
| Washington, 1936 S. | Glendale, 2015 S. |
| Park Pl., 2400 N. | Vine St., 2118 S. |
| Permanent Asphalt Repairs | |
| Maple St. & Sheridan S. | Somerset Ave, 2419 N. |
| Mt. Carmel Ave., 3300 S. | Cheryl, 1880 N. |
| Millwood Ave., 3050 S. | Richmond Ave., 3309 S. |
| Ditch Cleaning and Culvert Resetting | |
| Esthner Ave., 3900 W. | Winterset Ct., 6500 W. |
| | Winterset Ln., 300 S. |
| Miscellaneous | |
| | |

Contractor: *City Maintenance*

City Contacts: *Donald Craddock* (268-4091 / dcraddock@wichita.gov)

Estimated completion: Ongoing

| Pavement Cut Repairs | |
|---|-------------------------------|
| <i>(lane closures or temporary/partial street closures mainly due to utility repairs)</i> | |
| 4560 S. Meridian | 1441 N. Webb Rd. |
| 1335 N. Tyler | 2215 S. West St. |
| 416 N Rock Road | 9915 E. 13 th St N |
| 29 th St N & Webb | |

Contractor: *PP & J Construction*

City Contact: *Lee Carmichael* (268-4428 / lcarmichael@wichita.gov)

Estimated completion: Ongoing

Week of November 17 to November 24, 2017

III. SUBDIVISION PROJECTS

| Subdivision Projects <i>(Few Traffic Effects unless Otherwise Noted)</i> | | |
|--|-------------------|--------------|
| Subdivision | Contractor | City Contact |
| East Side | | |
| SS – Brookfield | Utility Solutions | James Wagner |
| SS FM – Brookfield | McCullough | James Wagner |
| WL, SWS, PAV Brookfield | Unruh | James Wagner |
| SWS - #711 Dopps Parking | Danco | James Wagner |
| SS Tallgrass | McCullough | James Wagner |
| SS Clear Ridge Townhomes | Duling | James Wagner |
| WL Clear Ridge Townhomes | McCullough | James Wagner |
| SS, SWS, WL – Paddock at 127 th | Mies | James Wagner |
| West Side | | |
| PAV- Moscely, Fawnwood - Auburn Hills 16th Addition | APAC | Joe Brand |
| PAV – Chisholm Cove | Mies | Joe Brand |
| PAV, SWS –Estancia | Mies | Joe Brand |
| SWS #716 – Lewellens Add. | Dutton | Joe Brand |
| SS #20 – Twin Lakes Sewer | Dutton | Joe Brand |
| Waterline connections between multiple subdivisions | Dutton | Joe Brand |
| SS – Legacy 3 rd Add. | Apex | Joe Brand |

City Contacts: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Joe Brand (268-4022 / jbrand@wichita.gov)
James Wagner (268-4047 / jwagner@wichita.gov)

IV. WATER and SEWER IMPROVEMENTS

| Water / Sewer Projects <i>(Temporary/Partial Closures)</i> | | | |
|--|---|---|------------|
| Project | In various locations... | Contractor | Est. Comp. |
| '17 Recon Ph. 9 | North of Central, east of 119 th St. W | Wichita Excavation | Fall '17 |
| '17 Recon Ph. 7 | North of 31 st St., east of Hillside | Dutton Construction | Fall '17 |
| '17 Rehab Ph. B | North of Harry, east of Meridian | Layne Inliner | Fall '17 |
| '17 Rehab Ph. D | North of Pawnee, east of Tyler | InsituformTechnologies | Fall '17 |
| Water Rehab Tower * | WSU, Woodlawn & 21 st St. N. | American Suncraft Co | Fall '17 |
| WWTP #4 Expansion * | 143 rd & Harry WWTP #4 | Utility Contractors | 2019 |
| WWTP #2 Force Main * | Between WWTP #1 & #2, through Chapin Park | Wildcat Construction | Spring '18 |
| WL/SS Fairmont * | 12 th St., Hillside to 13 th with intermittent closures | Dutton Construction | Fall '17 |
| L16, District R, SS #20 Twin Lakes Sewer # | South of 21 st N. and east of Amidon | Dutton Construction | Fall '17 |
| WVCFP Protection Project + | Lower Levee "D" Toe Drain Installation | Visual Systems Inc. Brad Dody Construction | Summer '18 |

City Contacts: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)
**James Wagner* (268-4047 / jwagner@wichita.gov)
#Greg Baalman (268-4048 / gbaalman@wichita.gov)
+Joe Brand (268-4022 / joebrand@wichita.gov)

Week of November 17 to November 24, 2017

V. BUILDING PROJECTS (little traffic impact)

1. **Cowtown Museum Boardwalks, Storm Water Drainage and Street Lighting upgrades:** Multicon, Inc. is the General Contractor. Contract awarded. On-going.
2. **Demolitions and Asbestos Abatement at multiple City locations:** On-going.
3. **City Arts Security Upgrades:** Awaiting confirmation of funding.
4. **Cheney Pump House Remodel** – Vogts Construction Company is the General Contractor.
5. **CMF Materials Laboratory Upgrades** – Documentation underway.
6. **Water Treatment Plant Brick Façade Repairs and Upgrades** – On-going. Conco, Inc is the General Contractor.
7. **Water Treatment Plant and Hess Pump Station Security Upgrades** – On-going.
8. **Delano District ADA Parking stalls (10)** – On-going - PPJ Construction the General Contractor.
9. **City Manager’s office entry upgrade** – Sky Contracting the General Contractor.
10. **Fire Training Center Security Upgrades** – Documentation underway.
11. **City Hall Elevator Lobbies Finish Remodels** – On-going. Bauer & Son Construction is the General Contractor
12. **Linwood Recreation Center Floor Upgrades** – Bid process underway
13. **Edgemoor Recreation Center floor Upgrades** – bid process underway
14. **10th Floor Remodel for Housing Dept.**- On-going

City Contact: Migwi Karugu (268-4492 / mkarugu@wichita.gov)

1. **Evergreen Recreation Center HVAC Replacement:** Design complete; project on hold.
2. **Century II Terrazzo Floor Repair/Refinish:** On temporary hold pending CII study and schematic design.
3. **CII Kennedy Plaza Design/Renovation:** On hold.
4. **Century II Kitchen Design/Renovation:** On hold.
5. **Century II Security Study at Basement Level:** Planning stage. WPD has completed their analysis. Preliminary plans and funding options being developed.
6. **Century II Complex Modification/Expansion Study/Design:** Study is complete and assessment report generated and under review.
7. **Fire Training Maintenance Facility Design Consultant Selection:** On hold.
8. **Century II Restroom Partition Replacement:** On hold.
9. **Gander Mountain Garage Repair:** On hold.
10. **Central Library Relocation:** Project bid and awarded to Dondlinger Construction. Pre-cast concrete panels are 100% complete. Roofing is 99% complete with only minor detailing and curbing remaining. Exterior framing and sheeting is 99% complete, with metal panels arriving on site within the next two weeks for installation. Aluminum store-front is being installed, and glazing following up closely. Rooftop units are set, and mechanical HVAC work continues. Interior framing on the first floor is complete, and about 70% complete on the second floor, with drywall following. Security and access control work is beginning, as well as data cabling and finishing up of structural steel detail work. Project still on schedule for mid-February '18 completion.

City Contact: Jeff Myers (268-4406 / jmyers@wichita.gov)

Week of November 17 to November 24, 2017