



CONSTRUCTION AND MAINTENANCE PROJECTS

Week of February 23 to March 02, 2018

This report is available online at <http://www.wichita.gov> (under the “Streets” link, then “Construction Bulletin”) Report malfunctioning streetlights to traffic@wichita.gov; please include an address and pole number, if possible.

As with any construction project, closures & detours may vary both in duration and location.

Timeframes are tentative and subject to change. Please plan accordingly.

If a Project Engineer is unavailable, please contact Construction Division Manager:
Steve Degenhardt, (316) 268-4043.

I. STREET, HIGHWAY, BRIDGE and OTHER PROJECTS WITH MAJOR TRAFFIC IMPACTS

District 1 (Johnson)

- **35th & Oliver Signalization:** The project will add signalization to the 35th and Oliver intersection. Oliver Street will be widened to add a southbound left turn lane to 35th Street. The project also includes new sidewalk and wheelchair ramps at the intersection.
Traffic Impact: Temporary traffic lane closures and intermittent flagging of traffic may occur during work hours for signal pole installation. Left turns are open for southbound Oliver at 35th.
Contractor: *Cornejo & Sons* City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)
Estimated completion: Early 2018

- **Eastborough North Water Main Replacement:** This project will replace water mains in neighborhoods generally located between Douglas, Edgemoor, 2nd Street and Armour.
Traffic Impact: Traffic is restricted to one lane each direction on Douglas between Edgemoor and Woodlawn.
Contractor: *Nowak Construction* City Contact: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)
Estimated completion: Early 2019

- **Douglas and Hydraulic Intersection:** The project will add left turn lanes and reduce Hydraulic to one lane in each direction. New signals, brick pedestrian crosswalks, sidewalks, and landscaping amenities and enhancements will be provided for pedestrian safety.
Traffic Impact: Douglas and Hydraulic are both open to one lane each direction. Access to local businesses will be maintained. Left turns are restricted at the intersection.
Contractor: *Cornejo & Sons* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
Estimated completion: Spring 2018

Week of February 23 to March 02, 2018

District 2 (Meitzner)

- **Kellogg and Webb Interchange:** Kellogg will be improved to a six-lane freeway with an interchange at Webb Road. The project improvements include the following: one-way frontage roads on the north and south sides of Kellogg; Webb Road Bridge over Kellogg; new traffic signals at Webb and at Corporate Hills; six-foot sidewalks; aesthetic enhancements; waterline, sanitary sewer, and storm water improvements; and landscaping following construction. KTA exit 50 will remain open but with modified access from the frontage road and not directly from Kellogg. Direct connections to the KTA will be constructed with the Greenwich Project. Please go to www.eastkelloggimprovements.com for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- Speed limits are reduced to 40 mph on Kellogg and 30 mph on Webb throughout the construction zone.
- Tentatively set for February 14:
 - o The new south frontage road east of Cypress is open to traffic.
 - o The existing south frontage road between Eastern and Cypress has returned to being one-way eastbound.
- Kellogg traffic is shifted to the frontage roads
- No left turns at Webb for any direction.
 - o For eastbound traffic wanting to go north on Webb, proceed to the U-turn traffic light ½ mile east of Webb.
- Access to and from the KTA
 - o Eastbound Kellogg: to access the KTA, proceed to K-96 (2 miles east of Webb) and then use the exit for I-35/127th. The toll plaza near Webb is still open with access only from the south frontage road; there is no longer direct access from Kellogg.
 - o Westbound Kellogg: to access the KTA, proceed to Rock Rd and make a U-turn and stay on the south frontage road.
 - o KTA traffic exiting at Exit 50: to go westbound on Kellogg, proceed east after exiting the turnpike and use the U-turn ½ mile east of Webb.

Contractor: *Wildcat Construction*

City Contact: *Mike Armour* (268-4598 / marmour@wichita.gov)

Estimate completion: Late 2019

- **Kellogg, Greenwich and I-35 Interchanges:** Kellogg will be improved to a six-lane freeway with an interchange at Greenwich Road and new interchange connections to I-35 (KTA). The connections to I-35 will allow access for EB Kellogg to NB & SB I-35, and for SB I-35 to WB Kellogg. The project improvements include the following: Kellogg bridges over Greenwich, Zelta, and I-35; interchange ramps to I-35; one-way frontage roads on the north and south sides of Kellogg; connection of 127th (south of Kellogg) to Zelta with a bridge over I-35; new traffic signals to replace existing signals at Greenwich, Zelta and the entrance to One Kellogg Place on Greenwich; ten-foot shared-use-path along Greenwich for pedestrians and bicyclists; aesthetic enhancements; waterline, sanitary sewer, and storm water improvements; and landscaping following construction. Please go to <http://www.eastkelloggimprovements.com> for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- Kellogg traffic is shifted to the frontage roads.
- Speed limit is reduced to 40 mph on Kellogg.
- Westbound is reduced to one-lane at K-96.
- SB K-96 ramp to WB Kellogg is closed for the duration of the project (until 2021).
- The direct connection between 127th Street East and Kellogg is permanently closed. Upon completion of the project, 127th will curve to the west and connect to Zelta.

Contractor: *Wildcat Construction*

Contact: *Glen Scott* (652-2672 / gscott@ksturnpike.com)

Estimate completion: Late 2021

Week of February 23 to March 02, 2018

- **143rd St. east, from Kellogg to Central:** This project will widen 143rd Street to a five-lane roadway with two through lanes in each direction and a center two-way left turn lane. Additional turn lanes south of Kellogg are included, along with drainage and water line improvements. Sidewalk will be constructed, including a 10-foot wide multi-use path on the west side of 143rd Street and a pedestrian crossing signal at the north end of the project between Siefkes Street and the Kansas Turnpike Authority Bridge.

Traffic Impact: 143rd is one lane in each direction. Intermittent flagging of traffic may occur during work hours for utility installation.

Contractor: *Pearson Construction*

City Contact: *Steve Degenhardt* (268-4043 / sdegenhardt@wichita.gov)

Estimated Completion: Summer 2018

- **Pawnee, Rock to Webb Road:** This project will perform asphalt street repairs along Pawnee, between Rock and Webb Road

Traffic Impact: Pawnee will be reduced to one lane in each direction throughout the area of construction.

Contractor: *Barkley Construction*

City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)

Estimated completion: Spring 2018

District 3 (Clendenin)

No projects at this time

District 4 (Blubaugh)

- **Seneca, 55th to 63rd Street South:** This project will perform asphalt street repairs along Seneca, between 55th and 63rd Street South.

Traffic Impact: Seneca will be reduced to one lane in each direction throughout the area of construction.

Contractor: *Barkley Construction*

City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)

Estimated completion: Spring 2018

District 5 (Frye)

- **Tyler from Maple to Central:** The project will add signalization to the Tyler and 2nd Street intersection. Tyler will be widened to add a center two-way left turn lane. The project also includes drainage, water line improvements, new sidewalk and wheelchair ramps.

Traffic Impact: North bound Tyler is reduced to one lane. East bound 2nd St. is CLOSED at Tyler.

Contractor: *Kansas Paving*

City Contact: *Joe Brand* (268-4022 / jbrand@wichita.gov)

Estimated completion: Spring 2018

Week of February 23 to March 02, 2018

Kansas Department of Transportation (KDOT)

See other KDOT info at www.WichitaKDOT.org and ITS at www.WICHway.org

I-235/U.S. 54 Interchange – The Red Project: The first phase of the Kellogg/I-235 Interchange rebuild (dubbed the Red Project) began on November 15, 2015. Improvements include a one-lane flyover ramp for NB I-235 to WB US 54, A two lane flyover ramp for SB I-235 to EB U.S. 54, Removal of loop ramps in the SW & NE quadrants, loop ramp for EB US 54 to NB I-235 (SE quadrant) will be reconstructed, US 54 bridge over West St. will be widened to accommodate new auxiliary lanes from I-235. Auxiliary lanes on I-235 constructed from US 54 to Central Ave. NB I-235 ramp to EB US 54 braided with the new ramp lanes from SB I-235 to EB US 54.

Traffic Impact: The south clover leaf ramps are **CLOSED**. Maple under I-235 is reduced to one lane each direction. Elder St. at Maple is closed.

Contractor: *Dondlinger Construction*

KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Summer 2019

STREET MAINTENANCE PROJECTS (*partial closures or temporary repairs*)

Street Maintenance Projects	
Curb Repairs	
Yellowstone Ct., 2739 S.	Hayden, 10621 W.
Oak, 124 S.	Nantucket St., 8205 W.
Vine St., 2118 S.	Sylvan, 618 S.
15 th St. N., 8207 W.	
Permanent Concrete Repairs	
Glacier, 2533 S.	Oak, 124 N.
Vine St., 2118 S.	Glendale, 2015 S.
Elm, 5401 E.	Kansas, 1240 S.
Permanent Asphalt Repairs	
Maple St. – Sheridan to Seneca	Hydraulic, 3800 N.
Rock Rd., 4500 N.	Cheryl, 1880 N.
Athenian Ave., 149 S.	
Ditch Cleaning and Culvert Resetting	
Market, 3300 N.	Winterset Ct., 6500 W.
Irving St., 12300-12400 W.	Winterset Ln., 300 S.
Hoyt, 600 N.	Robin St., 200 S.
Southwest Blvd from Wassall to Turnpike bridge	
Miscellaneous	
Bridge Deck, Waterman St. 500 W.	Eisenhower Airport Pkwy, 1400 S.

Contractor: *City Maintenance*

City Contacts: *Aaron Henning* (268-4087 / ahenning@wichita.gov)

Estimated completion: Ongoing

Pavement Cut Repairs	
<i>(lane closures or temporary/partial street closures mainly due to utility repairs)</i>	
507 S. Byron on Tyler	Douglas @ Oakwood
5759 N. Meridian	S. West St. & Harry Intersection

Contractor: *PP & J Construction*

City Contact: *Lee Carmichael* (268-4428 / lcarmichael@wichita.gov)

Week of February 23 to March 02, 2018

Estimated completion: Ongoing

III. SUBDIVISION PROJECTS

Subdivision Projects (Few Traffic Effects unless Otherwise Noted)		
Subdivision	Contractor	City Contact
East Side		
SS FM – Brookfield	McCullough	James Wagner
WL, SWS, PAV Brookfield	Unruh	Joe Brand
SS – Rocky Ford	Mies	Joe Brand
WL – RockyFord	Mies	Joe Brand
WL & SS – Sun-Air Estates	Dutton	Joe Brand
West Side		
PAV- Moscely, Fawnwood - Auburn Hills 16th Addition	APAC	Joe Brand
Waterline connections between multiple subdivisions	Dutton	Joe Brand
WL&SS – Siena Lakes	McCullough	Joe Brand
SS - Wheatridge	McCullough	Joe Brand
SS & WL – Cheryl’s Hollow 2 nd Addition	McCullough	Joe Brand

City Contacts: Greg Baalman (268-4048 / gbaalman@wichita.gov)
 Joe Brand (268-4022 / jbrand@wichita.gov)
 James Wagner (268-4047 / jwagner@wichita.gov)

IV. WATER and SEWER IMPROVEMENTS

Water / Sewer Projects (Temporary/Partial Closures)			
Project	In various locations...	Contractor	Est. Comp.
'18 Recon Ph. 1	North of Kellogg, east of Meridian	Dondlinger Construction	Spring '18
'17 Recon Ph. 10	North of 31 st St. S, east of Hillside	Dutton Construction	Spring '18
'17 Recon Ph. 11	North of Harry, east of Meridian	Visual Systems	Spring '18
'17 Recon Ph. 12	North of 31 st St. S, east of Hillside	Dutton Construction	Spring '18
'17 Rehab Ph. E	North of Harry, east of Ridge	InsituformTechnologies	Spring '18
Water Rehab Tower *	WSU, Woodlawn & 21 st St. N.	American Suncraft Co	Spring '18
WWTP No. 4 Expansion =	143 rd & Harry WWTP #4	Utility Contractors	2019
WWTP No. 2 Force Main #	Between WWTP #1 & #2, through Chapin Park	Wildcat Construction	Spring '18
WL/SS Fairmont *	12 th St., Hillside to 13 th with intermittent closures	Dutton Construction	Early '18
Cheney Transmission Line Improvements+	East of 391 st W. & North of 21 st W.	Dondlinger Construction	Spring '18
WVCFP Protection Project +	Lower Levee “D” Toe Drain Installation	Visual Systems Inc. Brad Dody Construction	Summer '18

City Contacts: Jeff Terhune (268-4046 / jterhune@wichita.gov)
 *James Wagner (268-4047 / jwagner@wichita.gov)
 #Greg Baalman (268-4048 / gbaalman@wichita.gov)
 +Joe Brand (268-4022 / joebrand@wichita.gov)
 =Steve Degenhardt (268-4043 / stevedegenhardt@wichita.gov)

Week of February 23 to March 02, 2018

V. BUILDING PROJECTS (little traffic impact)

1. **Demolitions and Asbestos Abatement at multiple City locations:** On-going.
2. **Cheney Pump House Remodel** – Vogts Construction Company is the General Contractor.
3. **CMF Materials Laboratory Upgrades** – Documentation underway.
4. **Water Treatment Plant Brick Façade Repairs and Upgrades** – On-going. Conco, Inc is the General Contractor.
5. **Water Treatment Plant and Hess Pump Station Security Upgrades** – On-going.
6. **Fire Training Center Security Upgrades** – Documentation underway.
7. **City Hall Elevator Lobbies Finish Remodels** – On-going. Bauer & Son Construction is the General Contractor
8. **Linwood Recreation Center Floor Upgrades** – On-going. Thrash, Inc are the General Contractors
9. **Edgemoor Recreation Center floor Upgrades** – On-going. Thrash, Inc are the General Contractors
10. **City Hall, 7th Floor offices remodel** – documentation underway

City Contact: Migwi Karugu (268-4492 / mkarugu@wichita.gov)

1. **Evergreen Recreation Center HVAC Replacement:** Design complete; project on hold.
2. **Century II Terrazzo Floor Repair/Refinish:** On temporary hold pending CII study and schematic design.
3. **CII Kennedy Plaza Design/Renovation:** On hold.
4. **Century II Kitchen Design/Renovation:** On hold.
5. **Century II Security Study at Basement Level:** Planning stage. WPD has completed their analysis. Preliminary plans and funding options being developed.
6. **Century II Complex Modification/Expansion Study/Design:** Study is complete and assessment report generated and under review.
7. **Fire Training Maintenance Facility Design Consultant Selection:** On hold.
8. **Century II Restroom Partition Replacement:** On hold.
9. **Gander Mountain Garage Repair:** On hold.
10. **Central Library Relocation:** Project bid and awarded to Dondlinger Construction. Pre-cast concrete panels are 100% complete. Roofing is 99% complete with only minor detailing and curbing remaining. Exterior framing and sheeting is 99% complete, with metal panels arriving on site within the next two weeks for installation. Aluminum store-front is being installed, and glazing following up closely. Rooftop units are set, and mechanical HVAC work continues. Interior framing on the first floor is complete, and about 70% complete on the second floor, with drywall following. Security and access control work is beginning, as well as data cabling and finishing up of structural steel detail work. Project still on schedule for mid-February '18 completion.

City Contact: Jeff Myers (268-4406 / jmyers@wichita.gov)

Week of February 23 to March 02, 2018