



CONSTRUCTION AND MAINTENANCE PROJECTS

Week of January 24, 2014 – January 31, 2014

This report is available online at www.Wichita.gov (under the “Streets” link, then “Construction Bulletin”)
Report malfunctioning streetlights to traffic@wichita.gov; please include an address and pole number, if possible.

As with any construction project, closures & detours may vary both in duration and location.

Timeframes are tentative and subject to change. Please plan accordingly.

If a Project Engineer is unavailable, please contact Construction Division Manager:

Steve Degenhardt, 268-4043.

I. STREET, HIGHWAY, BRIDGE and OTHER PROJECTS WITH MAJOR TRAFFIC IMPACTS

District 1 (Williams)

- **13th St., Hydraulic to Oliver:** The reconstruction of 13th St. from Hydraulic to Oliver began in August 2012. The \$12 million project will widen 13th St. to provide two travel lanes in each direction and a center left-turn lane, as well as new sidewalk, storm drains and upgraded traffic signals. Water and sewer utilities will be upgraded and relocated as part of the reconstruction project.

Traffic Impact: 13th St. is currently open to full traffic between Hydraulic and Oliver with some temporary lane closures for clean-up and restoration. Flaggers will be used to direct traffic when necessary. Sod placement will occur Summer 2014.

Contractor: *Cornejo & Sons*

City Contact: *James Wagner (268-4047 / jwagner@wichita.gov)*

Estimated completion: Summer 2014

- **William, Main to Emporia:** William St., from Main to Emporia, will be resurfaced and changed from a one-way to a two-way street. Signals will be installed for new eastbound traffic.

Traffic Impact: Project is expected to begin Winter 2014. Traffic will be maintained westbound during construction. Businesses on William St. will have modified access. Flaggers may be used to direct traffic when necessary.

Contractor: *Kansas Paving*

City Contact: *James Wagner (268-4047 / jwagner@wichita.gov)*

Estimated completion: Spring 2014

District 2 (Meitzner)

- **No active projects at this time.**

District 3 (Clendenin)

- **South Broadway Bridge:** The bridge at Broadway and 34th St. S. will be reconstructed.

Traffic Impact: Broadway will be affected from just north of Patterson Street to the 3800 block of S. Broadway, with traffic limited to one lane in each direction. **Trucks MUST detour to Seneca St.** Reconstruction of 37th St. S. and Topeka St., between 37th and 35th Sts. S., will also occur with access provided to local traffic.

Contractor: *United Contractors*

City Contact: *Greg Baalman (268-4048 / gbaalman@wichita.gov)*

Estimated completion: Fall 2014

District 4 (Blubaugh)

- **Meridian Drainage Outfall Structure:** Construction of a Stormwater Sewer from the Arkansas River to Meridian Ave. to improve drainage to the surrounding area.

Traffic Impact: Seneca is one lane each direction between Dora and Jewell. Dora is closed from Bonn to Millwood. Temporary street closures will be required for the installation of the SWS across Meridian Ave. Other streets to be closed during construction are Dora between Exposition and Meridian, and Orient between Sedgwick and Meridian. Detours will be signed and advance warning will be given prior to any street closure. Flaggers may be used to direct traffic when necessary.

Contractor: *Wildcat Construction Co.*

Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated Completion: Spring 2014

- **135th St. W., Kellogg to Onewood:** The project will reconstruct 135th St. W. to a three-lane roadway with one lane in each direction and a center two-way left turn lane. Additional improvements include sidewalk, multi-purpose path, storm sewer, concrete drainage boxes, and water line. The available right-of-way will be landscaped.

Traffic Impact: 135th St. W. is open to two-way traffic with reduced speed limit of 30 mph. Work will continue on sidewalk, bike path, driveways, grading, and landscaping during the winter with surface asphalt placement scheduled for Spring of 2014. Flaggers may be used to direct traffic when necessary. The frontage roads east and west of 135th St. W. will remain open during construction.

Contractor: *Cornejo & Sons*

City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)

Estimated Completion: Spring 2014

District 5 (Longwell)

- **Central, 135th St. W. to 119th St. W.:** This project will realign Central Ave., with two through lanes in each direction in addition to new bridges on Central Ave. and 135th St. Construction will also provide area storm drainage improvement, sidewalks, landscaping of available right-of-way and a new water main along portions of Central Ave. and 135th St.

Traffic Impact: Central, from 135th to 119th Sts. W., is open to two-way traffic. Speed limit is reduced to 15 mph along the S-curve located between Rainbow Lake and Wheatland. 135th St. W. is still closed to all traffic north of Central.

Contractor: *Cornejo & Sons*

City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)

Estimated Completion: Summer 2014

District 6 (Miller)

- **No active projects at this time.**

Kansas Department of Transportation (KDOT)

- **I-235 and 13th St. Interchange:** The new interchange will include a connection from EB 13th St. to SB I-235 and NB I-235 to WB 13th St. Work began December 3, 2012. Steel girders have been placed on many of the bridge piers and deck placement has begun.

Traffic Impact:

I-235 will be closed for two weekends in late February for placement of bridge girders over the highway. Traffic will be detoured to West St.

A new south entrance to Sedgwick County Park has been constructed and is now open for park users. Traffic is one lane each direction along 13th St. N. east of Scouller, and along Windmill Rd. south of the zoo entrance. Concrete barriers on southbound and northbound I-235 from Central Ave. to Zoo Blvd. have traffic moved to the left on the existing highway. All lanes of traffic are open but at reduced speeds (50 mph).

Contractor: *Dondlinger & Sons*

Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Fall 2014

- **Intelligent Transportation System Phase 2B:** Six cameras will be installed; two on E. Kellogg near Rock Rd., two on W. Kellogg near Tyler Road, and two on I-135 south of Harry. Two Dynamic Message Signs (DMS) will be installed on E. Kellogg at Armour Road. Project began October 14, 2013.

Traffic Impact: Left lanes are closed until late January for each direction of E. Kellogg near Armour (between Woodlawn and Rock) while concrete barrier is reconstructed.

Contractor: *Atlas Electric*

Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Spring 2014

- **Bridge over Ark River on U.S. 54/400 (west of downtown Wichita):** Repairs to the post tensioning system inside the bridge. Work began October 14, 2013 with cleaning, removal of birds, and replacement of bird barriers.

Traffic Impact: Some short term lane and ramp closures as needed (likely in the Spring).

Contractor: *PCI Roads*

Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Spring 2014

See other KDOT info at www.WichitaKDOT.org and ITS at www.WICHway.org

II. STREET MAINTENANCE PROJECTS *(partial closures or temporary repairs)*

Street Maintenance Projects	
Curb Repairs	
1 st St. & Broadway	Main & Pine
47 th St. S., 200 E.	
Permanent Concrete Repairs	
15 th , Estelle to Green	Kansas, 1900 S.
Elizabeth, 300 S.	Terrace, 600 S.
Emerson, 1025 N.	Timbercreek Cir., 2400 W.
Permanent Asphalt Repairs	
1 st St., 200 E.	Hillside, Pawnee to 31 st St. S.
17 th St. & Hillside	Maize Rd., north of K-42
45 th & Hillside	Maize Rd. & Maize Rd. Ct.
Countryside Plaza, 4000	Pawnee, west of 119 th St. W
Estelle, 1611 N.	Rock Rd., 3200 N.
Crack Sealing	
127 th St., Central Ave. to 13 th St.	Taft St., Ridge Rd. to Carlton Dr.
Ditch Cleaning and Culvert Resetting	
34 th St. N., 5600 W.	Hoover, 3500 N.
35 th St. S., 7100 W.	Lindberg, 37 th St. N. to 43 rd St. N.
43 rd St. N., Webb to Lindberg	Sunny Ln., 3400 N.
Ellis Ave., 4100 to 4300 S.	
Miscellaneous	
Pawnee & Meridian (brick crosswalk)	

Contractor: *City Traffic Maintenance Crews*

Contact: *Donald Craddock* (268-4091 / dcraddock@wichita.gov)

Estimated completion: Ongoing

Pavement Cut Repairs	
<i>(temporary/partial closures mainly due to utility repairs)</i>	
2 nd St., 3900 Blk. E.	Douglas & Volutsia
13 th St. & Barwise	Maple, 10710 W.
13 th St. & River Blvd.	Meridian, 3540 S.
17 th St. & Yale	Murdock & St Francis
Central, 4500 Blk. E.	Waterman & Rock Island (affecting arena traffic)
Douglas & Green	

Contractor: *Cornejo & Sons*

City Contact: *Mike Armour* (268-4598 / marmour@wichita.gov)

Estimated completion: Ongoing

2013 Contract Maintenance Street Repairs, Phase 1	
<i>Temporary/partial closures of single lanes</i>	
Major Streets	
21 st St., Waco to Amidon	
Minor Streets	
29 th St. S., Everett to Glenn	Everett, Savannah to Pawnee
Bennett, 30 th St. S. to Savannah	Graber, Meridian to Everett
Bonn, 27 th to 31 st Sts. S.	Hiram, 27 th to 31 st Sts. S.
Euclid, 27 th to 31 st Sts. S.	Savannah, St. Clair to Bennett
Add-Alternate Locations	
Major Streets	
Oliver, 25 th St. to 1750' south	Hillside, Bayley to Harry
Minor Streets	
Parkdale, 13 th St. to 21 st St.	

Contractor: *Barkley Construction*

City Contact: *Joe Francoeur*, (268-4030 / jfrancoeur@wichita.gov)

Estimated completion: Spring 2014

2013 Contract Maintenance Concrete Repairs, Phase 1	
<i>Temporary/partial closures of single lanes</i>	
Major Streets	
Harry, Washington to Grove	Washington, Southeast Blvd. to Kellogg
Southeast Blvd., Harry to Washington	
Minor Streets	
Bonn, Pawnee to Lydia	Mockingbird, Rock to Heather
Broadview, 8 th St. to Murdock	Murdock, E. of Belmont to Roosevelt
Dodge, Orient to Walker	Murdock, Minnesota to Minneapolis
Euclid, Pawnee to Lydia	Murdock, Piatt to Minnesota
Haskell, Bonn to Vine	St. Clair, May to Dora
Haskell, St. Clair to Bonn	Sheridan, Taft to south end
Merton, Sedgwick to St. Clair	Sedgwick, Esthner to Harry
Mildred, Rutan to Clifton	Zimmerly, Mead to Washington

Contractor: *PP&J Construction*

City Contact: *Joe Francoeur*, (268-4030 / jfrancoeur@wichita.gov)

Estimated completion: Spring 2014

III. SUBDIVISION PROJECTS

Subdivision Projects <i>(Few Traffic Effects unless Otherwise Noted)</i>		
Subdivision	Contractor	City Contact
East Side		
Paving – Frontgate Addition	Kansas Paving	Justin Westhoff
Lindberg, Stonegate – Waterfront Addition	Kansas Paving	Justin Westhoff
L430 tied with WDS – Woods North 3 rd Addition	B2 Excavating	Justin Westhoff
Rockhill Paving – Northborough Addition	Kansas Paving	Justin Westhoff
WL, SWS, Paving – Bellechase 3 rd	Mies	James Wagner
West Side		
36 th St. North – Arkansas Ave, Agnes Addition	Kansas Paving	Kyle Kerns
Hoover Court – Airport Industrial Park	Kansas Paving	Greg Baalman
Jennie St Paving – Bay Country	Cornejo & Sons	Kyle Kerns
SWS #670 – Bay Country	Cornejo & Sons	Kyle Kerns
Lateral 30 – Anderson Acres	B2 Excavating	Greg Baalman
Lateral 136 – Westlink Sewer, Huntinton Park Addition	McCullough	Greg Baalman
S.W.D. #388 – Huntington Park Addition	McCullough	Greg Baalman
Lateral 63 – Courtyards at Auburn Hills	Nowak	Dillon Cowing
WDS – Courtyards at Auburn Hills	Nowak	Dillon Cowing
Fawnwood, Jason, Kennedy – The Woods Addition	Kansas Paving	Dillon Cowing

City Contacts:

Kyle Kerns (268-4044 / kkerns@wichita.gov)
 Justin Westhoff (268-4059 / jwesthoff@wichita.gov)
 James Wagner (268-4047/ jwagner@wichita.gov)
 Greg Baalman (268-4048/ gbaalman@wichita.gov)
 Dillon Cowing (268-4022/ dcowing@wichita.gov)

IV. STORMWATER AND SANITARY SEWER IMPROVEMENTS

2013 Sanitary Sewer Improvements, Rehabilitation Phase A

(temporary/partial closures)

Sites are in various locations north of 31st St. S. and east of Meridian.

Contractor: *Tele Environmental Services*

City Contract: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)

Estimated completion: Spring 2014

2013 Sanitary Sewer Improvements, Rehabilitation Phase B

(temporary/partial closures)

Sites are in various locations north of Central, east of Hillside

Contractor: *Reynolds InLiner*

City Contract: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)

Estimated completion: Spring 2014

2013 Sanitary Sewer Improvements, Rehabilitation Phase C

(temporary/partial closures)

Sites are in various locations north of MacArthur, east of Seneca

Contractor: *Reynolds InLiner*

City Contract: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)

Estimated completion: Spring 2014

2013 Sanitary Sewer Improvements, Reconstruction Phase 9

(temporary/partial closures)

North of 21st St. N. and west of Hillside.

Contractor: *Danco Enterprises*

City Contract: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)

Estimated completion: Spring 2014

2013 Sanitary Sewer Improvements, Reconstruction Phase 10

(temporary/partial closures)

North of Maple and east of Seneca.

Contractor: *Foreshee Plumbing*

City Contract: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)

Estimated completion: Spring 2014

2013 Sanitary Sewer Improvements, Reconstruction Phase 11

(temporary/partial closures)

North of Maple and east of West St.

Contractor: *Dondlinger Construction*

City Contract: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)

Estimated completion: Spring 2014

Stormwater Sewer 672 Repair – Phase 2

(temporary/partial closures)

Harry, Hydraulic to Grove.

Contractor: *Visual Systems*

City Contract: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Winter 2014

Stormwater Sewer 673 Repair

(temporary/partial closures)

Lincoln, Hydraulic to Grove.

Contractor: *Visual Systems*

City Contract: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Winter 2014

V. BUILDING PROJECTS (little traffic impact)

1. **Chisholm Creek ADA Boardwalk:** Drawings complete; project on hold.
 2. **CMF Expansion Project, 1801 S. McLean:** Drawings and specifications complete; project on hold.
 3. **Cowtown Museum Boardwalks and Storm Water Drainage upgrades:** Bidding delayed as Cowtown seeks additional funding.
 4. **Cowtown Foundation Repairs:** On hold until funding sources are identified.
 5. **Demolitions and Asbestos Abatement at multiple City locations:** Ongoing.
 6. **O. J. Watson Park ADA Upgrades:** Late design modifications underway. Bidding set for January 2014.
 7. **Botanica Expansion:** Roofing 90% complete, walls 75% complete. Completion estimated for Spring 2014.
 8. **South Linwood Park Recreation Center Security Update:** RFP complete – Purchasing Dept. to review.
 9. **South Linwood Park Fitness Center:** Completion estimated for Winter 2014.
 10. **Lynette Woodard Recreation Center ADA lift:** Construction drawings complete. Bidding process underway.
 11. **Harvest and College Hill Pools ADA Equipment Upgrades:** Construction drawings complete. Bidding to commence January 2014.
 12. **Demolition of the E. Pike Building, 453 S. Webb Rd.:** Completion estimated for Winter 2014.
 13. **Demolition of Motel 6 Building, 465 S. Webb Rd.:** Contractor is Bradburn Wrecking Co. Completion estimated for Winter 2014.
 14. **Demolition of Guest Inn Hotel Building, 515 S. Webb Rd.:** Contractor is H D Mills & Sons. Completion estimated for Winter 2014.
 15. **Demolition of 505 S. Webb Rd.:** Contractor is H D Mills & Sons. Completion estimated for Winter 2014.
 16. **Osage Park Recreation Center; Interior Restrooms ADA upgrades, minor interior remodeling, and re-roofing:** Contractor is Bauer & Son. Completion estimated for Winter 2014.
 17. **Wichita Transit Offices Remodel:** To be re-bid. Pre-bid conference set for January 22, 2014. Bids due January 31, 2014.
 18. **Harvest Park Pool House ADA Upgrades and remodel:** Construction drawings under preparation.
 19. **Sim and Auburn Hills Golf Courses ADA Upgrades:** Preliminary drawings under preparation.
- City Contact: *Migwi Karugu* (268-4492 / mkarugu@wichita.gov)

OTHER PROJECTS:

1. **CII Exterior Caulk and Seal all Joints and Exterior:** Contractor is Mid-Continental Resoration. Project is underway and completion estimated for Winter 2014.
 2. **Evergreen Recreation Center HVAC Replacement:** Design complete; project on hold due to funding.
 3. **CII Storefront at Expo Hall Replacement:** Contractor is Hopper's Glass. Project is underway and completion estimated for Winter 2014.
 4. **Century II Terrazzo Floor Repair/Refinish:** On temporary hold pending CII study and schematic design.
 5. **CII Kennedy Plaza Design/Renovation:** On hold per City Manager.
 6. **Century II Kitchen Design/Renovation:** On hold per City Manager.
 7. **Century II Security Study @ Basement Level:** Planning stage.
 8. **Fire training Phase II Fuel Island/Paving Improvements:** Contractor is Snodgrass and Sons Co. Project is 99% complete – punch list items remaining.
 9. **Century II Complex Modification/Expansion Study/Design:** Design team of Populas and GLMV selected, contract currently in negotiations phase.
 10. **Fire Training Maintenance Facility Design Consultant Selection:** RFP in progress, to be issued after funding for construction is procured and inserted into CIP.
 11. **Century II Restroom Partition Replacement:** Planning stages, bid documents in progress.
- City Contact: *Jeff Myers* (268-4406 / jmyers@wichita.gov)