



DEPARTMENT OF PUBLIC WORKS & UTILITIES



CONSTRUCTION AND MAINTENANCE PROJECTS

Week of: July 16, 2012–July 23, 2012

This report is available online at <http://www.wichita.gov/CityOffices/PublicWorks> (“Major Construction Projects”)

Report malfunctioning streetlights to traffic@wichita.gov; please include an address and pole number, if possible.

I. STREET, HIGHWAY, BRIDGE and OTHER PROJECTS WITH MAJOR TRAFFIC IMPACTS

District 1 (Williams)

- **13th Street from Hydraulic to Oliver:** Westar has begun placing new power poles and will begin at the west end of the project at Hydraulic and work east toward Oliver. AT&T is continuing to do splicing work in their new facilities in preparation for street reconstruction. The reconstruction of 13th Street from Hydraulic to Oliver should begin in fall 2012. The \$12 million project will widen 13th Street to provide two travel lanes in each direction and a center left-turn lane, as well as new sidewalk, storm drains and upgraded traffic signals. Water and sewer utilities will also be upgraded and relocated as part of the reconstruction project along with Cox cable and Kansas Gas Service.

Traffic Impact: Before construction, all franchised utilities will be relocating their facilities through the fall of 2012, precipitating a variety of lane closures. During construction, traffic will generally be limited to one lane in each direction; periodic work will require the closing of the street for two separate 21-day periods. Such closures will be signed in advance. Businesses on 13th Street will have modified access and detour routes will be marked. Side streets may be closed at times and left turns may be prohibited at various times during the utility relocation portion of the project.

Contractor: *Various Utility Companies*

City Contact: *Carl Haas (268-4505 / chaas@wichita.gov)*

Estimated completion: Late 2013

District 2 (Meitzner)

- **Harry & Rock Road Intersection:** Landscaping will be performed in the spring. Improvements completed include left-turn lanes on Rock and Harry, new traffic signalization, drainage improvements, and five-foot sidewalks.

Traffic Impact: Open to traffic. Some work may close lanes temporarily for shoulder and ditch work. Traffic will be slowed when construction is in progress. Striping work is complete.

Contractor: *LaFarge*

City Contact: *James Wagner (268-4047 / jwagner@wichita.gov)*

Estimated completion: Mid 2012

- **Webb Rd & K-96:** A concrete channel for drainage will be installed on the east side of N. Webb Road, from the north side of K-96 north a quarter mile.

Traffic Impact: The eastern northbound lane will be closed daily during construction and re-opened for evening traffic.

Contractor: *Barkley Construction*

City Contact: *Justin Westhoff (268-4059 / jwesthoff@wichita.gov)*

Estimated completion: Mid 2012

- **Woodlawn & Harry Intersection:** Intersection renovation with associated signalization improvements and left-turn lanes.

Traffic Impact: Construction has limited traffic to one lane in each direction with left turns prohibited at the intersection.

Contractor: *Cornejo & Sons*

City Contact: *James Wagner (268-4047 / jwagner@wichita.gov)*

Estimated completion: Early 2013

- **Woodlawn & Kellogg Southbound Turn Lane:** Addition of a turn lane onto Kellogg from Southbound Woodlawn will be added along with associated signalization improvements.

Traffic Impact: Construction will limit traffic to one lane Southbound on Woodlawn at Kellogg and limit access to the Westbound ramps onto Kellogg. In addition, signalization will be shut down and a detour provided for southbound Woodlawn over one weekend to transfer signalization from the old to the new signals. The project is estimated to begin in July 2012.

Contractor: *Kansas Paving*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Fall 2012

- **Gypsum Creek:** Gypsum Creek bank stabilization project.

Traffic Impact: Construction entrances on the west side of Rock Road just north of the Turnpike may impede traffic; caution is advised. Truck traffic may impede traffic at Kellogg Drive and Mansfield and Eastern Streets and at Doreen Street between the Gypsum Creek and Lincoln.

Contractor: *Mies Construction*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Fall 2012

District 3 (Clendenin)

- **Pawnee and Broadway Intersection:** This project is reconstructing the pavement and upgrading the traffic signals to include ADA-compliant audible pedestrian signals and countdown pedestrian indications. Improvements are being made to the drainage system, sanitary sewer, and water mains.

Traffic Impact: Construction is limiting traffic to one lane in each direction with left turns prohibited at the intersection.

Contractor: *Cornejo & Sons*

City Contact: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)

Estimated completion: Late 2012

- **KTA and Big Slough South:** Bridge / Storm sewer box culvert replacement project underneath the Turnpike at I-35 and approximately E. 57th St. S.

Traffic Impact: Traffic control will be coordinated with the Kansas Turnpike Authority; follow directional signage.

Contractor: *Wildcat Construction*

City Contact: *Justin Westhoff* (268-4059 / jwesthoff@wichita.gov)

Estimated completion: Fall 2012

- **2012 KLINK, NB K-15, I-135 to KTA:** Mill & overlay asphalt surface with concrete base repairs.

Traffic Impact: Construction will limit traffic to one lane northbound on K-15.

Contractor: *Cornejo & Sons*

City Contact: *Matt Schultze* (268-4022 / mschultze@wichita.gov)

Estimated completion: Fall 2012

District 4 (O'Donnell)

- **47th St. S., Meridian to Seneca:** Widen 47th St. to combination of three, four, and five lane sections with curb and gutter. Drainage improvements constructed and new six foot sidewalk placed along both sides of 47th St. Intersection @ 47th St. & Meridian reconstruct to include signalized left turn lanes. The available right-of-way will be landscaped.

Traffic Impact: Construction on 47th Street is complete, including the activation of the traffic signal at 47th and Meridian. Landscaping and sodding will be completed when seasonal temperatures are optimal for vegetation life.

Contractor: *Cornejo & Sons*

City Contact: *Steven Degenhardt* (268-4043 / sdegenhardt@wichita.gov)

Estimated Completion: Early 2012

- **119th St. W, Kellogg to Pawnee:** Improvements will provide two lanes in each direction with a center left-turn lane. A ten-foot-wide multipurpose pathway will be built on the east side of 119th Street and six foot wide sidewalk on the west side, with landscaping.

Traffic Impact: Construction on 119th, Pawnee to Kellogg is complete. Landscaping work may close lanes temporarily for sodding and tree planting operations.

Contractor: *Cornejo & Sons*

City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)

Estimated Completion: Mid 2012

- **Seneca, I-235 to 31st St. S.:** The project will reconstruct Seneca to a five-lane roadway with two through lanes in each direction and two-way left turn lanes. The intersection at 34th and Seneca will be signalized.
Traffic Impact: Construction will limit traffic flow to one lane in each direction on both Seneca and 31st Streets. Left turns will be prohibited at the intersection of Seneca and 31st Street. Intermittent flagging of traffic may occur during work hours. Where affected, business and residence drives will be provided modified access as possible. Side streets with other access will be closed as necessary, but no two consecutive side streets will be closed at the same time..
Contractor: *Dondlinger & Sons, Inc.* (945-0555) City Contact: *Steve Degenhardt* (268-4043 / sdegenhardt@wichita.gov)
Estimated Completion: Late 2012

District 5 (Longwell)

- **21st and Maize:** Intersection reconstruction has begun with construction on 21st Street from the west entrance of Wal-Mart to Crestline Street and on Maize Road, from 20th Street to the north entrance of Dillons. Dual left turns will be constructed for all four approaches.
Traffic Impact: Left turns are prohibited at the intersection and traffic is restricted to one lane in each direction on both 21st and Maize. East-west traffic is currently one lane in each direction on the north side of the intersection. North-south traffic is currently on the west side of the intersection. The contractor is allowed to work a six-day work week to expedite construction.
Contractor: *Kansas Paving* (832-0828) City Contact: *Steve Degenhardt* (268-4043 / sdegenhardt@wichita.gov)
Estimated Completion: November 2012
- **119th St. W, Kellogg to Maple:** Project will provide two lanes in each direction with a center left-turn lane between Kellogg & Maple, and dual left-turn lanes for southbound traffic at Kellogg. A ten-foot-wide multipurpose pathway on the east side of 119th Street and six foot wide sidewalk on the west side.
Traffic Impact: Construction on 119th, Kellogg to Maple, is complete. Remaining sodding and tree planting may close lanes temporarily.
Contractor: *Cornejo & Sons* City Contact: *Jeff Terhune* (268-4046 / jterhune@wichita.gov)
Estimated Completion: Mid to Late July
- **Tyler Road Reconstruction, 21st–29th Sts. N:** Road reconstruction will be five lanes for the first 1/8 mile north of 21st street then narrowing to four lanes, and then two lanes with a center median. As Tyler approaches 29th Street, it widens again to become five lanes at the intersection. Drainage improvements and landscaped medians will be installed. A six-foot-wide pathway will be added on the east side of Tyler and the right of way will be landscaped.
Traffic Impact: Tyler Road is open; however, there will be temporary lane closures to finish sod installation. Surface defects will be repaired after completion of the Maize & 21st project.
Contractor: *APAC-Kansas* City Contact: *Steve Degenhardt* (268-4043 / sdegenhardt@wichita.gov)
Estimated Completion: Mid 2012
- **135th Street W, 13th St. N. to 21st St. N.:** This project is reconstructing 135th Street to a three lane road way with curb and gutter. Offsite drainage improvements as well as a large concrete drainage box in the 135th Street right-of-way will be constructed to help drainage problems in the area. An additional drainage box will be placed under 13th Street, between Forestview and Liberty Streets. The intersection of 21st and 135th will be signalized and improved to five lanes with left turn lanes. A six foot sidewalk will be constructed on the east side of 135th, a ten foot multi-use path will be constructed on the west side. A 24- in transmission water main will also be constructed from 13th to 21st Street.
Traffic Impact: 135th St., north of 21st St., will be limited to southbound only (one way) traffic to allow for construction of drainage improvements and the north half the intersection until July 16th. Two-way traffic will then resume north of 21st St.. On July 18th, 135th St. will be then be limited to southbound only (one way) traffic between 13th and 21st, through the end of November. Temporary traffic signals have been installed and are operational at W. 13th St. N. & N. 119th St. W., replacing the four-way stop.
Contractor: *Cornejo & Sons, LLC* City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)
Estimated Completion: Early 2013

- **Floodway Crossing Phase 1, 13th and Ridge Road Intersection:** Project will include complete removal and replacement of pavement at 13th St. and Ridge Rd. Dual left-turn lanes will be added to south bound Ridge Rd along with a dedicated right turn lane for west bound 13th St. Storm sewer improvements along with new sidewalk will be installed. Upgraded traffic signals along with brick crosswalks will also be installed.

Traffic Impact: Traffic will be reduced to one lane in each direction with left turns prohibited at the intersection for the entire length of the project.

Contractor: *Cornejo & Sons*

City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)

Estimated Completion: Late 2012

District 6 (Miller)

- **No active projects at this time.**

Multiple Districts

District 1 (Williams) & District 4 (O'Donnell)

- **Lincoln Street Bridge & Dam Improvements (Lincoln St., McLean Blvd. & Palisade St.):** Reconstruction of the Lincoln Street Bridge and dam with boat and fish passage.

Traffic Impact: Palisade will be permanently closed at Lincoln. Lincoln Street will be totally closed through the completion of the project. Traffic detours at Harry St. to McLean Boulevard, and at Main and Market Streets. The existing sidewalk on the east bank also is closed. Lincoln Street will remain closed during construction on the west half of the new dam and bridge, partial construction of Lincoln & McLean Blvd. intersection. McLean is one lane of traffic in each direction until completion. The existing bike path on the west bank will also be closed during this phase.

Contractor: *Dondlinger & Sons, Inc.*

Contact: *Steve Degenhardt* (268-4043 / sdegenhardt@wichita.gov)

Estimated Completion: Late 2012

Kansas Department of Transportation (KDOT)

- **I-235, Various Locations:** Concrete patching on I-235 from the south junction with I-135 to the N. Broadway bridge.
Lane striping south of U.S. 54.
Traffic Impact: Work times will be Sunday through Thursday, 6pm–6am. Generally, single lane closures in each direction for 2–5 miles. Ramps will be closed overnight when work is performed on or adjacent to them.
Contractor: *Diamond Surfacing, Inc.* City Contact: *Tom Hein* (217-0356 / hein@ksdot.org)
Estimated Completion: Fall 2012

- **US-54 & 159th St. E.:** Intersection improvement includes turn lanes and traffic signals. A bridge on the west side of the intersection will be widened.
Traffic Impact: Two lanes of traffic will be maintained (with reduced speeds) but left turns from Kellogg will be eliminated during construction.
Contractor: *Cornejo & Sons, Inc.* City Contact: *Tom Hein* (217-0356 / hein@ksdot.org)
Estimated Completion: November 2012

Visit KDOT's Wichita Traffic Alert website at <http://www.ksdot.org/WichitaMetro/wichita-traffic-alert.html>



DEPARTMENT OF PUBLIC WORKS & UTILITIES



MINOR MAINTENANCE AND REPAIR PROJECTS

Week of: July 16, 2012– July 23, 2012

II. STREET MAINTENANCE PROJECTS (*partial closures or temporary repairs*)

Street Maintenance Projects	
Temporary Repairs	
Pawnee / Broadway (bike path repairs)	Ridge Rd. & 34th St. N., deck repair, northbound inside lane
Webb & Turnpike	Kellogg Dr. – Main to Topeka (brick crosswalks)
Permanent Concrete Repairs	
3rd St., 100 W.	13th St., 1500 W.
Burns & 15th St. n. (c & g)	Crestway, 340 S. (C & G)
Emporia Ave. & Lewis St. (intersection)	Harrison and Porter
Harry, 300–500 W.	Harry, Waco to Palisade (C&G)
Irving, 8100 -8500 W.	Porter Ave., 900 N.
Pinecrest, 1500 N.	Terrace, 600 S.
Water St., 100 N.	Wichita & N. 9th St.
Permanent Asphalt Repairs	
25th & Madison	16th St. N., 11018 W.
52nd St. S., 3200 E.	Countryside Plaza, 4000
Douglas, Rock to Webb	Edgemoor, Lincoln to Harry
Estelle, 1611 N.	
Oliver, Douglas to 12th	Jewell St., 11400-11600 W.
Thurman, Tyler to Rea	
Crack Sealing	
47th St. S., 100 W.	119th St. to Bay Country, Maple St. to Jason Ln.
Ditch Cleaning and Culvert Resetting	
13th & I-135 (e/b inside lane deck repair)	25th & Bleckley
Irving St – 6500 W	

Contractor: *City Traffic Maintenance Crews*

Contact: *Donald Craddock* (268-4091 / dcraddock@wichita.gov)

Estimated completion: July 32, 2012

III. REPAIR PROJECTS WITH LITTLE TRAFFIC IMPACT

Pavement Cut Repairs <i>(temporary/partial closures mainly due to utility repairs)</i>		
25 th St. N & Arkansas	Broadway & 55 th St. S.	Central, 1001 E.
Hillside, 2825 S.	Topeka, 1205 S.	Mosley, 1912 N.
Maple, W. & Gordon S.	Norman, 3610 S.	

Contractor: *Cornejo & Sons.*

City Contact: *Behrooz Rahbar* (268-4030 / brahbar@wichita.gov)

Estimated completion: Ongoing

2012 Contract Maintenance Street Repair & Drainage <i>(temporary/partial closures)</i>	
Euclid, 27th St. S to 31st St. S	Everett, 27th St. S to Pawnee
Hiram, 27th St. S to 31st St. S	St. Clair, Pawnee to Savannah
Bonn, 27th St. S to 31st St. S	Savannah, Meridian to Bennett
Bennett, 30th St. S to Anita	30th St. S, Glenn to Bonn

Contractor: *Barkley Construction*

City Contact: *Matt Schultze* (268-4022 / mschultze@wichita.gov)

Night and Weekend Contact: *Shane Powers* (945-6500 / 761-7173)

Gonsalo Guzman (945-6500 / 761-7180)

Estimated completion: Summer 2012

2012 Contract Maintenance Perservative Seal <i>(temporary/partial closures)</i>	
Area of N of 45th St N & W of Hillside	Area of N of 55th St S & W of Hydraulic

Contractor: *Proseal*

City Contact: *Behrooz Rahbar* (268-4030 / brahbar@wichita.gov)

Estimated completion: July 23, 2012

2012 Contract Maintenance Micro Surfacing (temporary/partial closures)	
20 th St., 119 th St. W to Pine Grove	Lincoln, Goebel to west end
27 th St. S, Glenn to Meridian	Lindberg Cir., Morris to N end
29 th St. N., Rock Rd to Woodlawn	Loconia Cir., to Willo-Esque W end
2 nd St. Ct., 2 nd St N to N cul-de-sac	Lynndale, Maize to Emelia
45 th St. s., Seneca to Gold	Main, Douglas to Dewey
Bayley Ct., Bayley to N end	Meikle, Seneca to Oak
Bayley, Webb to Todd	Meridianm, McCormick to S of Harry
Bella Vista Cir., Pine Grove to S cul-de-sac	Minnesota, 51 st St. S to Sunrise
Bella Vista Ct., Bella Vista to S cul-de-sac	Morningside, Douglas to English
Belle Vista, Pine Grove to 240 E Covington @ bridge	Morris, Goebel to Fawn Grove
Boston Cir., Boebel to W end	Nims, Central to W River Blvd @ Bridge
Boston, Boston Cir. To Todd	O'Neil Ct., O'Neil to S end
Brookside, Douglas to Ridgecrest	O'Neil, Winterset to Willo-Esque
Brownthrush, Cottontail to N end/N Birch	Oakwood Ct., Douglas to S end
Buxthorn, Penstemon to Peppertree	Parkridge Ct., Parkridge to E & W cul-de-sacs
Ceymarie Ct., Willo-Esque to S end	Parkridge, 21 st St. to Bella Vista
Chambers Cir., Bella Vista to SW cul-de-sac	Penstemon Ct., Penstemon (S) to Penstemon (N)
Country Acres, School to 13 th St.	Penstemon, Peppertree to Boxthorn
Country Acres, Woodchuck to Evergreen	Peppertree, Tallgrass to Penstemon
Courtleigh, Douglas to S of English	Pine Grove Ct., Pine Grove to W cul-de-sac
Covington Cir., 21 st St. to S cul-de-sac	Pine Grove, 20 th St to Bella Vista
Covington Ct., Covington Cir., to E cul-de-sac	Pinecrest, Ringer to Lynndale
Cranbrook, Morris to N end	Red Oaks Cir, Morris to N end
Denmark, School to 10 th St	Red Oaks, Morris to Lincoln
Douglas Cir, Willo-Esque to E & W ends	Renee, Winterset to Willo-Esque
Edgemoor, 10 th to 13 th	Renee Ct., Renee to N end
Edgemoor, Central to 9 th St.	Ringer, Maize to Lark
Edgemoor, Mt Vernon to Harry	Sheriac Cir., Willo-Esque to east and west ends
El Robelai Cir., Tarabury Ln to W end	Sheriac Ct., Sheriac Cir. To Sheriac Cir
El Stranda Cir., Tarabury Ln to W end	Socora, 2 nd St N. to s
Enclid, 31 st St. to 32 nd St. S.	Southland, Seneca to Oak
English, Brookside to Morningside	Stony Point, Ringer to Lynndale
Evergreen, Country Acres to 2 nd St. N.	Summitlawn, Tarabury Ln / to south end
Fox Run, Bayley to N end	Sunny Brook Cir., Bayley to N end
Glenn (E), school, 27 th St. S. to 31 st St. S.	Sunrise, school, Kansas to Ash
Glenn (W), 27 th St. S. to 31 st	Tallgrass, Boxthorn to 21 st St
Glenn, school, 27 th St. S. to Pawnee	Tarabury Ln, Willo-Esque to Ridge Rd
Goebel Cir, Morris to N end	Todd Cir., Morris to N end
Goebel Cir., Boston Cir. To NW end	Todd Ct., to east and west ends
Goebel, Boston Cir. To Harry	Todd Pl Ct., Todd Place to W end
Goebel, Lincoln to Bayley	Todd Pl., Todd (N) to Todd (S)
Harrison Park Entrance, Todd to W end	Todd, Moris to Harry
Hidden Lake, Lark to NW end	Vantage View Cir., Tarabury Ln to S & N ends
Hydraulic, Douglas to Central	Whispering Pines Ct., Whispering Pines (S to N)
K-15 (SB), Pawnee to Canal	Whispering Pines, 2 nd St N to Country Acres
Lark, Ringer to Hidden Lake	Willo-Esque Ct.
Leecrest, Ringer to Lynndale	Winterset, Renee to O'Neil

Contractor: *Vance Brothers*
(816/810-9962)

City Contract: *Behrooz Rahbar* (268-4030/rahbar@wichita.gov)
Estimated duration: 07/10/12 – 11/01/2012

Timeframes are Tentative and Subject to Change
Compiled by Public Works & Utilities — (316) 268-4422

Wheelchair Ramp and Sidewalk Replacement Program

Various Locations

Contractor: *Barkley Construction*

City Contact: *Paul Gunzelman* (268-4393 / pgunzelman@wichita.gov)

Estimated completion: Ongoing

Subdivision Projects

(Few Traffic Effects unless Otherwise Noted)

Subdivision	Contractor	City Contact
East Side (Wagner / Westhoff)		
27th St. N. – Greenwich Business Center	Kansas Paving	James Wagner
Berkeley Sq. Parkway – Berkeley Sq. Addition	Cornejo & Sons	Justin Westhoff
Camden Chase, Flutter Ln. – Monarch Landing Add.	LaFarge	Justin Westhoff
N. Webb Rd./Jabara Airport Improvements	Barkley Construction	Justin Westhoff
Graystone, Sundance – Stonebridge Addition	APAC	James Wagner
SWS #660 – Berkeley Sq. Addition	Dondlinger	Justin Westhoff
SWD #382 Drainage Improvements to Greenbriar Affects traffic entering/exiting Oliver	Mies Construction	James Wagner
Gypsum Creek / 2012 Hotspot SWS	Dondlinger	James Wagner
East Lynn WDS	WB Carter	Justin Westhoff
Krug South WDS / SWS / Paving	CK Contracting	Justin Westhoff
SWS #661 – Monarch Landing Addition	WB Carter	Justin Westhoff
West Side (Degenhardt / Terhune / Kerns)		
Hampton Square 2nd - SWD #662	Stannard	Kyle Kerns
Hampton Square 2nd – Pav Weston	APAC	Kyle Kerns

City Contacts:

Steve Degenhardt (268-4043 / sdegenhardt@wichita.gov)

Carl Haas (268-4505 / chaas@wichita.gov)

Julianne Kallman (268-4236 / jkallman@wichita.gov)

Kyle Kerns (268-4044 / kkerns@wichita.gov)

Jeff Terhune (268-4046, jterhune@wichita.gov)

James Wagner (268-4047 / jwagner@wichita.gov)

Justin Westhoff (268-4059 / jwesthoff@wichita.gov)

2012 Sanitary Reconstruction Phase 3

(temporary/partial closures)

Easement between Minneapolis and Kansas and between 14th & 15th Street North

Easement between Greenwood and Hydraulic south of Indianapolis

Contractor: *Ensfield Construction*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Ongoing 2012

Timeframes are Tentative and Subject to Change
Compiled by Public Works & Utilities — (316) 268-4422



DEPARTMENT OF PUBLIC WORKS & UTILITIES



BUILDING PROJECTS (NO EFFECT ON TRAFFIC)

Week of: July 16, 2012– July 23, 2012

IV. BUILDING PROJECTS WITH LITTLE TRAFFIC IMPACT

1. **Chisholm Creek ADA Boardwalk:** Drawings complete; project on hold.
2. **CMF Expansion Project/1801 S. McLean:** Expansion Building drawings and specifications are complete, project on hold.
3. **Cowtown Museum Boardwalks and Storm Water Drainage upgrades:** Bidding delayed as Cowtown seeks additional funding.
4. **Tex Consolver Golf Course ADA upgrades:** Waiting for Park Department to identify a funding source to enable bidding to commence.
5. **Dunbar Marque and Façade Enhancement:** Bids due July 13, 2012.
6. **McAdams Park ADA Upgrades:** Construction to begin at the end of July 2012.
7. **Demolitions on 13th Street N. from Hydraulic to Oliver:** On-going.
8. **Cowtown Foundation Repairs:** On hold until funding sources to be identified.
9. **Demolitions and Asbestos Abatement at multiple City locations.** On-going.
10. **O. J. Watson Park ADA Upgrades:** Design 95% complete.
11. **Historical Museum Window Repairs:** Design work on-going.
12. **Botanica Expansion:** Staff Screening and Selection meeting to short list for interviews on July 12, 2012.

Contact: *Migwi Karugu* (268-4492 / mkarugu@wichita.gov)

Other Projects:

- 1) **Environmental Services Facility AHU Upgrades:** Design complete; bid in spring 2012.
- 2) **CMF Parts Warehouse HVAC:** Construction is underway. Completion is late 2012.
- 3) **Waltzing Waters Fountain:** Control room ready for paint. Pool being prepared for paint. A substitute glass tile has been found for the pool that is in stock. Order being placed to reduce delay. Pond subcontractor installing pond liner. Pole bases installed. Poles and rock for ponds have been delivered. An old rock parking lot has been found below grade in the area to be landscaped that must be removed and replaced with topsoil. Cost will probably be \$15,000 to \$17,000. Pricing being finalized and will be submitted for change order. Project completion in late September, 2012.
- 4) **Douglas Block Parking Garage:** Some precast erection remains on east end. Installation will be completed next week. Some electrical and mechanical rough-in has begun. Also some preparatory work has started for pouring topping slabs. Project completion late 2012.

Contact: *Ed Martin* (268-4119 / emartin@wichita.gov)

Other Projects (continued):

- 1) Regional Fire Training Phase III, Fuel Island, Civil Improvements: Bid package complete, awaiting budget to load.
- 2) Rounds and Porter Northern 2/3 Re-roof: Bids to be received Friday, July 13, 2012.
- 3) CII Interior & Exterior Door Replacement/Renovation: Project is underway; awarded to Hahner Foreman & Harness Inc. Anticipated to be completed Fall 2012.
- 4) CII Exterior Caulk and Seal all Joints and Exterior: Bid anticipated by end of June.
- 5) Evergreen Recreation Center HVAC Replacement: Design complete; project on hold due to funding.
- 6) Wichita Art Museum North Patio/Drainage Project: Currently in design.
- 7) CII Storefront at Expo Hall Replacement: Currently in design.
- 8) CII Kennedy Plaza Design/Renovation: RFP phase.
- 9) Century II Terrazzo Floor Repair/Rifinish: RFP phase.
- 10) Century II Kitchen Design/Renovation: RFP in progress.
- 11) Century II Security Study @ Basement Level: Planning stage.
- 12) Behnke House Move (Broadway Bridge Project): Currently in planning stage and scope establishment.

Contact: *Jeff Myers (268-4406) / jmyers@wichita.gov*