



CONSTRUCTION AND MAINTENANCE PROJECTS

Week of December 23 to December 30, 2016

This report is available online at <http://www.wichita.gov> (under the “Streets” link, then “Construction Bulletin”) Report malfunctioning streetlights to traffic@wichita.gov; please include an address and pole number, if possible.

As with any construction project, closures & detours may vary both in duration and location.

Timeframes are tentative and subject to change. Please plan accordingly.

If a Project Engineer is unavailable, please contact Construction Division Manager:

Steve Degenhardt, (316) 268-4043.

I. STREET, HIGHWAY, BRIDGE and OTHER PROJECTS WITH MAJOR TRAFFIC IMPACTS

District 1 (Williams)

- **Oliver, 17th Street N. to 21st Street N.:** Utility relocation work is in progress in preparation for a future project that will reconstruct the intersection of 17th St. & Oliver in 2017.

Traffic Impact: Oliver is OPEN one lane in each direction from 21st to 17th St. 17th is open to Oliver.

Contractor: *Wildcat Construction*

City Contact: *Shawn Mellies* (268-4632 / smellies@wichita.gov)

Estimated completion: Spring 2017

- **37th, Oliver to Woodlawn:** The project will widen 37th Street from a two-lane to a three-lane roadway with curb and gutter, and an underground storm sewer. The project also includes on-street bike lanes and sidewalk along both sides of the street.

Traffic Impact: 37th is open to one way westbound between Woodlawn and Oliver. Access to local businesses will be maintained during construction. Intermittent flagging of traffic may occur during work hours.

Contractor: *Flint Hills Materials*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Fall 2017

- **Commerce Railyard Parking Lot and 2-Way conversion of St Francis:** The project will add a parking and a stage area between the railroad and the businesses on Commerce south of Waterman. St. Francis will be converted from one way southbound to allow two-way traffic between Waterman and Lincoln.

Traffic Impact: St. Francis is now open to two way traffic. Minimal traffic impact on the parking lot area adjacent to the railroad tracks.

Contractor: *Kansas Paving*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Spring 2017

Week of December 23 to December 30, 2016

District 2 (Meitzner)

- **Kellogg and Webb Interchange:** Kellogg will be improved to a six-lane freeway with an interchange at Webb Road. The project improvements include the following: one-way frontage roads on the north and south sides of Kellogg; Webb Road Bridge over Kellogg; new traffic signals at Webb and at Corporate Hills; six-foot sidewalks; aesthetic enhancements; waterline, sanitary sewer, and stormwater improvements; and landscaping following construction. KTA exit 50 will remain open but with modified access from the frontage road and not directly from Kellogg. Direct connections to the KTA will be constructed with the Greenwich Project. Please go to www.eastkelloggimprovements.com for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- Speed limits are reduced to 40 mph on Kellogg and 30 mph on Webb throughout the construction zone.
- The existing south frontage road between Eastern and Cypress is now two-way traffic. Cypress no longer has access to Kellogg.
- Eastbound Kellogg is shifted to the new south frontage road.
- Eastbound left-turn at Webb is no longer permitted (no left turns at Webb for any direction). To go north on Webb, eastbound traffic must proceed to the u-turn traffic light ½ mile east of Webb.
- The KTA Bridge over Kellogg has been removed, therefore:
 - o Westbound Kellogg wanting to access the KTA: proceed to Rock Rd Exit and make a u-turn back onto Kellogg mainline eastbound.
 - o Exiting KTA traffic wanting to go west: proceed to u-turn ½ mile east of Webb.

Contractor: *Wildcat Construction*

City Contact: *Mike Armour* (268-4598 / marmour@wichita.gov)

Estimate completion: Late 2019

-
- **Kellogg, Greenwich and I-35 Interchanges:** Kellogg will be improved to a six-lane freeway with an interchange at Greenwich Road and new interchange connections to I-35 (KTA). The connections to I-35 will allow access for EB Kellogg to NB & SB I-35, and for SB I-35 to WB Kellogg. The project improvements include the following: Kellogg bridges over Greenwich, Zelta, and I-35; interchange ramps to I-35; one-way frontage roads on the north and south sides of Kellogg; connection of 127th (south of Kellogg) to Zelta with a bridge over I-35; new traffic signals to replace existing signals at Greenwich, Zelta and the entrance to One Kellogg Place on Greenwich; ten-foot shared-use-path along Greenwich for pedestrians and bicyclists; aesthetic enhancements; waterline, sanitary sewer, and stormwater improvements; and landscaping following construction. Please go to www.eastkelloggimprovements.com for additional project information. Regular project updates can be found on Twitter @E54ICT.

Traffic Impact:

- Speed limit is reduced to 40 mph on Kellogg.
- Utility work may affect traffic on Greenwich, side streets, and existing frontage roads.
- Kellogg is open to two lanes in each direction through the holidays. After the holidays, lane reductions will resume during off-peak hours for asphalt work.

Contractor: *Wildcat Construction*

Contact: *Glen Scott* (652-2672 / gscott@ksturnpike.com)

Estimate completion: Late 2021

- **Douglas Avenue Bridge Reconstruction @ Linden:** The project will replace the bridge at Linden on the East Branch of Gypsum Creek and replace sidewalk along the north side of the bridge.

Traffic Impact: Douglas Avenue is open to two lanes in each direction at Linden. Linden is open.

Contractor: *Wildcat Construction*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Late 2016

Week of December 23 to December 30, 2016

- **Harry & 143rd Street Signalization**: This project will add a signal and turn lanes at the Harry & 143rd Intersection.
Traffic Impact: Signals are operational. Intermittent flagging of traffic may occur during work hours to stripe pavement.
 Contractor: *Atlas Electric* City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)
 Estimated completion: Spring 2017

District 3 (Clendenin)

- **Pawnee from Hydraulic to Grove**: This project will widen Pawnee and Hydraulic to a five lane roadway with two lanes in each direction and a center two-way turn lane. The project will also construct drainage improvements along with sidewalk on both sides of Pawnee. The intersection at Hydraulic will be reconstructed to include left turn lanes on Hydraulic
Traffic Impact Pawnee is restricted to one lane in each direction. Hydraulic is one lane in each direction. Left turns are prohibited at Pawnee and Hydraulic.
 Contractor: *Pearson Construction* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
 Estimated Completion: Fall 2017
- **Oliver, 31st St South to George Washigton Blvd**: This project will perform asphalt street repairs along Oliver, between 31st and George Washington Blvd.
Traffic Impact: Oliver will be reduced to one lane in each direction throughout the area of construction.
 Contractor: *Kansas Paving*. City Contact: *Kyle Kerns* (268-4044 / kkerns@wichita.gov)
 Estimated completion: Spring 2017

District 4 (Blubaugh)

- **Meridian, Pawnee to McCormick**: Meridian will be reconstructed between Pawnee and McCormick to a five-lane roadway with two lanes in each direction and a center two-way left-turn lane. The project will also include storm sewer improvements and construct a five foot wide sidewalk on both sides of Meridian. The intersection at Harry Street will be reconstructed.
Traffic Impact: Meridian is restricted to one lane in each direction between McCormick and Pawnee. Left turns are prohibited from Meridian onto Harry. Harry is one-way eastbound, east of Meridian while intersection is reconstructed.
 Contractor: *Kansas Paving* City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)
 Estimated Completion: Summer 2017

District 5 (Frye)

No projects at this time

District 6 (Miller)

- **River Vista Development**: Project includes construction of apartments and commercial retail on the west bank of the Arkansas River between Douglas and 1st Street.
Traffic Impact: The path along the west bank of the Arkansas River is closed between 1st Street and Douglas. The sidewalk on the south side of First Street is closed between McLean and Waco. Pedestrians will be detoured south to Douglas.
 Contractor: *Key Construction* City Contact: *Paul Gunzelman* (268-4393 / pgunzelman@wichita.gov)
 Estimated completion: Spring 2017

Week of December 23 to December 30, 2016

- **Mosley & Rock Island Paving:** This project will upgrade the area to current Old Town standards which will include brick streets and sidewalks, streetlights, trash receptacles, and landscaping planters. The project will also construct storm water improvements and include water main replacement.

Traffic Impact. Mosley is closed to through traffic between 2nd & 3rd St. 3rd St. is reduced to one lane westbound at Mosley.

Contractor: *Pearson Construction*

City Contact: *James Wagner* (268-4047 / jwagner@wichita.gov)

Estimated completion: Spring 2017

Multiple Districts

District 3 (Clendenin) & District 4 (Blubaugh)

- **Pawnee Bridge over Arkansas River.** The existing bridge will undergo structural repairs. The project will also include bike path improvements along the west side of the Arkansas River.

Traffic Impact: **Pawnee is closed at the Arkansas River.** Traffic is detoured to 31st St. at Broadway and McLean.

Contractor: *Wildcat Construction*

City Contact: *Greg Baalman* (268-4048 / gbaalman@wichita.gov)

Estimated Completion: Spring 2017

Kansas Department of Transportation (KDOT)

See other KDOT info at www.WichitaKDOT.org and ITS at www.WICHway.org

I-235/U.S. 54 Interchange – The Red Project: The first phase of the Kellogg/I-235 Interchange rebuild (dubbed the Red Project) began on November 10. Improvements include a one-lane flyover ramp for NB I-235 to WB US 54, A two lane flyover ramp for SB I-235 to EB U.S. 54, Removal of loop ramps in the SW & NE quadrants, loop ramp for EB US 54 to NB I-235 (SE quadrant) will be reconstructed, US 54 bridge over West St. will be widened to accommodate new auxiliary lanes from I-235. Auxiliary lanes on I-235 constructed from US 54 to Central Ave. NB I-235 ramp to EB US 54 braided with the new ramp lanes from SB I-235 to EB US 54.

Traffic Impact: Southbound I-235 ramp to WB US 54 is **CLOSED** – for up to one year. An official signed detour uses SB I-235 to K-42, then NB on I-235 to WB US 54 ramp. The West St. Entrance Ramp to EB US 54 is closed. West St. traffic from Irving to Taft is single lane each direction. Bridge widening on I-235 above Maple St. continues and traffic on Maple is reduced to one lane in each direction. Elder St. at Maple is closed for reconstruction of a short section of Elder. Bridge work at US 54 & Hoover continues and Hoover is closed under US 54. The new West St. ramp to WB US 54 is open

Contractor: *Dondlinger Construction*

KDOT Contact: *Tom Hein* (660-4990 / hein@ksdot.org)

Estimated completion: Summer 2019

Week of December 23 to December 30, 2016

II. STREET MAINTENANCE PROJECTS (partial closures or temporary repairs)

Street Maintenance Projects	
Curb Repairs	
32 nd St., 1904 S.	Bonn, 3216 S.
Oakwood, 130 S.	2 nd St. 1200 W.
Harry St., 3409 W.	Shadybrook, 2100 E.
Hayden, 10621 W.	Columbine, 2524 W.
Lorraine 1421 N.	Eisenhower Pkwy & Kellogg Dr. W.
Chipper Ln. N. 1234	Jamesburg, 9606 W.
Permanent Concrete Repairs	
Goerge Washington Blvd, 2300 S.	Chipper Ln. N. 1234
Donnell, 1502	Madison, 1307 N.
Ash, 2114 N.	
Permanent Asphalt Repairs	
13 th St., 12600 W.	Tony Ln., 1700 N.
Spring Ln., 1571 N.	Vassar, 2800 N.
Michelle, 2237 S.	Burton, 14205 W.
Long Lake, 10920 E.	Athenian, 100
Columbine, 2524	Lynae, 1003
Highland Springs Ct., 14020 W.	Lindberg, 4200 N.
Mt. Vernon, 2942 E.	
Brunswick, 1939 N.	
Ditch Cleaning and Culvert Resetting	
Maple St., 14800 W.	St. Clair, 5300 N.
Bella Rd. 6100, 6200 & 6300 W.	Country View Ln., 301 S.
Meridian, 3800 N.	Aspen @ Central Parkway
119 th St., 2400 & 2500 N.	University, 6700 & 6800 W.
Jackson, 3200 N	30 th St. & 30 th Ct
Bittersweet, 7300 W.	
Miscellaneous	

Contractor: *City Maintenance*

City Contacts: *Donald Craddock* (268-4091 / dcraddock@wichita.gov)

Estimated completion: Ongoing

Week of December 23 to December 30, 2016

Pavement Cut Repairs <i>(lane closures or temporary/partial street closures mainly due to utility repairs)</i>	
1664 S. Oliver	1955 S. Broadway
2200 Blk. S. West St.	Douglas & Rock Rd.
3800 W. Pawnee	Harry & Oliver
2020 N. Oliver	3700 W. Pawnee
1818 W. Douglas	2306 S. Hoover
925 W. Harry	Lincoln & McLean
200 S. Market	McCormick & Osage
Market & Pine	Moscelyn & W. 151 st
941 S. Main	1412 S. Waco 1335 N Tyler
Seneca 7 Stillwell	2105 N. Waco
340 N. Tyler	1423 S. Waco
804 E. Douglas	

Contractor: *Cornejo & Sons*

City Contact: *Brian Coon* (268-4448 / bcoon@wichita.gov)

Estimated completion: Ongoing

III. SUBDIVISION PROJECTS

Subdivision Projects <i>(Few Traffic Effects unless Otherwise Noted)</i>		
Subdivision	Contractor	City Contact
East Side		
WL – Rockwood South 3 rd	Dutton Construction	James Wagner
PAV/SWS – Krug South	Kansas Paving	Joe Brand
WL – Falcon Falls 6 th	Nowak	Joe Brand
Pav – Falcon Falls 6 th	Kansas Paving	Joe Brand
Pav – 127 th , Pawnee south ½ mile – USD 259	Flint Hills Materials	James Wagner
PAV – Woods North	Kansas Paving	Joe Brand
SWS – Vassar Addition	Dondlinger	James Wagner
PAV – Vassar Addition	Pearson	James Wagner
SS, WL – Clear Creek	Esfeld	James Wagner
PAV – Clear Creek	Kansas Paving	James Wagner
WL, SS – Harry’s Landing	Danco Enterprises	James Wagner
PAV – Harry’s Landing	Kansas Paving	James Wagner
West Side		
PAV - Fawnwood - Auburn Hills 16th Addition	Cornejo & Sons	Joe Brand
PAV - Bluelake - Blue Lake Addition	APAC	Joe Brand
SS, WL, PAV – Sheridan Ave, North of Pawnee	Mies Construction	Joe Brand
PAV – Curtis, Gulf Breeze – Sandcrest Addition	Cornejo & Sons	Joe Brand
SS, WL - Cheryl's Hollow 2nd Addition	Dutton Constr & Plmb	Joe Brand
SS, WL - Fontana 5th Addition	Nowak Construction	Joe Brand
PAV – Meridian Avenue, 29 th N.	Kansas Paving	Joe Brand
SS – Lighthouse Addition	Dutton Constr & Plmb	Joe Brand
SS – Newmarket V Addition	Nowak	Joe Brand

City Contacts: *Greg Baalman* (268-4048/ gbaalman@wichita.gov)

Joe Brand (268-4022 / jbrand@wichita.gov)

James Wagner (268-4047/ jwagner@wichita.gov)

Week of December 23 to December 30, 2016

IV. WATER and SEWER IMPROVEMENTS

Water / Sewer Projects <i>(Temporary/Partial Closures)</i>			
Project	In various locations...	Contractor	Est. Comp.
'16 Recon Ph. 6	North of Harry, east of Seneca	Wildcat Construction	Late '16
'16 Recon Ph. 8	North of Pawnee, east of Seneca	Dutton Construction	Late '16
'16 Recon Ph. 10	North of 13 st St. N., east of Broadway.	Danco Enterprises	Late '16
'16 Recon Ph. 11	North of 31 st St. N., east of Maize Rd.	Dutton Construction	Spring '17
'16 Recon Ph. 12	North of Kellogg, east of Hydraulic	Standard Construction	Spring '17
'16 Recon Ph. 13	North of Central, east of Broadway	Mies Construction	Late '16
'16 Rehab Ph. D	North of MacArthur, east of West St.	Layne Inliner	Late '16
Water Rehab Tower*	WSU, Woodlawn & 21 st St. N.	American Suncraft Co	Fall '17
29 th St Water Main Extension *	Greenwich to 127 th	Nowak Construction	Late '16
Plaza Area Water Main Replacement*	Between Oliver & Edgemoor and Waterman & Central	Mies Construction	Late '16
Country Acers Area Water Main Replacement Phase 1A #	Between Tyler & Ridge and Central & 13 th St. N.	Duling Construction	Fall '17
Wasterwater Treatment Re-use WaterPump Station #	Sanitary Sewer Treatment Plant #2	Wildcat Construcion	Late 16
Re-use WL to serve Spirit Aerosystems #	From Sanitary Sewer Treatment Plant #2 to Spirit Aerosystems (Clifton Street from 55 th S. to MacAuthor)	McCullough Excavation	Late 16

City Contacts: *Jeff Terhune* (268-4046/ jterhune@wichita.gov)
 *James Wagner(268-4047/ jwagner@wichita.gov)
 #Greg Baalman([268-4048/ gbaalman@wichita.gov](mailto:gbaalman@wichita.gov))

V. BUILDING PROJECTS (little traffic impact)

1. **Cowtown Museum Boardwalks, Storm Water Drainage and Street Lighting upgrades:** Bids January 2017
2. **Cowtown Foundation Repairs:** On hold until funding sources are identified.
3. **Demolitions and Asbestos Abatement at multiple City locations:** On-going.
4. **O. J. Watson Park ADA Upgrades:** On-going.
5. **O.J. Watson Park Bridge and ADA Fishing dock :**On-going, Dondlinger & Sons is the General Contractor.
6. **Lynette Woodard Recreation Center ADA lift:** On-going
7. **Central Library Re-roofing:** Temporarily on hold.
8. **City Arts Security Upgrades:** Awaitin confirmation of funding.
9. **Park Armory Building Remodel, 1205 S. McLean Blvd –** On-going. Van Asdale Construction is the General Contractor.
10. **Cheney Reservoir Reroofing:** On-going. AP Roofing and Specialty Coatings are Roofing Contractors.

Week of December 23 to December 30, 2016

11. **Botanica Interior Upgrades:** Bids December 9, 2016.16 Construction commences January 2, 2017
12. **Cheney Pump House Remodel** – Bids January 2017
13. **CMF Materials Laboratory Upgrades** – Bid process underway.
14. **Water Distribution Brick Façade Repairs and Upgrades** – Documentation and Analysis underway.

City Contact: Migwi Karugu (268-4492 / mkarugu@wichita.gov)

1. **Evergreen Recreation Center HVAC Replacement:** Design complete; project on hold due to funding.
2. **Century II Terrazzo Floor Repair/Refinish:** On temporary hold pending CII study and schematic design.
3. **CII Kennedy Plaza Design/Renovation:** On hold per City Manager.
4. **Century II Kitchen Design/Renovation:** On hold per City Manager.
5. **Century II Security Study at Basement Level:** Planning stage. WPD has completed their analysis. Preliminary plans and funding options being developed.
6. **Century II Complex Modification/Expansion Study/Design:** Study is complete and assessment report generated and under review.
7. **Fire Training Maintenance Facility Design Consultant Selection:** On hold per City Manager.
8. **Century II Restroom Partition Replacement:** On hold.
9. **Gander Mountain Garage Repair:** On hold for funding.
10. **Central Library Relocation:** Project bid and awarded to Dondlinger Construction. 100% of SOG completed, structural steel progressing and site work/utilities continue. Pre-cast concrete panels selected/approved and erection to begin approximately end of December.

City Contact: *Jeff Myers* (268-4406 / jmyers@wichita.gov)

Week of December 23 to December 30, 2016