


**Wed 9/6/06**

**DRAFT** PROS Planning Process Gant Chart














(Please check with the City of Wichita for the most recent version of this document.)

ID		Task Name	Duration	Start	Finish	Resource Names
1		<b>I. Preliminary PROS Plan Process</b>	<b>139 days?</b>	<b>Tue 12/6/05</b>	<b>Thu 6/15/06</b>	
2		Park Board PROS SC mtg	1 day?	Tue 12/6/05	Tue 12/6/05	
3		Park Board mtg	1 day?	Mon 12/12/05	Mon 12/12/05	
4		Park Board PROS SC mtg	1 day?	Wed 12/21/05	Wed 12/21/05	
5		Park Board mtg	1 day?	Mon 1/9/06	Mon 1/9/06	
6		Park Board PROS SC mtg	1 day?	Fri 1/27/06	Fri 1/27/06	
7		Park Board PROS SC mtg	1 day?	Thu 2/9/06	Thu 2/9/06	
8		Park Board PROS SC mtg	1 day?	Fri 2/24/06	Fri 2/24/06	
9		WCC + Park Board Workshop Presentation	1 day	Tue 2/28/06	Tue 2/28/06	
10		WCC PROS Plan process approval	1 day	Tue 3/7/06	Tue 3/7/06	
11		Park Board mtg	1 day?	Mon 3/13/06	Mon 3/13/06	
12		Wichita PROS staff mtg:	1 day?	Mon 3/27/06	Mon 3/27/06	
13		Wichita PROS staff mtg: discussion of next steps for PROS Plan process	1 day?	Tue 4/4/06	Tue 4/4/06	
14		Develop PROS Tasks	3 days	Wed 4/5/06	Fri 4/7/06	Scott Wadle
15		Park Board PROS SC mtg	1 day?	Fri 4/7/06	Fri 4/7/06	
16		Park Board mtg: Present Preliminary PROS Tasks	1 day	Mon 4/10/06	Mon 4/10/06	Scott Wadle
17		Park Board PROS SC mtg to discuss PROS plan vision	1 day?	Tue 4/18/06	Tue 4/18/06	Park Board
18		Park Board PROS SC mtg: discuss the agenda for 5/13/2006 meeting	1 day?	Wed 4/19/06	Wed 4/19/06	Park Board
19		Park Board PROS SC mtg	1 day?	Fri 5/5/06	Fri 5/5/06	
20		Park Board PROS SC mtg	1 day?	Tue 5/9/06	Tue 5/9/06	
21		Park Board meeting: review PROS Tasks, discuss public presentations, prepare steps for Visioneering meeting	1 day	Sat 5/13/06	Sat 5/13/06	Park Board
22		Park Board PROS SC mtg	1 day?	Wed 5/17/06	Wed 5/17/06	
23		Park Board PROS SC mtg	1 day?	Wed 5/24/06	Wed 5/24/06	
24		Park Board PROS SC mtg	1 day?	Thu 5/25/06	Thu 5/25/06	
25		Park Board PROS SC mtg	1 day?	Fri 5/26/06	Fri 5/26/06	
26		Park Board PROS SC mtg	1 day?	Wed 5/31/06	Wed 5/31/06	
27		Park Board PROS SC mtg	1 day?	Fri 6/9/06	Fri 6/9/06	

**Wed 9/6/06**

**DRAFT** PROS Planning Process Gant Chart

(Please check with the City of Wichita for the most recent version of this document.)

ID		Task Name	Duration	Start	Finish	Resource Names
28		Park Board mtg.	1 day?	Mon 6/12/06	Mon 6/12/06	
29		Park Board PROS SC mtg.	1 day?	Tue 6/13/06	Tue 6/13/06	
30		Park Board Presentation to MAPC Advanced Plans Committee	1 day?	Thu 6/15/06	Thu 6/15/06	Park Board
31		<b>II. Visioneering Wichita Recreation Plan</b>	<b>685.33 days?</b>	<b>Tue 4/18/06</b>	<b>Fri 11/28/08</b>	
32		<b>Phase I</b>	<b>46 days?</b>	<b>Tue 4/18/06</b>	<b>Mon 6/19/06</b>	
33		1. Meeting with Sedgwick County to discuss Regional PROS Plan	1 day?	Tue 4/18/06	Tue 4/18/06	
34		2. Meet with Visioneering and Sedgwick County to discuss Regional PROS Plan	7 days	Tue 4/18/06	Wed 4/26/06	
35		3. Meet with Visioneering Wichita and Sedgwick County to discuss Regional PROS Plan mtg #2	1 day?	Tue 4/18/06	Tue 4/18/06	
36		4. VW Recreation Strategic Alliance mtg #1	1 day?	Mon 5/15/06	Mon 5/15/06	Susie
37		5. VW Recreation Strategic Alliance Leadership mtg #1	1 day?	Mon 5/22/06	Mon 5/22/06	Susie
38		6. VW Recreation Strategic Alliance mtg #2	1 day	Tue 6/6/06	Tue 6/6/06	Susie
39		7. VW Recreation Strategic Alliance Leadership mtg. #2	1 day?	Tue 4/18/06	Tue 4/18/06	
40		8. VW Recreation Strategic Alliance Leadership mtg. #3	1 day?	Thu 6/15/06	Thu 6/15/06	
41		9. VW Recreation Strategic Alliance Presentation to REAP committee	1 day?	Fri 6/16/06	Fri 6/16/06	
42		10. VW Recreation Strategic Alliance Leadership mtg #4	1 day?	Mon 6/19/06	Mon 6/19/06	Susie
43		Phase II	1 day?	Tue 6/20/06	Tue 6/20/06	
44		Host a regional meeting to review regional PROS improvements	1 day	Tue 11/18/08	Wed 11/19/08	
45		Publish 1st draft VW Regional PROS Project and Priority Plan	7 days	Wed 11/19/08	Fri 11/28/08	
46		<b>III. Sedgwick County Communities PROS Plan</b>	<b>661.33 days?</b>	<b>Mon 7/10/06</b>	<b>Mon 1/19/09</b>	
47		<b>Plan development</b>	<b>639.33 days</b>	<b>Mon 7/10/06</b>	<b>Thu 12/18/08</b>	
48		SCC Call meeting of Sedgwick County communities interested in Sedgwick County PROS Plan process (guess	14 days	Mon 7/10/06	Thu 7/27/06	
49		<b>Request, discuss, and review other local government PROS plans</b>	<b>14 days</b>	<b>Mon 1/8/07</b>	<b>Thu 1/25/07</b>	
50		<b>PROS Plan Cluster #1</b>	<b>7 days</b>	<b>Mon 1/8/07</b>	<b>Tue 1/16/07</b>	
51		Review current PROS plan for Sedgwick County	7 days	Mon 1/8/07	Tue 1/16/07	
52		Review current PROS plan for Butler County	7 days	Mon 1/8/07	Tue 1/16/07	
53		<b>PROS Plan Cluster #2</b>	<b>7 days</b>	<b>Mon 1/8/07</b>	<b>Tue 1/16/07</b>	
54		Review current PROS plan for Andover	7 days	Mon 1/8/07	Tue 1/16/07	

Wed 9/6/06

**DRAFT** PROS Planning Process Gant Chart

(Please check with the City of Wichita for the most recent version of this document.)

ID		Task Name	Duration	Start	Finish	Resource Names
55		Review current PROS plan for Bel Aire	7 days	Mon 1/8/07	Tue 1/16/07	
56		Review current PROS plan for Derby PROS	7 days	Mon 1/8/07	Tue 1/16/07	
57		Review current PROS plan for Eastborough	7 days	Mon 1/8/07	Tue 1/16/07	
58		<b>PROS Plan Cluster #3</b>	<b>7 days</b>	<b>Mon 1/8/07</b>	<b>Tue 1/16/07</b>	
59		Review current PROS plan for Goddard PROS	7 days	Mon 1/8/07	Tue 1/16/07	
60		Review current PROS plan for Haysville PROS	7 days	Mon 1/8/07	Tue 1/16/07	
61		Review current PROS plan for Kechi PROS	7 days	Mon 1/8/07	Tue 1/16/07	
62		Review current PROS plan for Maize PROS	7 days	Mon 1/8/07	Tue 1/16/07	
63		<b>PROS Plan Cluster #4</b>	<b>7 days</b>	<b>Wed 1/17/07</b>	<b>Thu 1/25/07</b>	
64		Review current PROS plan for Park City	7 days	Wed 1/17/07	Thu 1/25/07	
65		Review current PROS plan for Valley Center	7 days	Wed 1/17/07	Thu 1/25/07	
66		<b>PROS Plan Cluster #5</b>	<b>7 days</b>	<b>Wed 1/17/07</b>	<b>Thu 1/25/07</b>	
67		Review current PROS plan for Andale	7 days	Wed 1/17/07	Thu 1/25/07	
68		Review current PROS plan for Bently PROS	7 days	Wed 1/17/07	Thu 1/25/07	
69		Review current PROS plan for Cheney	7 days	Wed 1/17/07	Thu 1/25/07	
70		Review current PROS plan for Clearwater	7 days	Wed 1/17/07	Thu 1/25/07	
71		<b>PROS Plan Cluster #6</b>	<b>7 days</b>	<b>Wed 1/17/07</b>	<b>Thu 1/25/07</b>	
72		Review current PROS plan for Colwich	7 days	Wed 1/17/07	Thu 1/25/07	
73		Review current PROS plan for Garden Plain	7 days	Wed 1/17/07	Thu 1/25/07	
74		Review current PROS plan for Mount Hope	7 days	Wed 1/17/07	Thu 1/25/07	
75		Review current PROS plan for Mulvane	7 days	Wed 1/17/07	Thu 1/25/07	
76		Review current PROS plan for Viola	7 days	Wed 1/17/07	Thu 1/25/07	
77		SCC PROS SC Mtg #3 - develop principles, vision, and goals for Sedgwick County PROS	14 days	Fri 1/26/07	Wed 2/14/07	
78		SCC PROS SC Mtg #4 adopt principles, vision, and goals; discuss PROS Plan process graphics, survey, and website	14 days	Thu 2/15/07	Tue 3/6/07	
79		Develop graphics for SCC PROS Plan process	21 days	Thu 2/15/07	Thu 3/15/07	
80		Develop SCC PROS Plan process website	21 days	Thu 2/15/07	Thu 3/15/07	
81		SCC PROS SC Mtg #5 - review and approve draft PROS survey	7 days	Wed 3/7/07	Thu 3/15/07	

**Wed 9/6/06**

**DRAFT** PROS Planning Process Gant Chart

(Please check with the City of Wichita for the most recent version of this document.)

ID		Task Name	Duration	Start	Finish	Resource Names
82		SCC PROS SC Mtg #6 - review SCC PROS Needs and Resources 1st draft	7 days	Wed 6/13/07	Thu 6/21/07	
83		Host Sedgwick County Communities meeting to review municipal improvements county-wide PROS	7 days	Mon 10/20/08	Wed 10/29/08	
84		Produce 1st draft Sedgwick County Communities PROS Project and Priority Plan	14 days	Wed 10/29/08	Tue 11/18/08	
85		Revise Sedgwick County Communities PROS Project and Priority Plan following VW Regional PROS Project and	7 days	Fri 11/28/08	Tue 12/9/08	
86		Publish 2nd draft Sedgwick County-wide PROS Project and Priority Plan	7 days	Tue 12/9/08	Thu 12/18/08	
87		<b>2. Plan adoption</b>	<b>1 day?</b>	<b>Thu 12/18/08</b>	<b>Fri 12/19/08</b>	
88		BOCC and participating municipalities adopt the SCC PROS Plan	1 day?	Thu 12/18/08	Fri 12/19/08	SCC PROS Plan Steering
89		Development of Memorandums of Understanding between local governments	21 days	Fri 12/19/08	Mon 1/19/09	
90		<b>IV. Fundraising Activities</b>	<b>145 days</b>	<b>Mon 7/3/06</b>	<b>Fri 1/19/07</b>	
91		Develop draft list of potential funders	7 days	Mon 7/3/06	Tue 7/11/06	Park Board
92		Park Board review and finalize list of potential funders	35 days	Mon 8/14/06	Fri 9/29/06	Park Board
93		Request funding from contributors	60 days	Mon 10/2/06	Fri 12/22/06	Park Board
94		Receive responses	80 days	Mon 10/2/06	Fri 1/19/07	Park Board
95		<b>V. Consultants Selection Process - Request for Qualifications</b>	<b>168 days?</b>	<b>Mon 5/1/06</b>	<b>Tue 12/19/06</b>	
96		Develop RFP draft	8 days	Mon 5/1/06	Wed 5/10/06	Scott Wadle
97		Park Department reviews and revises RFP draft	2 days	Thu 5/11/06	Fri 5/12/06	Doug Kupper
98		Wichita Park Board mtg (5-13-06) reviews RFP draft	1 day	Sat 5/13/06	Sat 5/13/06	Park Board
99		Staff revises RFP draft	20 days?	Mon 5/15/06	Fri 6/9/06	Scott Wadle
100		Wichita Park Board mtg (6-12-2006) reviews and approves RFP, selects speakers	1 day	Mon 6/12/06	Mon 6/12/06	Park Board
101		Selection committee memo to City Manager	6 days	Tue 7/11/06	Tue 7/18/06	Doug Kupper
102		Agenda Item to WCC - Bonding Resolution and Approve of PROS RFP	1 day?	Tue 7/18/06	Tue 7/18/06	Doug Kupper
103		Distribute RFP	2 days	Thu 8/17/06	Fri 8/18/06	Melinda Walker
104		Pre-proposal submission conference	1 day	Thu 9/7/06	Thu 9/7/06	Doug Kupper, Scott Wadle
105		Receive RFP submittals @ City of Wichita	21 days	Thu 8/24/06	Thu 9/21/06	Melinda Walker
106		Distribute materials to selection committee	2 days	Fri 9/22/06	Mon 9/25/06	Doug Kupper
107		Short list Selection Committee meeting: select top three or two	5 days	Tue 9/26/06	Mon 10/2/06	Doug Kupper
108		consultants Interviews and selection of preferred consultants (evaluate, rate, and rank) by selection committee	14 days	Tue 10/3/06	Fri 10/20/06	Doug Kupper

Wed 9/6/06

**DRAFT** PROS Planning Process Gant Chart




(Please check with the City of Wichita for the most recent version of this document.)

ID		Task Name	Duration	Start	Finish	Resource Names
109		WCC approves contract negotiations w/preferred consultants	21 days	Mon 10/23/06	Mon 11/20/06	Doug Kupper
110		Develop contract - negotiations	20 days	Tue 11/21/06	Mon 12/18/06	Doug Kupper
111		WCC approves the contract	1 day	Tue 12/19/06	Tue 12/19/06	Doug Kupper
112		<b>VI. Sedgwick County Communities PROS Resources and Needs Assessment Report</b>	<b>269 days?</b>	<b>Mon 7/3/06</b>	<b>Wed 7/11/07</b>	
113		<b>Data collection and analysis</b>	<b>227 days?</b>	<b>Mon 7/3/06</b>	<b>Mon 5/14/07</b>	
114		<b>Technical Analysis Process</b>	<b>223 days?</b>	<b>Mon 7/3/06</b>	<b>Wed 5/9/07</b>	
115		<b>Park and Open Space Analysis</b>	<b>223 days</b>	<b>Mon 7/3/06</b>	<b>Wed 5/9/07</b>	
116		<b>Data collection</b>	<b>195 days</b>	<b>Mon 7/3/06</b>	<b>Fri 3/30/07</b>	
117		Develop classification system for private, school district, municipal, county, and state	7 days	Wed 8/9/06	Thu 8/17/06	Doug Kupper,Scott Wadle
118		Develop park amenities inventory system	7 days	Wed 8/9/06	Thu 8/17/06	Doug Kupper,Scott Wadle
119		Inventory of Wichita parks	14 days	Fri 8/18/06	Wed 9/6/06	Toni Fairbanks,Scott
120		Develop park amenities rating system	30 days	Thu 7/27/06	Wed 9/6/06	Tim Martz ,Scott Wadle
121		Conduct inventory and rating of Wichita park amenities	61 days	Thu 9/7/06	Thu 11/30/06	Tim Martz
122		Inventory private parks and open space within the study area	28 days	Fri 9/29/06	Tue 11/7/06	Toni Fairbanks,Scott
123		Inventory non-park areas where the Park Department is responsible for maintenance	28 days	Fri 9/29/06	Tue 11/7/06	Tim Martz
124		Review current documentation of Wichita tree inventories where the Park Department is responsible for maintenance	33 days	Tue 7/4/06	Thu 8/17/06	Tim Martz ,Scott Wadle
125		Review current documentation of Wichita rivers: quality, quantity, and accessability	21 days	Fri 9/1/06	Fri 9/29/06	Scott Wadle
126		Develop a natural resources rating system	14 days	Mon 7/3/06	Thu 7/20/06	Bob Gress
127		Evaluate condition of park open spaces and Wichita Wild properties	14 days	Fri 7/21/06	Wed 8/9/06	Bob Gress
128		Inventory historic parks and park features	195 days	Mon 7/3/06	Fri 3/30/07	Kathy Morgan
129		Develop measurements of park service areas	7 days	Mon 7/3/06	Tue 7/11/06	Scott Wadle
130		Create graphics displaying county-wide park service areas	3.5 days	Mon 1/29/07	Thu 2/1/07	Toni Fairbanks,Scott
131		Calculate levels of service for Wichita parks	21 days	Wed 12/20/06	Wed 1/17/07	Consultants
132		Create a report detailing parks and open space data for comparable communities	35 days	Wed 12/20/06	Tue 2/6/07	Consultants
133		Assess natural resources and features within the study area outside of city limits	21 days	Thu 8/17/06	Thu 9/14/06	Bob Gress,Sedgwick

**Wed 9/6/06**

**DRAFT** PROS Planning Process Gant Chart








(Please check with the City of Wichita for the most recent version of this document.)

ID		Task Name	Duration	Start	Finish	Resource Names
134		<b>Inventory community PROS resources</b>	<b>28 days</b>	<b>Wed 12/20/06</b>	<b>Fri 1/26/07</b>	
135		<b>PROS Inventory Cluster #1</b>	<b>7 days</b>	<b>Wed 12/20/06</b>	<b>Thu 12/28/06</b>	
136		Meeting and inventory of Sedgwick County PROS	7 days	Wed 12/20/06	Thu 12/28/06	Doug Kupper
137		Meeting and inventory of Butler County PROS resources	7 days	Wed 12/20/06	Thu 12/28/06	Doug Kupper
138		<b>PROS Inventory Cluster #2</b>	<b>7 days</b>	<b>Fri 12/29/06</b>	<b>Mon 1/8/07</b>	
139		Meeting and inventory of Andover PROS resources	7 days	Fri 12/29/06	Mon 1/8/07	Doug Kupper
140		Meeting and inventory of Bel Aire PROS resources	7 days	Fri 12/29/06	Mon 1/8/07	Doug Kupper
141		Meeting and inventory of Derby PROS resources	7 days	Fri 12/29/06	Mon 1/8/07	Doug Kupper
142		Meeting and inventory of Eastborough PROS resources	7 days	Fri 12/29/06	Mon 1/8/07	Doug Kupper
143		<b>PROS Inventory Cluster #3</b>	<b>7 days</b>	<b>Tue 1/9/07</b>	<b>Wed 1/17/07</b>	
144		Meeting and inventory of Goddard PROS resources	7 days	Tue 1/9/07	Wed 1/17/07	Doug Kupper
145		Meeting and inventory of Haysville PROS resources	7 days	Tue 1/9/07	Wed 1/17/07	Doug Kupper
146		Meeting and inventory of Kechi PROS resources	7 days	Tue 1/9/07	Wed 1/17/07	Doug Kupper
147		Meeting and inventory of Maize PROS resources	7 days	Tue 1/9/07	Wed 1/17/07	Doug Kupper
148		<b>PROS Inventory Cluster #4</b>	<b>7 days</b>	<b>Thu 1/18/07</b>	<b>Fri 1/26/07</b>	
149		Meeting and inventory of Park City PROS resources	7 days	Thu 1/18/07	Fri 1/26/07	Doug Kupper
150		Meeting and inventory of Valley Center PROS resources	7 days	Thu 1/18/07	Fri 1/26/07	Doug Kupper
151		<b>Analysis - report</b>	<b>28 days</b>	<b>Mon 4/2/07</b>	<b>Wed 5/9/07</b>	
152		Create key findings report for parks and open space in the study area (what LOS	28 days	Mon 4/2/07	Wed 5/9/07	Consultants
153		<b>Pathways Analysis</b>	<b>42 days</b>	<b>Wed 12/20/06</b>	<b>Thu 2/15/07</b>	
154		<b>Data collection</b>	<b>28 days</b>	<b>Wed 12/20/06</b>	<b>Fri 1/26/07</b>	
155		Review WAMPO inventory of pathways	7 days	Mon 1/15/07	Tue 1/23/07	Consultants
156		Review WAMPO pathways conditions report	7 days	Mon 1/15/07	Tue 1/23/07	Consultants
157		Create a report detailing pathways and bike paths in comparable communities	28 days	Wed 12/20/06	Fri 1/26/07	Consultants
158		<b>Analysis - report</b>	<b>14 days</b>	<b>Mon 1/29/07</b>	<b>Thu 2/15/07</b>	
159		Create a key findings report for pathways and bike paths	14 days	Mon 1/29/07	Thu 2/15/07	Consultants
160		<b>Recreation Facilities/Programs Analysis</b>	<b>58.67 days?</b>	<b>Wed 12/20/06</b>	<b>Mon 3/12/07</b>	

**Wed 9/6/06**

**DRAFT** PROS Planning Process Gant Chart

(Please check with the City of Wichita for the most recent version of this document.)

ID		Task Name	Duration	Start	Finish	Resource Names
161		<b>Data collection</b>	<b>44.67 days?</b>	<b>Wed 12/20/06</b>	<b>Tue 2/20/07</b>	
162		Develop classification system for recreation facilities (private, school district, municipal, Inventory Wichita recreation facilities	12 days	Wed 12/20/06	Thu 1/4/07	Larry Foos,Consultants
163		Inventory Wichita recreation facilities	4.67 days	Fri 1/5/07	Thu 1/11/07	Scott Wadle,Larry Foos,Toni
164		Inventory participating community recreation facilities	1 day?	Fri 1/5/07	Fri 1/5/07	Doug Kupper
165		Assess the condition of Wichita recreation facilities	21 days	Fri 1/5/07	Fri 2/2/07	Consultants
166		Develop level of service statistics for Wichita recreation facilities	7 days	Thu 1/11/07	Mon 1/22/07	Consultants,Steve Banks
167		Develop classification system for recreation programs	7 days	Wed 12/20/06	Thu 12/28/06	Larry Foos,Consultants
168		Inventory Wichita recreation programs	14 days	Fri 12/29/06	Wed 1/17/07	Larry Foos
169		Inventory participating communities recreation programs	1 day?	Fri 12/29/06	Fri 12/29/06	Doug Kupper
170		Assess Wichita recreation programs	7 days	Fri 12/29/06	Mon 1/8/07	Consultants
171		Assess participating communities recreation programs	1 day?	Fri 12/29/06	Fri 12/29/06	Consultants
172		Calculate service areas for recreational facilities within the PROS study area	28 days	Thu 1/11/07	Tue 2/20/07	Consultants
173		Survey recreation in comparable communities	35 days	Wed 12/20/06	Tue 2/6/07	Consultants
174		<b>Analysis - report</b>	<b>14 days</b>	<b>Tue 2/20/07</b>	<b>Mon 3/12/07</b>	
175		Create draft key findings report for recreation in the study area	14 days	Tue 2/20/07	Mon 3/12/07	Consultants
176		<b>Financial Analysis</b>	<b>136 days?</b>	<b>Mon 8/21/06</b>	<b>Mon 2/26/07</b>	
177		<b>Data collection</b>	<b>122 days?</b>	<b>Mon 8/21/06</b>	<b>Tue 2/6/07</b>	
178		Calculate the benefits of Wichita PROS facilities and programs	35 days	Wed 12/20/06	Tue 2/6/07	Consultants
179		Report Wichita PROS maintenance and repairs costs	51 days	Mon 8/21/06	Mon 10/30/06	Doug Kupper
180		Develop maintenance costs calculations for PROS maintenance levels of service in	14 days	Wed 12/20/06	Mon 1/8/07	Consultants
181		Develop report detailing revenue (current)	21 days	Mon 8/21/06	Mon 9/18/06	Doug Kupper
182		Develop analysis of Wichita PROS revenue	1 day?	Tue 9/19/06	Tue 9/19/06	Doug Kupper
183		Develop report detailing programming costs for recreation	7 days	Mon 8/21/06	Tue 8/29/06	Larry Foos
184		Develop analysis of Wichita programming costs for recreation	1 day?	Wed 12/20/06	Wed 12/20/06	Consultants
185		Develop report detailing funding (current)	21 days	Tue 9/19/06	Tue 10/17/06	Doug Kupper
186		Developy analysis of Wichita PROS current funding	1 day?	Wed 12/20/06	Wed 12/20/06	Consultants
187		Develop list and analysis of potential Wichita PROS funding options	7 days	Wed 1/24/07	Thu 2/1/07	Consultants

**Wed 9/6/06**

**DRAFT** PROS Planning Process Gant Chart

(Please check with the City of Wichita for the most recent version of this document.)








ID		Task Name	Duration	Start	Finish	Resource Names
188		<b>Analysis - report</b>	<b>14 days</b>	<b>Wed 2/7/07</b>	<b>Mon 2/26/07</b>	
189		Create draft key findings report for financial the financial analysis	14 days	Wed 2/7/07	Mon 2/26/07	Consultants
190		<b>Trends Analysis</b>	<b>118 days</b>	<b>Thu 9/14/06</b>	<b>Mon 2/26/07</b>	
191		<b>Data collection</b>	<b>104 days</b>	<b>Thu 9/14/06</b>	<b>Tue 2/6/07</b>	
192		Review Visioneering Wichita document and identify opportunities and impacts for PROS Plan	7 days	Thu 9/14/06	Fri 9/22/06	Scott Wadle,Susie
193		Review Wichita-Sedgwick County Comprehensive Plan and identify opportunities	7 days	Thu 9/14/06	Fri 9/22/06	Scott Wadle
194		Review Wichita-Sedgwick County neighborhood plans to identify opportunities and implications	7 days	Thu 9/14/06	Fri 9/22/06	Scott Wadle
195		Review Floodplain Task Force Documentation for PROS opportunities and implications	7 days	Thu 9/14/06	Fri 9/22/06	Scott Wadle,Christy
196		Review Ark River Coalition Documentation for PROS opportunities and implications	7 days	Thu 9/14/06	Fri 9/22/06	Scott Wadle,Libby Albers
197		Review climate trend documentation for PROS opportunities and implications	21 days	Wed 12/20/06	Wed 1/17/07	Consultants
198		Review water supply trend documentation for PROS opportunities and implications	21 days	Wed 12/20/06	Wed 1/17/07	Consultants
199		Review demographic trends for opportunities and impacts to the PROS Plan process	21 days	Wed 12/20/06	Wed 1/17/07	Consultants,Steve Banks
200		Review development trends for opportunities and impacts to the PROS Plan process	21 days	Wed 12/20/06	Wed 1/17/07	Consultants,Steve Banks
201		Review economic trends for opportunities and impacts to the PROS Plan process	21 days	Wed 12/20/06	Wed 1/17/07	Consultants,Steve Banks
202		Review healthcare and wellness trends for opportunities and impacts to the PROS Plan	21 days	Wed 12/20/06	Wed 1/17/07	Consultants
203		Create a report detailing private park, recreation, and open space development trends within the	35 days	Wed 12/20/06	Tue 2/6/07	Consultants
204		<b>Analysis - report</b>	<b>14 days</b>	<b>Wed 2/7/07</b>	<b>Mon 2/26/07</b>	
205		Create draft key findings report for the trends analysis	14 days	Wed 2/7/07	Mon 2/26/07	
206		<b>Community Involvement Process</b>	<b>105 days</b>	<b>Wed 12/20/06</b>	<b>Mon 5/14/07</b>	
207		<b>Data collection</b>	<b>91 days</b>	<b>Wed 12/20/06</b>	<b>Wed 4/25/07</b>	
208		Survey creation - 1st draft	21 days	Wed 12/20/06	Wed 1/17/07	Consultants
209		Creation of mailing list	21 days	Wed 12/20/06	Wed 1/17/07	Consultants
210		Pre survey notice	14 days	Thu 1/18/07	Tue 2/6/07	Consultants
211		Survey distribution and internet posting and notice distribution	7 days	Mon 3/19/07	Tue 3/27/07	Consultants
212		Survey collection	21 days	Mon 3/19/07	Mon 4/16/07	Consultants
213		Survey second notice	7 days	Wed 3/28/07	Thu 4/5/07	Consultants
214		Survey third notice	7 days	Fri 4/6/07	Mon 4/16/07	Consultants



**Wed 9/6/06**

**DRAFT** PROS Planning Process Gant Chart

(Please check with the City of Wichita for the most recent version of this document.)

ID		Task Name	Duration	Start	Finish	Resource Names
215		Survey tabulation	7 days	Tue 4/17/07	Wed 4/25/07	Consultants
216		Stakeholder interviews	7 days	Mon 3/26/07	Tue 4/3/07	Consultants
217		Public charrette to determine PROS improvements	9.33 days	Mon 3/26/07	Fri 4/6/07	Consultants,Doug Kupper,Scott
218		Focus groups	7 days	Mon 3/26/07	Tue 4/3/07	Consultants
219		Review summary of public presentation questionnaires results	7 days	Mon 4/2/07	Tue 4/10/07	Consultants
220		<b>Analysis - report</b>	<b>14 days</b>	<b>Thu 4/26/07</b>	<b>Mon 5/14/07</b>	
221		Draft SCC PROS Community Involvement Report	14 days	Thu 4/26/07	Mon 5/14/07	Consultants
222		<b>Report creation</b>	<b>42 days</b>	<b>Tue 5/15/07</b>	<b>Wed 7/11/07</b>	
223		Generate 1st Draft Community PROS Resources and Needs Assessment Report	21 days	Tue 5/15/07	Tue 6/12/07	Consultants
224		Generate 2nd Draft Sedgwick County Communities PROS Resources and Needs Assessment Report	7 days	Fri 6/22/07	Mon 7/2/07	Consultants
225		Public open house to review draft Sedgwick County Communities Pros Resources and Needs Assessment	7 days	Tue 7/3/07	Wed 7/11/07	Consultants
226		<b>VII. Regional PROS Planning Process Presentations</b>	<b>164 days?</b>	<b>Tue 8/15/06</b>	<b>Fri 3/30/07</b>	
227		Develop marketing materials	1 day?	Tue 8/15/06	Tue 8/15/06	
228		Secure presenters and logistics	42 days	Mon 10/30/06	Tue 12/26/06	
229		Develop public presentation questionnaires	14 days	Wed 1/3/07	Mon 1/22/07	
230		Public Presentation #1	5 days	Mon 2/12/07	Fri 2/16/07	
231		Public Presentation #2	5 days	Mon 2/19/07	Fri 2/23/07	
232		Public Presentation #3	5 days	Mon 2/26/07	Fri 3/2/07	
233		Public Presentation #4	5 days	Mon 3/5/07	Fri 3/9/07	
234		Public Presentation #5	5 days	Mon 3/12/07	Fri 3/16/07	
235		Public Presentation #6	5 days	Mon 3/19/07	Fri 3/23/07	
236		Tabulation of presentations questionnaires	5 days	Mon 3/26/07	Fri 3/30/07	Self Help Network
237		<b>VIII. Wichita Comprehensive PROS Plan</b>	<b>364.33 days</b>	<b>Thu 3/1/07</b>	<b>Tue 7/22/08</b>	
238		<b>1. Wichita PROS Plan Committee Formations</b>	<b>14 days</b>	<b>Thu 3/1/07</b>	<b>Tue 3/20/07</b>	
239		Staff submits PROS Steering Committee recommendations to City Council Members	14 days	Thu 3/1/07	Tue 3/20/07	Doug Kupper
240		Staff submits PROS Technical Committee recommendations to City Manager	14 days	Thu 3/1/07	Tue 3/20/07	Doug Kupper
241		<b>2. Wichita PROS Plan Development</b>	<b>277 days</b>	<b>Mon 4/2/07</b>	<b>Mon 4/21/08</b>	

**Wed 9/6/06**

**DRAFT** PROS Planning Process Gant Chart


(Please check with the City of Wichita for the most recent version of this document.)

ID		Task Name	Duration	Start	Finish	Resource Names
242		<b>Policy development</b>	<b>228 days</b>	<b>Mon 4/2/07</b>	<b>Tue 2/12/08</b>	
243		Steering Committee Meeting #1 create vision statement and goals	14 days	Mon 4/2/07	Thu 4/19/07	Consultants,Park Board
244		Steering Committee Meeting #2 review SCC PROS Resources and Needs Report	14 days	Thu 7/12/07	Tue 7/31/07	Consultants,Park Board
245		Steering Committee meeting #3 develop and review goals	14 days	Wed 8/1/07	Mon 8/20/07	Consultants,Park Board
246		Steering Committee meeting #4 develop strategies	14 days	Tue 8/21/07	Fri 9/7/07	Consultants,Park Board
247		Steering Committee meeting #5 develop strategies	14 days	Mon 9/10/07	Thu 9/27/07	Consultants,Park Board
248		Steering Committee meeting #6 develop and review strategies	14 days	Fri 9/28/07	Wed 10/17/07	Consultants,Park Board
249		Technical Commmittee #1 reviews vision, goals, and strategies	14 days	Fri 9/28/07	Wed 10/17/07	
250		Steering committee meeting #7 review of vision, goals, and strategies - update as necessary	14 days	Thu 10/18/07	Tue 11/6/07	Consultants,Park Board
251		Revise and update vision, goals, and strategies - create displays and graphics for public open house	14 days	Wed 11/7/07	Mon 11/26/07	Consultants,Park Board
252		Public Open House #1 - receive public comments and questionnaires	14 days	Tue 11/27/07	Fri 12/14/07	Consultants,Park Board
253		Steering Committee meeting #8 review of vision, goals, and strategies - update as necessary	14 days	Mon 12/17/07	Thu 1/3/08	Consultants,Park Board
254		Technical Committee meeting #2 develop performance measures	14 days	Fri 1/4/08	Wed 1/23/08	Wichita PROS Plan Technical
255		Steering Committee meeting #9 reviews/develops performance measures	14 days	Thu 1/24/08	Tue 2/12/08	Consultants,Park Board
256		<b>Document creation</b>	<b>49 days</b>	<b>Wed 2/13/08</b>	<b>Mon 4/21/08</b>	
257		Create 1st draft PROS plan	21 days	Wed 2/13/08	Wed 3/12/08	Consultants
258		Steering Committee meeting #18 reviews and revises 1st draft PROS plan	7 days	Thu 3/13/08	Fri 3/21/08	Consultants
259		Public open house #2 - receive public comments and questionnaires	7 days	Mon 3/24/08	Tue 4/1/08	Consultants
260		Steering Committee meeting #19 review and revised 2nd draft based on public comments	7 days	Wed 4/2/08	Thu 4/10/08	Consultants
261		Package final draft of PROS plan	7 days	Fri 4/11/08	Mon 4/21/08	Consultants
262		Final Draft of Wichita PROS Plan complete	0 days	Mon 4/21/08	Mon 4/21/08	
263		<b>Wichita PROS Comprehensive Plan - Adoption</b>	<b>65.33 days</b>	<b>Tue 4/22/08</b>	<b>Tue 7/22/08</b>	
264		Park Board workshop to review draft plan	4.67 days	Tue 4/22/08	Mon 4/28/08	Consultants,Doug Kupper,John
265		Joint workshop with Park Board and WCC	4.67 days	Mon 4/28/08	Mon 5/5/08	Consultants,Doug Kupper,John
266		Wichita PROS plan review by MAPC Advance Plans Committee	7 days	Mon 5/5/08	Wed 5/14/08	Dave Barber,Scott Wadle
267		<b>Wichita PROS Plan review and recommendation by DABs</b>	<b>7 days</b>	<b>Mon 5/5/08</b>	<b>Wed 5/14/08</b>	
268		Wichita PROS plan review and recommendation by DAB I	7 days	Mon 5/5/08	Wed 5/14/08	Consultants,Doug Kupper

Wed 9/6/06

**DRAFT** PROS Planning Process Gant Chart

(Please check with the City of Wichita for the most recent version of this document.)

ID		Task Name	Duration	Start	Finish	Resource Names
269		Wichita PROS plan review and recommendation by DAB II	7 days	Mon 5/5/08	Wed 5/14/08	Consultants,Doug Kupper
270		Wichita PROS plan review and recommendation by DAB III	7 days	Mon 5/5/08	Wed 5/14/08	Consultants,Doug Kupper
271		Wichita PROS plan review and recommendation by DAB IV	7 days	Mon 5/5/08	Wed 5/14/08	Consultants,Doug Kupper
272		Wichita PROS plan review and recommendation by DAB V	7 days	Mon 5/5/08	Wed 5/14/08	Consultants,Doug Kupper
273		Wichita PROS plan review and recommendation by DAB VI	7 days	Mon 5/5/08	Wed 5/14/08	Consultants,Doug Kupper
274		Wichita PROS plan review and recommendation of approval by MAPC from the Advance Plans Committee	7 days	Wed 5/14/08	Fri 5/23/08	Consultants,Doug Kupper
275		Wichita PROS plan review and adoption by MAPC	28 days	Fri 5/23/08	Wed 7/2/08	Consultants,Doug Kupper
276		Wichita PROS plan WCC review and adoption by WCC	14 days	Wed 7/2/08	Tue 7/22/08	Consultants,Doug Kupper
277		<b>IX. Wichita PROS Project and Priority Plan Development</b>	<b>146.67 days?</b>	<b>Tue 7/22/08</b>	<b>Wed 2/11/09</b>	
278		Meeting to describe the Park Improvements Priority Plan to the Wichita Park Board	7 days	Tue 7/22/08	Thu 7/31/08	Consultants,Doug Kupper
279		Public charrette for PROS projects	7 days	Thu 7/31/08	Mon 8/11/08	
280		Develop 1st draft PROS Project and Priority Plan	21 days	Mon 8/11/08	Tue 9/9/08	Consultants,Doug Kupper
281		Wichita Park Board reviews draft Wichita PROS Project and Priority Plan	14 days	Tue 9/9/08	Mon 9/29/08	Consultants,Doug Kupper,Park Board
282		Wichita public open house	1 day?	Mon 9/29/08	Tue 9/30/08	
283		Develop 2nd draft PROS Project and Priority Plan	14 days	Tue 9/30/08	Mon 10/20/08	Consultants,Doug Kupper
284		Develop 3rd draft Wichita PROS Project and Priority Plan following Sedgwick County Communities PROS charette	14 days	Thu 12/18/08	Wed 1/7/09	Consultants,Doug Kupper
285		Host public open house to review draft Wichita PROS Project and Priority Plan	7 days	Wed 1/7/09	Fri 1/16/09	
286		Wichita Park Board reviews Wichita PROS Project and Priority Plan	9.33 days	Fri 1/16/09	Thu 1/29/09	Consultants,Doug Kupper,Park Board
287		Wichita Park Board adopts PROS Project and Priority Plan as an appendix to the Wichita Comprehensive PROS Plan	9.33 days	Thu 1/29/09	Wed 2/11/09	Consultants,Doug Kupper,Park Board
288		Policy modification and adoption (multiple?)	0 days	Tue 4/18/06	Tue 4/18/06	
289			1 day	Tue 4/18/06	Tue 4/18/06	